

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 100 LACS FOR THE MONTH OF MAY - 2014

1	2	3	4	5	6	7	8	9	10	11	12	13	14	
Name of Division	Name of work	Date of A/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
E/E (C-I)	Replacement of Oil filled Transformers with Dry Type Transformers in North of Rajpath and South of Rajpath (Phase-IV).	Res.No.31 (B-23) Dated.17.12.08	07.11.09	22/07/10	22/07/10	1,32,86,000/-	M/s Control Wel Switchgears	NDMC Council	21.01.14	1. Earthing of transformers. 2) Dismantling of old transformers. 3) Erection of new dry type transformers 4) Dismantling of old L.T Panels. 5) Erection of new L.T Panels.	July 2014	40 Nos. 1000 KVA oil filled transformer replaced with dry type transformer & commissioned. 6 Nos. L.T Panels replaced at Ansal Bhawan 3 Nos. L.T. Panels installed in New Delhi House	78%	40 Nos. 1000 KVA dry type transformer installed & commissioned
E/E C-II	Supply, Installation, Testing & Commissioning of 12 Nos. 11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/SS in NDMC Area.	Res. No.05 (B-06) Dated 25.05.12	25.09.12	05.02.13	15.02.13	3,93,00,000/-	M/s. Shreem Electrical Ltd.	NDMC Council	14.10.13	1. Site Survey & Drawing Submission etc. 2) Type Testing/ Reports etc. 3) Civil foundation work etc. 4) Equipment manufacturing	-	-	85%	Provisional extension of time granted to the firm. Installation work in progress

EE(E) (C-VI)	Establishing 33KV ESS at Allganj-1or Bagh, Sub-Head: SITC of Sub-Station Equipments	Res. No. 25 (B-14) Dated 15.07.09	20.05.13	21.10.13	31.10.13	5,46,97,850	Ms. RMS Automation Systems Limited	NDMC Council	-	33KV HT Board, LT Board, 11 KV HT Board, Power Transformer	30.06.14	-	10%	LT Board has been received at site and HT(33KV) Board has been shifted at site.
										etc. 5) Inspection call and inspection 6) Dispatch /MRC/ Installation 7) Testing & Commissioning work				

AB
C.E.(E-II)

Shreyas
16/06/14
E.E.(T-II)