

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF DECEMBER -2018

Name of Division	Name of work	Date of A/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14
EE(E) C-VI	Establishing two 33KV ESS at Kidwai Nagar Sub-Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-0.) dt.26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30.05.17	-	80%	33 KV ESS-I has been commissioned & energized on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.	
EE(E) C-VI	Deposit Work Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyut Bahwan to ESS-I has been energized on 27.03.2018. Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.	
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung Hospital	Deposit Work Technically Sanctioned by CEE-II	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-06(B-4) dt.20.06.17	-	33/11 KV GIS boards, 33KV Power Transformers	16.05.18	-	55%	(1) 33 KV cable from DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) 33/11KV,16/20 MVA PTR & 11 KV Board alongwith its C & R Panels and 33KV GIS Board alongwith their C&R Panel board have been installed by the firm at present testing work is in progress.	
EE(E) C-VI	Replacement of 33KV outdoor switchgear with indoor GIS switchgear at 33 KV ESS Thak Marg, 33 KV ESS Nehru Park & augmentation of 33 KV ESS Kidwai Nagar (AV).	15(B-18) DT.31.01.2013 for Rs. 361.24 Lacs(G) 14(B-17) dt.31.01.2013 for Rs. 425.95 Lacs(G)	23.03.17	24.04.18	15.07.18	14,49,65,302/-	M/s. Capital Electech Pvt. Ltd.	Council item No-08(B-19) dt.29.01.18	-	33/11 KV GIS boards, 33KV Power Transformers	-	-	-	1. For S/S electrical equipment work: LOI has been issued vide D-197/EE(E)/C-VI dt. 24/04/18 to L1 firm M/s Capital Electech Pvt. Ltd. 2. Dispatch clearance letter issued to the firm for delivery of inspected 33KV GIS Board alongwith its C & R	

EE(E)/M/F	Name of work:	23.06.2017	13.02.2018	20.07.18	29.07.18	13.72.71.471/-	M/s Universal Cables Ltd.	Council	28.01.2019	H.T Cable laying work is on progress	N.A.	Supply of HT cable & St. Th. Joining kits are completed is completed	55%	Cable laying work is held up in some portion of the NDMC area due to non availability of Road cutting permission & due to 220 KV Cable laying work which is coming in the same alignment and in some portion of PWD Area due to non-availability of cable corridor.
	Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work)													
	Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.													

[Signature]
25/2/19

EE(E)-T-II

[Signature]
Checked by (Sr. Assst.)

[Signature]
25/2/19

Sr. Assst. (T-II)