


PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF OCTOBER- 2014

| Name of Division | Name of work | Date of AA/ES | Date of Publishing Tender | Date of Award | Date of Start of work | Value of Award | Name of the contractor | Authority approving the contract | Final date of completion of project | Major Activities | Date of completion | Stage of completion | % of completion | Remarks |
|-----------------------|--|---|---------------------------|---------------|-----------------------|----------------|----------------------------|----------------------------------|-------------------------------------|--|--------------------|---------------------|-----------------|----------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 14 |
| EE(E) C-II | Supply, Installation, Testing & Commissioning of 12 Nos.11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/Ss in NDMC Area. | Res. No.05 (B-06) Dated 25.05.12 | 25.09.12 | 05.02.13 | 15.02.13 | 3,93,00,000/- | M/s.Shreem Electrical Ltd. | NDMC Council | 14.10.13 | 1) Site Survey & Drawing Submission etc. 2) TypeTesting/ Reports etc. 3) Civil foundation work etc. 4) Equipment manufacturing etc. 5) Inspection call and inspection 6) Dispatch /MRC/ Installation 7) Testing & Commissioning work | - | - | 100% | Work Completed |

| | | | | | | | | | | | | | | |
|-------------------------|---|--|---|----------|----------|--------------|--|---|----------|--|----------|---|-----|--|
| EE(E) (C-VI) | Establishing 33KV ESS at Aliganj, Jor Bagh. Sub-Head: SITC of Sub-Station Equipments | Res. No. 25 (B-14) Dated 15.07.09 | 20.05.13 (Through e-procurement solutions) | 21.10.13 | 31.10.13 | 5,46,97,850 | Ms. RMS Automations Ltd. | Council Reso. No. 08(B-07) dt.07.10.13 | 30.06.14 | 33KV HT Board, LT Board, 11 KV HT Board, Power Transformer | 30.06.14 | - | 50% | S/Station Earthing work, LT Board, 11HT Boards, Station Transformers, 33KV HT Board & 33KV Power Transformers installation work are in progress. |
| EE(E) (C-VI) | Replacement of 33KV, SF6 type panel board with 33KV GIS panel board at ESS School lane | Res.No.05 (B-08) Dated 25.06.12 | 11.04.13 (Through e-procurement solutions) | 13.05.14 | 22.05.14 | 11,32,20,016 | Ms. Schneider Electric Infrastructure Ltd. | Council Reso. No. Item No. 05(B-02) dt.30.04.14 | 22.01.15 | 33 KV GIS Board | 22.01.15 | - | - | Inspection of 33KV GIS Breaker is schedule w.e.f 14.11.2014 to 18.11.2014. (Completion period of 8 months shall be considered from the date of approval of drawings by NDMC) |


C.E.(E-II)


E.E.(T-II)


H.A.(T-II)