


PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF AUGUST- 2014

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1 E/E/EE/CI	2 Replacement of Oil filled Transformers with Dry type Transformers in North of Rajpath and south of Rajpath (Phase-IV)	3 Res. No.31 (B-23) Dated 17.012.08	4 07.11.09	5 22.07.10	6 22.07.10	7 1.32.86,000/-	8 M/s. Controlwel Switch gears	9 NDMC Council	10 21.01.2015	11 1) Earthing of transformers. 2) Dismantling of old transformers. 3) Erection of new dry type transformers 4) Dismantling of old L.T Panels. 5) Erection of new L.T Panels	12 Jan15	13 40 Nos. 1000 KVA oil filled transformer replaced with dry type transformer & commissioned. 6 Nos. L.T Panels replaced at Ansal Bhawan 3 Nos. L.T. Panels installed in New Delhi House	78%	14 40 Nos. 1000 KVA dry type transformer installed & commissioned and balance work of LT Panel to be replaced at ESS New Delhi house and installed of bus ducting at ESS Nehru Memorial New Delhi house, 31, Prithvi Raj Road are pending as these works can be only executed at the time of replacement of transformers against the work awarded to M/s New Delhi Traders. No. of the shut down notices were sent to Estate Manger of TSS New Delhi House, ESS 31, Prithvi Raj Road, ESS

														Nehru Memorial but shut down were refused either by consumer or EE(E) D/S & EE(E) M/S
<u>EE(E)</u> <u>C-II</u>	Supply, Installation, Testing & Commissioning of 12 Nos. 11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/SS in NDMC Area.	Res. No:05 (B-06) Dated 25.05.12	25.09.12	05.02.13	15.02.13	3,93,00,000/-	M/s.Shreem Electrical Ltd.	NDMC Council	14.10.13	1. Site Survey & Drawing Submission etc. 2) Type Testing/ Reports etc. 3) Civil foundation work etc. 4) Equipment manufacturing etc. 5) Inspection call and inspection 6) Dispatch /MRC/ Installation 7) Testing & Commissioning work	-	-	95%	Provisional extension of time granted to the firm. Physical installation work is 100% complete. Clearance from Chief Electrical Inspector is awarded

EE(E) (C-VI)	Establishing 33KV ESS at Aligani- Jor Bagh. Sub-Head: SITC of Sub-Station Equipments	Res. No. 25 (B-14) Dated 15.07.09	20.05.13 (Through e-procurement solutions)	21.10.13	31.10.13	5.46.97.850	Ms. RMS Automations Ltd.	Council Reso. No. 08(B-07) dt.07.10.13	30.06.14	33KV HT Board, LT Board, 11 KV HT Board, Power Transformer	30.06.14	-	20%	S/Station Earthing in work in progress. LT Board has been received at site and HT Board has been shifted at site.
EE(E) (C-VI)	Replacement of 33KV, SF6 type panel board with 33KV GIS panel board at ESS School lane	Res.No.05 (B-08) Dated 25.06.12	11.04.13 (Through e-procurement solutions)	13.05.14	22.05.14	11.32.20.016	Ms. Schneider Electric Infrastructure Ltd.	Council Reso. No. Item No. 05(B-02) dt.30.04.14	22.01.15	33 KV GIS Board	22.01.15	-	-	The firm has submitted drawings for approval (Completion period of 8 months shall be considered from the date of approval of drawings by NDMO).


C.E.(E-ID) 16/8/14


E.E.(T-ID) 15/09/14


H.A.(T-ID) 15/9/14