

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF FEBRUARY-2018

| S. No. | Div. Zone | Name of Work | Date of Awards | Contracting Agency | Awarded Cost | Target date of completion | % of Physical progress | Remarks |
|--------|-----------|---|----------------|----------------------------------|--------------|---------------------------|------------------------|------------------|
| 1. | C-1 | Enhancement of load in M.P Flats/ Banglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels. Transformer 1000KVA & earthing. | 18.11.16 | M/s. Control Wel Switchgears | 16,79,800/- | 18.04.17 | 75% | Work in Progress |
| 2. | C-1 | Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. | 13.02.17 | M/s. Control Wel Switchgears | 19,40,700/- | 02.02.18 | 30% | Work in Progress |
| 3. | C-1 | Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP) (i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillanji Village. (ii) SH: Supply cartage, erection of RCC/PCC Pole Mtr. long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village, New Delhi (iii) SH: Cartage, erection of testing and commissioning of 1600 KVA Dry Type transformer, HT panel, LT panel, supply and fixing of bus ducting 2500 Amp and earthing at proposed E/S/S at Pillanji Village. | 09.05.17 | M/s. Vishal Enterprises | 17,44,911/- | 16.05.18 | 60% | Work in Progress |
| | | | 18.07.17 | M/s. Laxmi Electromech Pvt. Ltd. | 29,47,850/- | 25.03.18 | 30% | Work held up |
| | | | 02.08.17 | M/s. Laxmi Electromech Pvt. Ltd. | 24,35,869/- | 10.05.18 | 60% | Work in Progress |

| | | | | | | | | |
|-----|------|---|------------|---|---------------|------------|-----|--|
| 4. | C-1 | Providing electric connection to J.J. Clusters in D/N & D/S division of NDMC area. SH: Supplying, cartage, erection of PCC Pole 8.5 mtr long including erection of meter board to J.J. Cluster in D/N & D/S division of NDMC area. | 19.06.17 | M/s. Lakmi Electramech Pvt. Ltd. | 53,43,810/- | 17.05.18 | 60% | Work in Progress |
| 5. | C-1 | Sanction of New electricity connection for (L&P) Non domestic load at CGHS Wellness Centre & Admin Building Sector-13, R.K. Puram, New Delhi. SH: Laying of U/G HT XLPE cable of Size 400 Sqmm/3c including supplying & laying of HDPE Pipe, St. Th. Joint Boxes and indoor end termination from ESS R.K. Puram No.1 to ESS CGHS Sec.13, R.K. Puram and from ESS3/11KV Netaji Nagar to ESS CGHS Sec-13, R.K. Puram, New Delhi. | 30.10.17 | M/S. Vishal Enterprises | 14,76,774/- | 29.12.17 | - | Work in Progress |
| 6. | C-1 | Upgradation of HT Panels and HT feeders at U.S.Embassy, Chanakya Puri, New Delhi Sh: Laying of UG HT XLPE cable of 400 Sqmm/3C from Babu Dham | 07.11.17 | M/S. Creative Entrepreneur LLP | Rate Contract | - | 50% | Work in Progress |
| 7. | C-11 | Providing and fixing of 3-Panel Energy meter at out port of distribution transformers for calculation of Al&C losses in NDMC Area. | 30.06.17 | M/s. S.L. Electromech | 1,33,66,800 | 30.12.18 | 30% | Work in Progress |
| 8. | C-11 | CITC & Dismantling of HT, LT Panel Board, Distribution Transformers and allied works at ESS R.P. Centre, AIIMS | 01.12.17 | M/s. A.B. Enterprises | 23,80,149 | 09.03.2018 | 35% | HT Panel Replaced |
| 9. | C-11 | CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block, AIIMS, New Delhi | 01.12.17 | M/s. India Care | 09,87,860 | 09.03.2018 | 25% | HT Panel hat board Replaced |
| 10. | C-11 | CITC of HT Panel Board, distribution transformer at ESS PC Block, AIIMS, New Delhi | 10.01.2018 | M/s. Neha Electrical Co. | 23,75,070 | 18.04.2018 | 25% | HT Panel Replaced |
| 11. | C-11 | Cartage, Installation, Testing & Commissioning of 11KV HT Panels & Allied works at ESS 26-A, B.K.Road, Akash Deep Building & ESS Ashoka Estate, New Delhi | 10.01.2018 | M/s. Lakmi Electromech Pvt. Ltd. | 4,77,737 | 21.03.2018 | 50% | HT Panel Replaced |
| 12. | M/S | NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area. | 18.04.17 | M/s. Schneider Electric Infrastructure Ltd. | 1,67,73,900/- | 17.04.19 | 85% | Work in Progress as per availability of shutdown |

| Sl. No. | M/S | Description | Start Date | End Date | Value | Completion % | Remarks |
|---------|-------|--|------------|----------|-------------|--------------|--|
| 24. | M/S | NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make Spares for Servicing of 11KV panels (HWX/C) at Bapu Dham Grid. | 01.12.2017 | | 6,00,230/- | 50% | Supply yet to be received Work shall be completed as per availability of road cut permission. |
| 25. | Prot. | NOW: Replacement/Augmentation of various 11KV HT Cables in M/N & M/S Area of NDMC. SH: Laying of 11KV cable from S/S Taglak Crescent to S/S Race Course OHM Annual Maintenance contract for 2 Mss. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9200 and 9261 for three years (M/S PCI Ltd.) | 02.02.2018 | 01.02.21 | 16,58,180/- | 3% | Work Started from 02.02.2018 |

EE(E)/T-II

Accepted
04/04/18

H. S. Manjunath
28-03-2018
Jr. Assstt. (T-II)