

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF JUNE-2018**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	04.10.16	M/s. Control Wel Switchgears	16,79,800/-	18.05.18	75%	Work in Progress
2.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  (i) SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.  (ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	25.01.17  16.10.17	M/s. Control Wel Switchgears  M/s. Nav Shakti Traders	19,40,700/-  Rate Contract	02.05.18  60 Days from receipt of RR Permission	30%  75%	HT Panel not available in Electric Store  HT Cable not available in Electric Store
3.	C-I	Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K. Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	14,76,774/-	29.12.17	60%	HT Cable not available in Store

4.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP)						
		(i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.	09.05.17	M/s. Vishal Enterprises	17,44,911/-	16.05.18	60%	Work held up
		(ii) SH: Supply cartage, erection of RCC/PCC Pole Mtr. long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village, New Delhi	18.07.17	M/s. Laxmi Electromech Pvt. Ltd.	29,47,850/-	26.06.18	30%	Work held up
		(iii) Cartage, erection of testing and commissioning of 1600 KVA Dry type transformer, HT panel, HT panel supply and fixing of bus dusting 2500 Amp and earthing at proposed E/S/S at Pillanji Village	02.08.2017	M/s. Laxmi Electromech Pvt. Ltd.	24,35,869/-	10.05.2018	90%	Work Completed
6.	C-I	Establishing of Unitized Sub- Station at CPH, Moti Bagh						
		(i) Cartage, installation, testing and commissioning of 990 KVA Unitized Substation and big size pillars including earthing at CPH, Motibagh.	-	-	-	-	-	D.E. approved
		(ii) Laying of U/G HT XLPE cable of size 150 sqmm/3c from ESS Railway Secretary Board to ESS Shastri Niketen to LILO at proposed USS CPH, Motibagh.						
7.		Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.						
		(i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	-	-	-	-	-	Technical bid opened and under examination

		(ii) Laying of U/G HT XLPE Cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	M/S Vishal Enterprises	W.O. No. 76 dt.14.03.18	Rate Contract	-	-	Laying of HT Cable work is completed
			-do-	W.O. No.83 dt.26.03.18	-do-	-	-	LT Cable 16 sqmm/4c is not available in store
8.	C-II	Providing and fixing of 3-Panel Energy meter at out port of distribution. transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800	30.12.18	70%	Work in Progress
9.	C-II	CITC & Dismantling of HT, LT Panel Board, Distribution Transformers and allied works at ESS R.P.Centre,AIIMS	01.12.17	M/s. A.B. Enterprises	23,80,149	07.06.2018	70%	Work is in Progress 02 Nos. dry type Transformers replaced & energized.
10.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block,AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860	07.06.2018	50%	Shutdown has not provided by AIIMS for replacement of transformers
11.	C-II	CITC of HT Panel Board, distribution transformer at ESS PC Block, AIIMS, New Delhi	10.01.2018	M/s. Neha Electrical Co.	23,75,070	18.07.2018	70%	Work in Progress
12.	C-II	Cartage, Installation, Testing & Commissioning of 11KV HT Panels & Allied works at ESS 26-A. B.K.Road,Akash Deep Building & ESS Ashoka Estate,New Delhi	10.01.2018	M/s. Laxmi Electromech Pvt. Ltd..	4,77,737	21.03..2018	90%	Commissioning is left as consumer has not submitted the load sanction letter.
13.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.2019	60%	Work in Progress as per availability of shutdown
14.	M/S	NOW: R&M of ESS in M/S Area. SH; Requirement of Schneider make Spares for Servicing of 11KV panels (HWX-C) at Babu Dham Grid.	15.03.2018	M/s.Commercial Engineers	1,00,300/-	30.06.2018	-	Supply yet to be received
15.	M/S	NOW: Replacement Work Replacement of old Aluminum Electric wiring of various (09 Nos.) ESS in M/S Area.	14.06.2018	M/s. Robust Electric	7,53,697/-	24.10.2018	-	Work is yet to be started
16.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV 39 Panels (HWX-C) at ESS Netaji Nagar Grid.	28.06.2018	M/s. Ceekay Engineers	2,65,645/-	27.10.2018	-	Supply yet to be received

17.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	15%	Work Started from 02.02.2018
18.	Prot.	CAMC of Motorola make wireless set allied accessories	25.05.2018	M/S Rama Krishna Telecommunicati on Pvt. Ltd.	1,87,210/-	31.05.2019	3%	Work Started from 01.06.2018

*Bhacchi*  
26/07/18

EE(E)T-II

*Sangeeta*

Checked by (Sr. Asstt.)

*Himanshu*  
25-07-2018

Jr.Asstt. (T-II)