

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF FEBRUARY-2015

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) (C-VI)	Establishing 33KV ESS at Aliganj-Jor Bagh, Sub-Head: SITC of Sub-Station Equipments	Res. No. 25 (B-14) Dated 15.07.09	20.05.13 (Through e-procurement solutions)	21.10.13	31.10.13	5,46,97,850	Ms. RMS Automations Ltd.	Council Reso. No. 08(B-07) dt.07.10.13	30.06.14	33KV HT Board, LT Board, 11 KV HT Board, Power Transformer	30.06.14	-	85%	Testing work of LT Pannel Board, 11 KV HT panel Board & 33KV HT Panel Board & 33 KV Power Transformers is in progress. 33 KV Feeder from Vidyut Bhawan has been laid.
EE(E) (C-VI)	Replacement of 33KV. SF6 type panel board with 33KV GIS panel board at ESS School lane	Res.No.05 (B-08) Dated 25.06.12	11.04.13 (Through e-procurement solutions)	13.05.14	22.05.14	11.32.20,016	Ms. Schneider Electric Infrastructure Ltd.	Council Reso. No. Item No. 05(B-02) dt.24.04.14	22.01.15	33 KV GIS Board	22.01.15	-	40%	The Installation work of GIS board & its 'C & R' panels is in progress. (Completion period of 8 months shall be considered from the date of approval of drawings by NDMC).

C.E.(E-II)

E.E.(T-II)

H.A.(T-II)