

**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF AUGUST -2017**

| Name of Division | Name of work   | Date of A/ESS  | Date of Publishing Tender | Date of Award | Date of Start of work | Value of Award      | Name of the contractor           | Authority approving the contract          | Final date of completion of project | Major Activities   | Date of completion | Stage of completion | % of completion | Remarks   |
|------------------|--|--|---------------------------|---------------|-----------------------|---------------------|----------------------------------|---|-------------------------------------|--|--------------------|---------------------|-----------------|---|
| EE(E)<br>C-VI    | 2<br>Deposit Work<br><br>Establishing two 33KV ESS at Kidwai Nagar Sub- Station work   | 3<br>Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-  | 4<br>16.02.16             | 5<br>10.06.16 | 6<br>31.07.16         | 7<br>29,59,49,800/- | 8<br>M/s. JSP Projects Pvt. Ltd. | 9<br>Council item No.25(B-02) dt 26.04.16 | 10<br>-                             | 11<br>33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards. | 12<br>30.05.17     | 13<br>-             | 75%             | 14<br>Supply of major equipment received at site Due to non completion of 33KV ESS-II building which was under construction work of ESS-I, the Electrical equipment installation work stopped & it will be started after completion of work by M/s. NBCC. |
| EE(E)<br>C-VI    | Deposit Work<br><br>Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East) | Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs.6,56,86,300/-   | 16.02.16                  | 14.06.16      | 31.07.16              | 10,64,15,850/-      | M/s. Universal Cables Ltd.       | Council item No-24(B-01) dt.26.04.16      | -                                   | 33KV HT Cable & its laying, testing & commissioning  | 30.05.17           | -                   | 80%             | Cable laying work stopped due non availability of cable trenches which was provided by M/S. NBCC & road cut permission for Ring Road near AIIMS not granted by GAIL & PWD.  |
| EE(E)<br>C-VI    | Feeders work<br><br>Supply, Installation, Testing & Commissioning 66/11KV, 16/20MVA Power Transformers & 33/11 KV, 16/20 MVA Power Transformer at various ESS of NDMC                  | 5(B-10) dt.27.08.2014 & 18(b-4) dt. 09.07.2014<br>Technical register at page No. 07, Sr.No. 30 on dt.05.09.16 for Rs.5,15,00,000/- | 19.10.16                  | 23.03.17      | 29.04.17              | 5,11,00,000/-       | M/s. Capital Electech Pvt. Ltd.  | Council item No-09(B-24) dt.16.01.17      | -                                   | SITC of 66/11 KV 16/20 MVA & 33/11 KV, 16/20 MVA Power Transformers                                  | 28.12.17           | -                   | 60%             | Issue LOC to the firm vide D-171/EE/C-VI/DE dt.19.04.17 Two Nos. 33/11 KV, 16/20 MVA & one no. 66/11KV, 16/20 MVA transformers for ESS Shahjahan Road & ESS   |

|              |   |   |          |          |          |               |                               |         |          |  |          |  |     |  |
|--------------|---|---|----------|----------|----------|---------------|-------------------------------|---------|----------|--|----------|--|-----|--|
| EE(E)<br>M/F | Name of Work- Construction of under pass including corridor development works and inrersection development at the Junction of Benito Juarez Marg and Inner Ring Road. | Council Resolution vide Item No. 12 (B-02) Dated 12.06.2015 | 12.02.16 | 15.02.17 | 24.02.17 | 5.00,22,613/- | M/s. Universal Cables Limited | Council | 22.08.17 | HT(66KV) 630 Sq. mm. Single Core XLPE Cable Laying & Jointing etc. | 22.08.17 | Cable Laying Work is completed and Jointing work is 80% completed, remaining 6 Nos. Joints are pending, due to RC Permission from the Civil Engg. Deptt. | 95% | Raja Bazar & ESS Vidyat Bhawan has delivered by the firm. The installation work of 66/11 KV PTR for Vidyat Bhawan & 33/11 KV PTR for Shahjahan Road is in Progress |
|--------------|---|---|----------|----------|----------|---------------|-------------------------------|---------|----------|--|----------|--|-----|--|

EE(T-II)

*Sharma*  
*14/09/17*

Checked by Sr.Asstt (T-II)

*Sharma*

Sr.Asstt. (T-II)

*14/9/17*