

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF AUGUST-2016

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	31.07.16	98%	1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos.
3.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13.11.15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	90%	Work completed except commissioning
4.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	90%	Cable laying work is pending due to non availability of R/C
5.	C-II	CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe	15.01.16	M/s A.B. Enterprise	4,26,540/-	24.01.16	90%	Work completed except commissioning