

**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JULY-2016**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13.11.15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	90%	Work completed except commissioning
3.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	90%	Cable laying work is pending due to non availability of R/C
4.	C-II	CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung Airport, New Delhi	15.01.16	M/s A.B. Enterprise	4,26,540/-	24.01.16	90%	Work completed except commissioning
5.	C-II	Laying of HT XLPE cable size 400 sq.mm/3c to provide HT feeder to the proposed 2 X 990 KVA USS at New Delhi	09.03.16	M/S. Vishal Enterprises	12,11,789/-	16.05.16	75%	R/C is not available.
6.	C-II	Laing of 11 KV HT cable 400mm <sup>2</sup> /3 C from 33KV E/S/S Rajiv Gandhi Bhawan and 33/11KV ESS Aliganj to new proposed ESS at Safdarjung Airport. New Delhi.	31.05.16	M/s J.K Power Enterprises	17,37,530/-	30.07.16	50%	R/C is not available