

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF FEBRUARY-2019**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.						
		SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.17	M/s. Control Wel Switchgears	19,40,700/-	02.08.17	30%	HT Panel not available in Electric Store
		(ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	16.10.17	M/s. Nav Shakti Traders	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	75%	HT Cable of size 400 Sqmm/3c not available in Electric Store
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	HT Cable of size 400 Sqmm/3c not available in Electric Store
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.						
		(i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter,	07.01.19	M/s. Tarun Electricals	12,75,575/-	09.03.2019	70%	Work in Progress

		New Delhi. (ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018	M/S Vishal Enterprises	Rate Contract	-	-	Laying of HT Cable work is completed
			26.03.2018	-do-	-do-	-	-	-
4.	C-I	Preliminary Estimate for electricity load of 542 KW for Assam House at 1-Gopi Nath Badoloi Marg, Chanakya Puir, New Delhi i) Cartage, Erection, Testing & Commissioning of HT VCB Panel, SITC of metering CT and PT at ESS Assam House.  ii) Laying of U/G HT XLPE cable of 400 sqmm/3c from ESS Keventer Dairy to ESS Assam House	-	-	-	-	-	Under process award the working VCB Panel not available in stock.  D.E.Approved
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	-	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	70%	Work in Progress
6.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	89%	Work heldup due to non-availability of fund
7.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block, AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860/-	07.12.2018	85%	01 No. Oil type transformer has been energized
8.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.18	M/s. Schindler India Pvt. Ltd.	29,74,482/-	22.04.2021	25%	Work is under Progress
9.	C-V	CAMC of HVAC System (2x110tr) at convention Centre, NDCC, Phase-II, (Block-B)	03.04.2017	M/s Welcome Engineers	30,67,740/-	02.04.2020	45%	Work is under Progress
10.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.06.2016	M/s Kone Elevators India Pvt. Ltd.	72,35,769/-	31.05.2019	95%	Work is under Progress
11.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	14,54,591/-	09.11.2020	80%	Work is under Progress



12.	C-VI	Laying of 33 KV, 400 sqmm/3CXLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	38%	Cable Laying work is in progress.
13.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	01.03.19	M/S Capital Electech Pvt. Ltd.	3,68,95,469/-	09.11.2019	-	Drawings of Power Transformers have been submitted by the firm & are under scrutiny letter of award issued to L1 firm on dt. 01.03.2019
14.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900	17.04.2019	85%	Work in Progress as per availability of shutdown
15.	M/S	NOW: Replacement Work Replacement of old Aluminum Electric wiring of various (09 Nos.) ESS in M/S Area.	14.06.2018	M/s. Robust Electric	7,53,697/-	24.10.2018	98%	Work is Progress
16.	M/S	NOW: Dismantling /Shifting of existing 11 KV Electric S/S at 16-A Akbar Road to new proposed S/S building in the same premiss. SH: Dismantling, Cartage, Repairing, overhauling, Installtion, Testing /7 Commissioning, of S/S Equipments at ESS 16-A Akbar Road from old ESS Building to New ESS building in same premises.	25.02.2019	M/S New Hi Tech	23,04,295/-	11.03.2019	60%	Work is Progress
17.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	39%	Work Started from 02.02.2018
18.	Prot.	CAMC of Motorola make wireless set allied accessories	25.05.2018	M/S Rama Krishna Telecommunicati on Pvt. Ltd.	1,87,210/-	31.05.2019	72%	Work Started from 01.06.2018
19.	M-33 KV	Repairing of 50 MVA,66/33 KV PTR at ESS Vidyut Bhawan	09.10.2018	M/s. Associated Electrical (GZB) Pvt. Ltd. (D-19, Industrial Area Site-IV, Sahibabad, Ghaziabad (UP)	87,49,250/-	120 days after 10 <sup>th</sup> day of handling over of Transformer whichever is later and 75 days from the date of dispatch clearance by the department (it include the shipping time from works).	-	Work in Progress

20.	M-33KV	CAMC for digital multiple unit (Variable refrigerant flow unit) for SCADA Control Room installed in Nirman Bhawan	23.12.2018	M/s. Airsystems, WZ-66/1A First Floor, Manohar Nagar, Vikash Puri Extn., New Delhi-110018	2,65,830/-	01 Year (30.11.2019)	-	Work in Progress
21.	M-33KV	Purchase of 01.No.33KV SF6 ABB make breaker for ESS State Guest House	28.02.2019	M/s Kay Dee Engineers,550, VikramTower,16, Rajinder Place, New Delhi-110008	4,83,210/-	08.05.2019 (10 week for the date of award)	-	Work in Progress
22.	M/N	Triennial Maintenance Contract for Energy Monitoring System, Control Room, Ground Floor, Palika Parking.	W.O. No.34/EE(M/N) /2016-17 dt.25.10.2016	M/s Sofcon Systems India Pvt. Ltd	3,243,000.00	3 Year	75%	Work in progress
23.	M/N	Annual Maintenance Contract for 144 nos. H.T. Panels Areva Make in Maintenance North area	W.O. No.04/EE(M/N) /2017-18 dt.18.04.2017	M/S Schneider Electric Infrastructure Ltd.	6,485,400.00	2 Year	80%	Work in progress
24.	M/N	Supply of essential spares for Total Communication between main control Room and all the sub-stations(EMS Panels)	S.O. No.55/EE(M/N) /2018 -19 dt.08.02.2019	M/S Sofcon Systems India Pvt. Ltd.	3,95,182.00	56 days	-	Supply in progress
25.	M/N	Providing insulation coating and painting on 11KV HT Panels in M/N-II area.	W.O. No.56/EE(M/N) / 2018 -19 dt.08.02.2019	M/S Eversafe Entrprises	19,41,599.00	120 days	-	Work in progress
26.	M/N	Supply of 11KV cable end boots for H.T. Panels in M/N Area.	S.O. No.60/EE(M/N) / 2018 -19 dt.15.02.2019	M/S National Electrical Traders	12,47,437.00	30 days	-	Supply in progress

*Kishor*  
18/3/19  
EE(E)T-II

*Sangeeta*  
18/03/19  
Checked by (Sr. Asstt.)

*Ash*  
18/3/19  
Sr.Asstt. (T-II)