



PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF FEBRUARY-2019


Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar Sub- Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt.26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30.05.17	-	85%	33 KV ESS-I has been commissioned & energized on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyit Bahwan to ESS-I has been energized on 27.03.2018. Balance cable laying work stopped due non availability of cable trenches which is to be provided by M/S NBCC for which reminder letter has been sent on 25.02.2019.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung Hospital	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17	-	33/11 KV GIS boards,33KV Power Transformers	16.05.18	-	95%	(1)33 KV GIS Board charged on 18.02.2019 & 16/20 MV 33/11KV Power Transformer charged on 26.02.2019. Applied for clearance from Electrical Inspector (GNCTD)
EE(E) C-VI	Replacement of 33KV outdoor switchgear with indoor GIS switchgear at 33 KV ESS Tilak Marg. 33 KV ESS Nehru Park & augmentation of 33 KV ESS Kidwai Nagar (W). SH: SITC of 33KV, SBB indoor type GIS Switchgear board at S/Stns, Nehru Park, Tilak Marg at 33 KV ESS Kidwai Nagar (W) with allied equipment.	15(B-18) DT.31.01.2013 for Rs. 361.24 Lacs(G) 14(B-17) dt.31.01.2013 for Rs. 425.95 Lacs(G) 05(B-20) dt.28.02.2013 for Rs. 557.12 Lacs(G)	23.03.17	24.04.18	15.07.18	14,49,65,302/-	M/s. Capital Electech Pvt. Ltd.	Council item No-08(B-19) dt.29.01.18	-	33KV GIS Boards & its C & R Boards,33/11KV Power Transformer	-	-	-	1. For S/S electrical equipment work: LOI has been issued vide D-197/EE(E)C-VI dt. 24.04.18 to L1 firm M/s Capital Electech Pvt. Ltd. 2. 33KV GIS Board alongwith its C & R Panels & 16/20 MVA,33/11KV Power Transformer received at site on 16.01.2019 and the work is in progress

EE(E) IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 referred 17 (B-05)	Vide No.	30.01.2017	29.03.18	29.03.18	180.39 Cr. {Supply contract (170.94 Cr.)+ Installation and Commissioning contract (9.45 Cr.)}	L&T Ltd.	NDMC Council	In Progress (24 Months)	Strengthening of Sub- transmission and distribution	In Progress	<ol style="list-style-type: none"> 1.Site office & Store established by the firm. 2. Site survey of all Sub-Stations Completed. 3.Vendors/GTP/ Spec of S/S equipment approved. 4.MQP of all equipment approved. 5. FQP of few equipment are under approval. 6.101 Nos. HT VCB Panels & material for 500 Nos. conventional earthing received at site. 7. HT Termination kits received. 8. Stage Inspection/Inspection of Substation equipment/ Material carried out for following:- i) Stage inspection of oil Type Distribution Transformer ii) Stage inspection of Dry Type Transformer Distribution. 9. Conventional earthing for G.S Pillar work is in under execution. 10. Installation of HT VCB Panels underway. 	16%	
---------------	--	-------------------------------------	-------------	------------	----------	----------	--	----------	--------------	----------------------------	---	-------------	--	-----	--

EE(E) IPDS	Supplying & Laying underground 11KV cables of Size 400 Sqmm and LT Cables of various sizes in NDMC Area	-do-	14.08.2017	Letter of Commencement of work Issued on 14.11.18	NA	47,30,78,922/-	KEI Industries Ltd.	NDMC Council	24 Months reckoned from 23.11.2018	Replacement/ Augmentation of HT/LT Cables	In Progress	i) GTP for LT/HT cables approved. ii) Layout Drawings of 35 KM HT/LT Cables received for approval	NA	
EE(E) M/F	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work) Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.	23.06.2017	13.02.2018	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	H.T Cable laying work is on progress	28.03.2019	Cable lying work in NDMC area has been completed & jointing work is on progress.	75%	Cable laying work is held up in some portion of the PWD due to non availability of cable corridor/duct at Ring Road and Bhairon Marg.


EE(E)T-II


Checked by (Sr. Asstt.)


Sr.Asstt. (T-II)