

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF AUGUST-2019

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.08.19	80%	Work in progress
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	Road cut permission is to be revalidated after rainy season
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	07.01.2019	M/s. Tarun Electricals	12,75,575/-	09.09.2019	90%	(i) USS already energized from ESS Supreme Court.

		(ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018 26.03.2018	M/S Vishal Enterprises -do-	Rate Contract -do-	- -	- -	(ii) HT Panel to be installed at FICCI after shut down. Laying of HT Cable work is completed
4.	C-I	Establishing of Unitized Substation at CPH,Moti Bagh. (i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti bagh, New Delhi.	08.07.2019	M/s VA Technologies	21,70,969/-	10.09.2019	30%	Work in Progress
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	80%	Work held up due to non-availability of shut down from M/S Division
6.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	89%	Work held up due to non-availability of fund
7.	C-II	CITC of HT Panel Board, BTU, Earthing and allied works at proposed Electric Sub-station(Metering Room) Sardar Patel Marg, Railway Colony, New Delhi	10.06.2019	M/s. Tarun Electricals	4,13,438/-	09.08.2019	95%	Work has been completed but ESS not Energised
8.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
9.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	9,34,430/--	08.11.2019	70%	Work in Progress

10.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	29,74,482/-	22.04.2021	45.21%	Work is under Progress
11.	C-V	CAMC of HVAC System (2x110tr) at convention Centre, NDCC, Phase-II, (Block-B)	03.04.2017	M/s Welcome Engineers	30,67,740/-	02.04.2020	80.37%	Work is under Progress
12.	C-V	CAMC of Elevators/02 Nos. lifts at NDCC Phase-II	01.05.2017	M/s Kone Elevators India Pvt. Ltd.	3,30,633/-	30.04.2020	77.81%	Work is under Progress
13.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	80,37,095/-	09.11.2020	76.12%	Work is under Progress
14.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.06.2016	M/s Kone Elevators India Pvt. Ltd.	72,35,769/-	31.05.2019	108.41%	Agreement is running in extension period w.e.f 01.06.2019
15.	C-VI	Laying of 33 KV, 400 sqmm/3CXLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	80%	Cable Laying work stopped upto 15 TH Sep.2019 due to not granting Road cutting permission
16.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	01.03.2019	M/S Capital Electech Pvt. Ltd.	3,68,95,469/-	09.11.2019	-	Revised Inspection call for Power Transformers received from the firm order 30.08.2019
17.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	57%	Work Started from 02.02.2018
18.	M-33 KV	Repairing of 50 MVA,66/33 KV Power Transformer at ESS Vidyut Bhawan	09.10.2018	M/s. Associated Electrical (GZB) Pvt. Ltd. (D-19, Industrial Area Site-IV, Sahibabad, Ghaziabad (UP)-201010 Airsystems WZ-66	87,49,250/-	120 days after 10 th day of handling over of Transformer whichever is later and 75 days from the date of dispatch clearance by the department (it	-	Work in Progress

						include the shipping time from works).		
19.	M-33KV	CAMC for digital multiple unit (Variable refrigerant flow unit) for SCADA Control Room installed in Nirman Bhawan	23.12.2018	M/s. Airsystems, WZ-66/1A First Floor, Manohar Nagar, Vikash Puri Extn., New Delhi-110018	2,65,830/-	01 Year (30.11.2019)	-	Work in Progress
20.	M-33KV	Repairing of OLTC and Overhauling of 66/33 KV,50 MVA, BHEL make PTR No.1 at 66 KV ESS Vidyut Bhawan	21.08.2019	M/S. CTR Manufacturing Industries LTD 505-506 International Trade Tower, Nehru Place, New Delhi-110019	19,40,809/-	45 days reckoned from the date of award of work or handling over of the site, whichever is later	-	Work yet to be start
21.	M-33KV	Supply of zero pressure cylinder of 66 KV GIS breaker HOLEC make at ESS School Lane.	21.06.2019	M/s. Siemens Ltd., Tower-C, 2 nd Floor, Plot No6, Sector-18, Maruti Ind Area Huda, Gurgaon.	29,42,669/-	20.01.2020		Work in Progress
22.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year.	30.04.2019	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	14,52,251/-	30.04.2020		Work in Progress
23.	M/S	NOW: R& M of ESS in M/S area. SH: Improvement of existing 11KV System at 11 KV ESS Aradhna Building & D-Block Sarojini Nagar by installing 11KV HT Panels. Distribution Transformer & LT Panels.	29.07.2019	M/s. Tarun Electricals	7,57,025/-	26.06.2019	25%	Work in Progress
24.	M/S	NOW: R&M of HT Mains in M/S Area. SH: Supply of H.S Type St. Th. Joint boxes & end termination suitable for 11 KV cables in M/S Area.	29.07.2019	M/s. Fair Deal Elect. Co.	10,24,400/-	28.08.2019	-	Joints not supplied yet

25.	M/N	Triennial Maintenance Contract for Energy Monitoring System, Control Room, Ground Floor, Palika Parking.	M/s Sofcon Systems India Pvt. Ltd	W.O. No.34/EE(M/N)/2016 -17 dt.25.10.2016	3,243,000/-	3 Year	85%	Work in progress
26.	M/N	Hiring of two vehicles for break-downs /maintenance works in 11 KV Maintenance North division (Elect.) for the period of one year	M/s Hira Taxi Service	W.O. No.04/EE(M/N)/2019 -20 dt.30.04.2019	1,451,658/-	1 Year	-	Work in progress

EE(E)T-II

[Signature]
25/11/19.

Checked by (Sr. Asstt.)

[Signature]
D.E.O

Sr.Asstt. (T-II)

[Signature]