

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JULY -2017 -**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in North Avenue Area. SH: Cartage, Installation, Repairing, testing & Commissioning of HT/LT Panel. Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	17.01.17	75%	Work in Progress
2.	C-I	C/o Type-I, Staff Housing Complex at Babu Dham, San Martin Marg, Chanakyapuri, New Delhi. SH: Cartage, installation, testing and commissioning of 1500 KVA Oil Type Distribution transformer, HT/LT Panels providing earthing & P/F of bus ducting etc. at proposed ESS Type-I Staff Housing Complex at Babu Dham, Chanakyapuri, New Delhi.	13.12.16	M/s. Pan Electricals Pvt. Ltd.	25,49,580/-	18.07.17	90%	HT panel not available in Electrical store.
3.	C-I	Construction of 11 KVESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	13.02.17	M/s. Control Wel Switchgears	19,40,700/-	02.08.17	30%	Work in Progress
4.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin Building Sector-13, R.K Puram, New Delhi. SH: Cartage, Erection, Testing and Commissioning of HT VCB Panel SITC of metering CT & PT including earthing at ESS CGHS wellness Centre and Admin Building Sector-13, R.K.Puram, New Delhi.	09.05.17	M/s. India Care	5,46,846/-	18.08.17	-	HT panel not available in stores

5.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP)  SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.	09.05.17	M/s. Vishal Enterprises	17,49,911/-	17.08.17	25%	Road cut permission upto 29.07.2017
6.	C-I	Providing electric connection to J.J. Clusters in D/N & D/S division of NDMC area. SH: Supplying, cartage, erection of PCC Pole 8.5 mtr long including erection of meter board to J.J. Cluster in D/N & D/S division of NDMC area.	19.06.17	M/s. Laxmi Electromech Pvt. Ltd.	53,43,810/-	17.05.18	-	-
7.	C-I	Provision for new electric connection at Udyog Bhawan, New Delhi*(At President House backside) SH: Laying of U/G HT XLPE cable of size 400 sq.mm 3C including supplying and laying of HDPE pipe St. Th. Joint and indoor end termination.	31.03.17	M/s. Neha Electrical Co.	5,94,765/-	29.06.17	90% ?	HT Panel not available in Electric Store.
8.	C-II	Providing and fixing of 3-Panel Energy meter at outport of Distribution. Transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.I. Electromech	1,33,66,800	08.01.19	-	Work award letter issued to M/S. S.I. Electromech Pvt. Ltd. on dated 30.06.17
9.	C-II	Cartage, installation, Testing and Commissioning of 5 Nos., SBB, VCB Type HT Panels including associated work in NDMC METERING ROOM AT asi, 24 Tilak Marg, New Delhi.	18.11.15	M/s. India Care	3,73,440/-	26.01.16	90%	NDMC work has been completed but ESS is not commissioned due to pending work on CPWD end.
10.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	87%	Annual Maintenance contract of cable fault locating van
11.	Prot.	AMC for 2 Nos. "Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.15 (Three year)	75%	Annual Maintenance contract of cable fault locating van
12.	Prot.	CAMC of wireless sets installed at various Electric Sub-Station Vide W/o No. I/EE(Prot.)2016-17 dt.18/12/16.	18.12.16	M/s. Sri Rama Telecomm. & Pvt. Ltd.	1,15,958/-	17.12.17 (One year)	56%	AMC award to firm w.e.f. 18.12.16-
13.	M/S	Construction of ESS Building at Circular Road. SH:- Shifting of ESS AT Circular Road including dismantling, cartage,	05.12.16	M/s. New Hi.tech	34,03,270/-	One month after completion of Civil	60%	Shifting of Sub- Station equipment in new building is in Progress.

		installation, testing and commissioning of HT/LT panels, transformers etc. for providing temporarily ESS at Circular Road.				construction work		
14.	M/S	Sub: Automatic Switch over system from one source to another source at 11KV Electric Supply System in Khan Market area. (Pilot Project) SH: Supply, Installation, Testing & Commissioning of Sub Station Equipments and laying of 11 KV Cables in S/S Loknayak Bhawan.	03.04.17	M/s. V.A Technologies	49,98,589/-	02.06.17	95%	Work in progress.
15.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.19	09%	Work in Progress as per availability of shutdown
16.	M/S	NOW:- Establishing Electric Sub-Station at Royal Thai Embassy,56-N Nyay Marg, Chanakya Puri, New Delhi-110021.	25.07.17	M/s. J.K.Power Enterprises	4,14,769/-	23.09.17	40%	Work in Progress

EE(T-II)

Checked by Sr.Asstt (T-II)

Sr.Asstt. (T-II)