


ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF AUGUST-2018

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	04.10.16	M/s. Control Wel Switchgears	16,79,800/-	17.09.18	90%	Work in Progress
2.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. (i) SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. (ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	25.01.17 16.10.17	M/s. Control Wel Switchgears M/s. Nav Shakti Traders	19,40,700/- Rate Contract	02.08.17 60 Days from receipt of RR Permission	30% 75%	HT Panel not available in Electric Store HT Cable of size 400 Sqmm/3c not available in Electric Store
3.	C-I	Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	14,76,774/-	29.12.17	60%	HT Cable of size 400 Sqmm/3c not available in Electric Store



5.	C-I	Establishing of Unitized Sub- Station at CPH, Moti Bagh						
		(i) Cartage, installation, testing and commissioning of 990 KVA Unitized Substation and big size pillars including earthing at CPH, Motibagh.	18.07.18	M/S A.B. Enterprises	5,40,678/-	25.09.2018	50%	
		(ii) Laying of U/G HT XLPE cable of size 150 sqmm/3c from ESS Railway Secretary Board to ESS Shastri Niketen to LILO at proposed USS CPH, Motibagh.	01.08.18	M/S Nav Shakti Traders	Rate Contract	-	80%	
6.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.						
		(i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	-	-	-	-	-	Technical bid call opened and under examination
		(ii) Laying of U/G HT XLPE Cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane.	M/S Vishal Enterprises	W.O. No. 76 dt.14.03.18	Rate Contract	-	-	Laying of HT Cable work is completed
		(iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	-do-	W.O. No.83 dt.26.03.18	-do-	-	LT Cable 16 sqmm/4c is not available in store	
7.	C-II	CITC & Dismantling of HT VCB Panels Transformers 1000 KVA, LT Panel, P/F of BTU and providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	-	M/s. A.B. Enterprises	10,84,300	16.10.2018	15%	Work in Progress
8.	C-II	Providing and fixing of 3-Panel Energy meter at out port of distribution. transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800	30.12.2018	80%	Work in Progress
10.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block, AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860	08.09.2018	55%	Shutdown has not provided by AIIMS for replacement of transformers
11.	C-II	CITC of HT Panel Board, distribution transformer at ESS PC Block, AIIMS, New Delhi	10.01.2018	M/s. Neha Electrical Co.	23,75,070	18.07.2018	85%	Work in Progress



12.	C-II	Cartage, Installation, Testing & Commissioning of 11KV HT Panels & Allied works at ESS 26-A. B.K.Road, Akash Deep Building & ESS Ashoka Estate, New Delhi	10.01.2018	M/s. Laxmi Electromech Pvt. Ltd..	4,77,737/-	21.03..2018	90%	Commissioning is left as consumer has not submitted the load sanction letter.
13.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.2019	55%	Work in Progress as per availability of shutdown
14.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make Spares for Servicing of 11KV (Set-III) 17 panels (VMX 540 P) at 33/11KV AIIMS Grid.	23.07.2018	M/s. Ceekay Engineers	8,50,483/-	22.10.2018	-	Supply is yet to be received
15.	M/S	NOW: Replacement Work Replacement of old Aluminum Electric wiring of various (09 Nos.) ESS in M/S Area.	14.06.2018	M/s. Robust Electric	7,53,697/-	24.10.2018	-	Work is yet to be started
16.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV panels (VMX) at ESS Chanakya Bhawan.	21.08.2018	M/S Ceekay Engineers	3,54,996/-	26.12.2018	-	Supply is yet to be received
17.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV (Set-I) 13 panels (HWX-C) at ESS Kevender Dairy.	21.08.2018	M/S Ceekay Engineers	8,28,545/-	05.11.2018	-	Supply is yet to be received
18.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV panels (VMX 540 P) S/S Mausam Bhawan No.2 (New), S/S Blind Relief, S/S Children Park.	21.08.2018	M/S Ceekay Engineers	9,96,535/-	20.12.2018	-	Supply is yet to be received
19.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV (Set-I) 08 panels (VMX 540 P) at ESS AIIMS Grid.	21.08.2018	M/S Ceekay Engineers	3,28,914/-	20.12.2018	-	Supply is yet to be received
20.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	21%	Work Started from 02.02.2018
21.	Prot.	CAMC of Motorola make wireless set allied accessories	25.05.2018	M/S Rama Krishna Telecommunicati on Pvt. Ltd.	1,87,210/-	31.05.2019	9%	Work Started from 01.06.2018



22.	C-VI	Laying of 33 KV 400 Sqmm/3CXLPE Cables in an outside NDMC area.	23.01.2018	M/S Vishal Enterprises Ltd	2,63,86,795/-	22.01.2020	25%	Cable laying work is stopped due to non issuing road cut permission by NDMC upto Sept. 2018.
23.	M-33KV	Procurement of spares in R/o 33KV ABB make GIs Panel.	24.07.2018	M/s. Kaydee Engineers	2,21,20,387/-	Part-A: 10.12.2018 Part B: 09.01.2019	-	Work in progress

EE(E)T-II

Ball
1.10.18

Checked by (Sr. Asstt.)

Sangeeta

Jr.Asstt. (T-II)

Himanshu
28-09-2018

