

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF AUGUST-2018

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	04.10.16	M/s. Control Wel Switchgears	16,79,800/-	17.09.18	90%	Work in Progress
2.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. (i) SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. (ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	25.01.17 16.10.17	M/s. Control Wel Switchgears M/s. Nav Shakti Traders	19,40,700/- Rate Contract	02.08.17 60 Days from receipt of RR Permission	30% 75%	HT Panel not available in Electric Store HT Cable of size 400 Sqmm/3c not available in Electric Store
3.	C-I	Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	14,76,774/-	29.12.17	60%	HT Cable of size 400 Sqmm/3c not available in Electric Store

