

**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF AUGUST -2018**

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar Sub- Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt 26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30.05.17	-	80%	33 KV ESS-I has been commissioned & energized on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyit Bahwan to ESS-I has been energized on 27.03.2018.  Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung HospitaE	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17	-	33KV GIS boards,33KV Power Transformers	16.05.18	-	40%	33 KV cable from (1) DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the firm M/s. Capital Electech Pvt. Ltd. 33/11KV,16/20 MVA PTR installed by the firm. (3) The installation work of 11KV Board alongwith its C & R Panel Board, dispatch & R Panel board, dispatch clearance given to the firm.
EE(E) C-VI	Replacement of 33KV outdoor switchgear with indoor GIS switchgear at 33 KV ESS Tilak Marg. 33 KV ESS Nehru Park & augmentation of 33 KV ESS Kidwai Nagar (W).	15(B-18) DT.31.01.2013 for Rs. 361.24 Lacs(G) 14(B-17) dt.31.01.2013 for Rs. 425.95 Lacs(G) 05(B-20) dt.28.02.2013 for Rs. 557.12 Lacs(G)	23.03.17	24.04.18	15.07.18	14,49,65,302/-	M/s. Capital Electech Pvt. Ltd.	Council item No-08(B-19) dt.29.01.18	-	33KV GIS boards,33KV Power Transformers	-	-	-	Inspection calls from the firm for major electrical equipments for 33KV ESS Tilak Marg, 33KV ESS Nehru Park & 33 KV ESS Kidwai Nagar(W) are awaited.

1870  
1871  
1872  
1873  
1874  
1875  
1876  
1877  
1878  
1879  
1880

1881  
1882  
1883  
1884  
1885  
1886  
1887  
1888  
1889  
1890

1891  
1892  
1893  
1894  
1895  
1896  
1897  
1898  
1899  
1900

1901  
1902  
1903  
1904  
1905  
1906  
1907  
1908  
1909  
1910

1911  
1912  
1913  
1914  
1915  
1916  
1917  
1918  
1919  
1920

1921  
1922  
1923  
1924  
1925  
1926  
1927  
1928  
1929  
1930

1931  
1932  
1933  
1934  
1935  
1936  
1937  
1938  
1939  
1940

1941  
1942  
1943  
1944  
1945  
1946  
1947  
1948  
1949  
1950

1951  
1952  
1953  
1954  
1955  
1956  
1957  
1958  
1959  
1960

1961  
1962  
1963  
1964  
1965  
1966  
1967  
1968  
1969  
1970

1971  
1972  
1973  
1974  
1975  
1976  
1977  
1978  
1979  
1980

1981  
1982  
1983  
1984  
1985  
1986  
1987  
1988  
1989  
1990

1991  
1992  
1993  
1994  
1995  
1996  
1997  
1998  
1999  
2000

2001  
2002  
2003  
2004  
2005  
2006  
2007  
2008  
2009  
2010

2011  
2012  
2013  
2014  
2015  
2016  
2017  
2018  
2019  
2020

2021  
2022  
2023  
2024  
2025  
2026  
2027  
2028  
2029  
2030

2031  
2032  
2033  
2034  
2035  
2036  
2037  
2038  
2039  
2040

2041  
2042  
2043  
2044  
2045  
2046  
2047  
2048  
2049  
2050

2051  
2052  
2053  
2054  
2055  
2056  
2057  
2058  
2059  
2060

2061  
2062  
2063  
2064  
2065  
2066  
2067  
2068  
2069  
2070

2071  
2072  
2073  
2074  
2075  
2076  
2077  
2078  
2079  
2080

2081  
2082  
2083  
2084  
2085  
2086  
2087  
2088  
2089  
2090

2091  
2092  
2093  
2094  
2095  
2096  
2097  
2098  
2099  
2100