



PROGRESS REPORT OF WORK ONGOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF AUGUST 2016

| Name of Division | Name of work | Date of AA/ES | Date of Publishing Tender | Date of Award | Date of Start of work | Value of Award | Name of the contractor | Authority approving the contract | Final date of completion of project | Major Activities | Date of completion | Stage of completion | % of completion | Remarks |
|------------------|--|---|---------------------------|---------------|-----------------------|----------------|----------------------------|--|-------------------------------------|------------------|--------------------|---------------------|-----------------|------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| EE(E) C-VI | Establishing two 33KV ESS at Kidwai Nagar Sub- Station work | Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.150985298/- | 16.02.16 | 21.07.16 | 21.07.16 | 295949800/- | M/s JSP Projects Pvt. Ltd. | Council item No.- 25(B-02) dt 26.04.16 | - | - | 20.05.17 | - | - | Final drawing approved |
| EE(E) C-VI | Establishing two 33KV ESS at Kidwai Nagar (East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq. mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East) | Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 65686300/- | 16.02.16 | 21.07.16 | 01.08.16 | 106415850/- | M/s. Universal Cables Ltd. | Council item No- 24(B-01) dt.26.04.16 | - | - | 31.05.17 | - | - | Works in progress |


CEE-II


EE(T-II)


Sr. Asstt. (T-II)