

**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF JUNE -2017**

| Name of Division | Name of work   | Date of AA/ES  | Date of Publishing Tender | Date of Award | Date of Start of work | Value of Award | Name of the contractor          | Authority approving the contract      | Final date of completion of project | Major Activities  | Date of completion | Stage of completion | % of completion | Remark   |
|------------------|--|--|---------------------------|---------------|-----------------------|----------------|---------------------------------|---------------------------------------|-------------------------------------|---|--------------------|---------------------|-----------------|--|
| 1                | 2  | 3  | 4                         | 5             | 6                     | 7              | 8                               | 9                                     | 10                                  | 11  | 12                 | 13                  |                 | 14   |
| EE(E)<br>C-VI    | Establishing two 33KV ESS at Kidwai Nagar Sub-Station work   | Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-   | 16.02.16                  | 10.06.16      | 31.07.16              | 29,59,49,800/- | M/s. JSP Projects Pvt. Ltd.     | Council item No- 25(B-02) dt 26.04.16 | -                                   | 33KV GIS boards, 11KV boards, 33KV Power, Transformers & LT Boards. | 30.05.17           | -                   | 75%             | Supply of major equipment received at site<br>Electrical equipment installation work is in progress  |
| EE(E)<br>C-VI    | Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East) | Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-  | 16.02.16                  | 14.06.16      | 31.07.16              | 10,64,15,850/- | M/s. Universal Cables Ltd.      | Council item No- 24(B-01) dt.26.04.16 | -                                   | 33KV HT Cable & its laying, testing & commissioning                 | 30.05.17           | -                   | 80%             | 21 Km cable delivered by the firm.<br>Cable laying work is in progress.  |
| EE(E)<br>C-VI    | Supply, Installation, Testing & Commissioning 66/11KV, 16/20MVA Power Transformers & 33/11 KV, 16/20 MVA Power Transformer at various ESS of NDMC                  | S(B-10) dt.27.08.2014 & 18(b-4) dt. 09.07.2014<br>Technical register at page No. 07, Sr.No. 30 on dt.05.09.16 for Rs.5,15,00,000/- | 19.10.16                  | 23.03.17      | 29.04.17              | 5,11,00,000/-  | M/s. Capital Electech Pvt. Ltd. | Council item No- 09(B-24) dt.16.01.17 | -                                   | SITC of 66/11 KV 16/20 MVA & 33/11 KV, 16/20 MVA Power Transformers | 28.12.17           | -                   | -               | Issue LOC to the firm vide D-171/EE(C-VI) dt.19.04.17<br>Alter Inspection of all the three transformers, dispatch clearance has been given to the firm on dt. 27.06.2017 |

|         |   |  |            |          |          |               |                               |         |          |  |          |                                  |     |  |
|---------|---|--|------------|----------|----------|---------------|-------------------------------|---------|----------|--|----------|----------------------------------|-----|--|
| E/E/M/F | Name of Work- Construction of under pass including corridor development works and intersection development at the junction of Benito Juarez Marg and Inner Ring Road. | Council Resolution vide Item No. 12(B-02) Dated 12.06.2015 | 12.02.2016 | 15.02.17 | 24.02.17 | 5.00.22.613/- | M/s. Universal Cables Limited | Council | 22.08.17 | HT(66KV) 630 Sq.MM. Single Core XLPE Cable Laying & Joining etc. | 22.08.17 | Cable Laying Work is on progress | 70% |  |
|         | SH: Shifting of HT(66KV) 630 SQ.MM. Single core XLPE Cables for Construction of B.J. Marg, San Martin Marg, Ring Road Service lane Underpass (Deposit Work)           |  |            |          |          |               |                               |         |          |  |          |                                  |     |  |

*Bhoojy*  
 31/03/17  
 E.E.(T-II)

*B*  
 31/7/17  
 Sr.Asstt.(T-II)

नई दिल्ली नगर पालिका परिषद