## PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF NOVEMBER -2017

| Name of<br>Division |  | Date of AA/ES   | Date of<br>Publishing<br>Tender | Date of<br>Award | Date of<br>Start of<br>work | Value of<br>Award | Name of the contractor                | Authority<br>approving the<br>contract     | Final date<br>of<br>completion<br>of project | Major<br>Activities   | Date of completion | Stage of completion | % of completion | Remarks  |
|---------------------|--|---|---------------------------------|------------------|-----------------------------|-------------------|---------------------------------------|--|--|---|--------------------|---------------------|-----------------|--|
| 1                   | 2  | 3   | 4                               | 5                | 6                           | 7                 | 8                                     | 9  | 10   | 11  | 12                 | 13                  |                 | 14   |
| EE(E)<br>C-VI       | Deposit Work  Establishing two 33KV ESS at Kidwai Nagar Sub- Station work  | Fechnical register<br>at page No.05, Sr.<br>No.23 on<br>dt.19.08.15 for<br>Rs.15,09,85,298/-  | 16.02.16                        | 10.06.16         | 31.07.16                    | 29,59,49,800/-    | M/s. JSP<br>Projects<br>Pvt. Ltd.     | Council item<br>No.25(B-02)<br>dt 26.04.16 |  | 33KV GIS<br>boards, 11KV<br>boards, 33KV<br>Power,<br>Transformers<br>11 KV Station<br>Transformers &<br>LT Boards. | 30.05.17           | -                   | 80%             | Supply of major equipment received at site. Testing & Commissioning work of equipments at ESS-I is in progress. ITC Work of electrical equipments at ESS-II is in progress.  |
| EE(E)<br>C-VI       | Deposit Work  Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East) | Technical register<br>at page No.05,<br>Sr.No-24 on<br>dt.19.08.15 for<br>Rs. 6,56,86,300/-   | 16.02.16                        | 14.06.16         | 31.07.16                    | 10,64,15,850/-    | M/s.<br>Universal<br>Cables Ltd.      | Council item<br>No-24(B-01)<br>dt.26.04.16 |  | 33KV HT Cable & its laying, testing & commissioning   | 30.05.17           |                     | 80%             | 33 KV Cable received. Three feeders out of total 5 Nos feeders have been laid. Cable laying work stopped due non availability of cable trenches which was provided by M/S.   |
| EE(E)<br>C-VI       | Feeders work  Supply, Installation, Testing & Commissioning 66/11KV, 16/20MVA Power  Transformers & 33/11 KV, 16/20 MVA Power  Transformer at various ESS of NDMC                | 5(B-10)<br>dt.27.08.2014 &<br>18(b-4) dt.<br>09.07.2014<br>Technical register<br>at page No. 07,<br>Sr.No. 30 on<br>dt.05.09.16 for<br>Rs.5,15,00,000/- | 19.10.16                        | 23.03.17         | 29.04.17                    | 5,11,00,000/-     | M/s. Capital<br>Electech<br>Pvt. Ltd. | Council item<br>No-09(B-24)<br>dt.16.01.17 |  | SITC of 66/11<br>KV 16/20 MVA<br>& 33/11 KV,<br>16/20 MVA<br>Power<br>Transformers                                  | 28.12.17           |                     | 75%             | NBCC 66/11 KV, 16/20 MVA PTR at Vidyut Bhawan & 33/11 KV, 16/20 MVA PTR at ESS Shahjahan Road energized on 17.11.2017. The ITC work of 33/11 KV PTR at ESS Raja Bazar shall started after handed over clear site by M-33KV division. |

13/12/17

EE(T-II)

Checked by Sr.Asstt (T-II)

Sr.Asstt. (T-II)