



**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF SEPTEMBER- 2014**

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
<b>EE(E) C-II</b>	Supply, Installation, Testing & Commissioning of 12 Nos.11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/Ss in NDMC Area.	Res. No.05 (B-06)  Dated 25.05.12	25.09.12	05.02.13	15.02.13	3.93,00,000/-	M/s.Shreem Electrical Ltd.	NDMC Council	14.10.13	1) Site Survey & Drawing Submission etc. 2) TypeTesting/ Reports etc. 3) Civil foundation work etc. 4) Equipment manufacturing etc. 5) Inspection call and inspection 6) Dispatch /MRC/ Installation 7) Testing & Commissioning work	-	-	95%	Provisional extension of time granted to the firm .  Physical installation work is 100% complete. Clearance from Chief Electrical Inspector is awaited

<b>EE(E) (C-VI)</b>	Establishing 33KV ESS at Aliganj-Jor Bagh, Sub-Head: SITC of Sub-Station Equipments	Res. No. 25 (B-14) Dated 15.07.09	20.05.13 (Through e-procurement solutions)	21.10.13	31.10.13	5,46,97,850	Ms. RMS Automations Ltd.	Council Reso. No. 08(B-07) dt.07.10.13	30.06.14	33KV HT Board, LT Board, 11 KV HT Board, Power Transformer	30.06.14	-	20%	S/Station Earthing in work in progress.  LT Board, 11KV HT Board have been received at site & 33KV HT Board has been shifted at site.
<b>EE(E) (C-VI)</b>	Replacement of 33KV, SF6 type panel board with 33KV GIS panel board at ESS School lane	Res.No.05 (B-08) Dated 25.06.12	11.04.13 (Through e-procurement solutions)	13.05.14	22.05.14	11,32,20,016	Ms. Schneider Electric Infrastructure Ltd.	Council Reso. No. Item No. 05(B-02) dt.30.04.14	22.01.15	33 KV GIS Board	22.01.15	-	-	The firm has submitted drawings for approval (Completion period of 8 months shall be considered from the date of approval of drawings by NDMC).

  
C.E.(E-II)

  
E.E.(T-II)