

**ELECTRICITY DEPARTMENT
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 100 LACS FOR THE MONTH OF JANUARY-2014

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.14	54.46%	13Nos. transformer replaced by firm (12 Dry type+ 1No. Oil type) work in progress.
2.	C-I	Cartage. Installation, Testing & Commissioning of Unitized S/S 11KV/433 V. 990KV-A-04 Nos. at various sites in NDMC area.	24.05.12	M/s New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.13	90%	For work of "Redevelopment of Barat Ghar at Netaji Nagar" being no budget provision in R.I/B.E for the year 2012-13 & 2013-14, the case was referred to EE(Spl. Project) by F.A who in turn asked for copy of A/A & E/S from Planning Division which is still awaited. Work completed. Payment yet to be

								made
3.	C-II	Installation, testing & commissioning of 11 K V/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	11.01.13	M/s. New Hi-tech	6,39,260/-	13.09.13	80%	Provisional extension of time granted by CE (E) w.e.f. 14.03.13
4.	C-II	Laying of LT cable size 400 Sq mm/3.5C from Unitized of CNG station, Udyan Marg to New Feeder Pillar and CNG station, Udyan Marg Meter Board.	29.07.13	M/s Nav Shakti Traders	3,23,296/-	28.09.13	90%	Only completion work is to be done.
5.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	07.08.13	M/s Bajaj Electricals Ltd.	49,79,111/-	06.12.13	5%	File in processed to obtain road cut permission & provisional extension of time.
6.	C-II	Cartage, installation, testing & commissioning of HT panel board including providing and fixing MS adoper box, on HT panels for converting the cable entry from bottom to top. Cartage. Installation and testing of big size GS pillars with earthing work and fire safety material at ESS Handloom Complex at Janpath Lane, New Delhi.	19.11.13	M/s Neha Electrical Co.	7,69,650/-	28.02.14	80%	Work in progress.
7.	C-II	Providing and fixing of SMC 3 phase meter box for CTs operated energy meter at S/S at Canning Lane	10.01.14	M/s Neha Electrical Co.	1,42,252/-	19.02.14	40%	Work in progress

8.	C-II	Cartage, Modifications, Installation, testing & Commissioning of VCB type 11 KV HT panel Electrotechnika make at E/S/S Cultural & Training Centre for Sangeet Natak Academy, Plot No.2, Joe Sen Martin Marg, Chanakya Puri, New Delhi	05.02.14	M/s. New Hi-tech	8.76,750/-	07.04.14	90%	HT panel inspected by Asst. Electrical Inspector of Delhi Govt. but waiting for report(NOC)
9.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	14.12.10	M/s Energee Capacitors (P) Ltd	69,89,745/-	13.02.14	80%	All 15 nos. capacitor banks have been received out of which 13 nos. have been installed. 6 Nos. out of 9 Nos. capacitor bank energized at S/S Raisina Road, Sanjay Camp and Keventer Dairy.
10.	Prot.	Annual Maintenance contract for servicing & maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	25.03.13	M/s PCI Ltd	3.99,000/-	31.03.14	80%	Work in progress

CEE-II

EE(T)