

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JANUARY-2018

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	18.04.17	75%	Work in Progress
2.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	13.02.17	M/s. Control Wel Switchgears	19,40,700/-	02.02.18	30%	Work in Progress
3.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP)	09.05.17	M/s. Vishal Enterprises	17,49,911/-	16.02.18	60%	Work held up
		(i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C &95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.						
		(ii) SH: Supply cartage,erection of RCC/PCC Pole Mtr.long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village,New Delhi	18.07.17	M/s. Laxmi Electromech Pvt. Ltd.	29,47,850/-	25.03.18	30%	Work held up
		(iii) SH: Cartage, erection of testing and commissioning of 1600 KVA Dry Type transformer, HT panel, LT panel, supply and fixing of bus ducting 2500 Amp and earthing at proposed E/S/S at Pillanji Village.	02.08.17	M/s. Laxmi Electromech Pvt. Ltd.	24,35,869/-	10.02.18	60%	Work in Progress

4.	C-I	Providing electric connection to J.J. Clusters in D/N & D/S division of NDMC area. SH: Supplying, cartage, erection of PCC Pole 8.5 mtr long including erection of meter board to J.J. Cluster in D/N & D/S division of NDMC area.	19.06.17	M/s. Laxmi Electromech Pvt. Ltd.	53,43,810/-	17.05.18	50%	Work in Progress
5.	C-I	Sanction of New electricity connection for (L&P) Non domestic load at CGHS Wellness Centre & Admin Building Sector-13, R.K. Puram, New Delhi. SH: Laying of U/G HT XLPE cable of Size 400 Sqmm/3c including supplying & laying of HDPE Pipe, St.Th.Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13,R.K.Puram and from ESS33/11KV Netaji Nagar to ESS CGHS Sec-13, R.K Puram, New Delhi.	30.10.17	M/S. Vishal Enterprises	14,76,774/-	29.12.17	-	Work in Progress
6.	C-I	Upgradation of HT Panels and HT feeders at U.S.Embassy,Chanakya Puri,New Delhi Sh: Laying of UG HT XLPE cable of 400 Sqmm/3C from Babu Dham	07.11.17	M/S. Creative Entrepreneur LLP	Rate Contract	-	50%	Work in Progress
7.	C-II	Providing and fixing of 3-Panel Energy meter at out port of distribution. transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800	30.12.18	27%	Work in Progress
8.	C-II	CITC & Dismantling of HT, LT Panel Board, Distribution Transformers and allied works at ESS R.P.Centre,AIIMS	01.12.17	M/s. A.B. Enterprises	23,80,149	09.03.2018	30%	Work in Progress
9.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block,AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860	09.03.2018	10%	Work in Progress
10.	C-II	CITC of HT Panels,BTU,Earthing and Allied works at proposed Electric Sub Station (Metering Room) Western Court Hostel Annexe at Janpath, New Delhi	12.12.17	M/s. A.B. Enterprises	05,63,240	18.02.2018	90%	Work in Progress
11.	C-II	Cartage,Installation,Testing & Commissioning of 11KV HT VCB Panel and Supplying & Fixing of Adopter Box at Electric Sub-Station IRCH, AIIMS, New Delhi	21.12.17	M/s. A.B. Enterprises	1,25,065	28.01.2018	80%	Work in Progress
12.	C-II	CITC of HT Panel Board,BTU, Earthings and Allied works at proposed Electric Sub-Station at IPPB,2nd Floor Speed Post Centre Building, Bhai Ver Singh Marg,Market Road, New Delhi.	10.01.2018	M/s. A.B. Enterprises	3,34,986	19.02.2018	70%	Work in Progress

13.	C-II	CITC of HT Panel Board,BTU, Earthings and Allied works at proposed Electric Sub-Station (Metering Room)new Royal Embassy of Saudi Arebia at EP-30, Chandragupta Marg,Chanakyapuri, New Delhi.	10.01.2018	M/s. Neha Electrical Co.	6,80,315	19.02.2018	70%	Work in Progress
14.	C-II	CITC of HT Panel Board, distribution transformer at ESS PC Block, AIIMS, New Delhi	10.01.2018	M/s. Neha Electrical Co.	23,75,070	18.04.2018	10%	Work in Progress
15.	C-II	Cartage, Installation, Testing & Commissioning of 11KV HT Panels & Allied works at ESS 26-A. B.K.Road,Akash Deep Building & ESS Ashoka Estate,New Delhi	10.01.2018	M/s. Laxmi Electromech Pvt. Ltd..	4,77,737	21.03..2018	30%	Work in Progress
16.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.19	30%	Work in Progress as per availability of shutdown
17.	M/S	NOW:- Establishing Electric Sub-Station at Royal Thai Embassy,56-N Nyay Marg, Chanakya Puri, New Delhi-110021. SH: (A) Cartage Installation, Testing & Commissioning of HT Panels & Earthing . (B) SITC of metering CT & PT, BTU, Insulating mat & fire fighting /Safety Equipments.	23.10.20.17	M/s. Neha Electrical Co.	4,08,540/-	02.01.2018	70%	Work in Progress
18.	M/S	NOW: R&M of ESS in M/S Area. SH; Requirement of Schneider make Spares for Servicing of 11KV panels (HWX-C) at Babu Dham Grid.	01.12.2017	M/s.Ceekay Engineers	6,06,220/-	10.03.2018	-	Supply yet to be received
19.	M/S	NOW: Replacement/Augmentation of various 11KV HT Cables in M/N & M/S Area of NDMC. SH: Laying of 11KV cable from S/S Tuglak Cresent to S/S Race Course Old	-	EE(E)C-I	-	-	50%	Work shall be completed as per availability of road cut permission.

EE(E)T-II

Checked by Sr.Asstt (T-II)

Sr.Asstt. (T-II)

Cheekay
20/02/18

Ally
19/2/18

18
19/2/18