

**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF JUNE-2018**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bunglows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	04.10.16	M/s. Control Wel Switchgears	16,79,800/-	18.05.18	75%	Work in Progress
2.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  (i) SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.  (ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	25.01.17  16.10.17	M/s. Control Wel Switchgears  M/s. Nav Shakti Traders	19,40,700/-  Rate Contract	02.05.18  60 Days from receipt of RR Permission	30%  75%	HT Panel not available in Electric Store  HT Cable not available in Electric Store
3.	C-I	Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K. Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	14,76,774/-	29.12.17	60%	HT Cable not available in Store

4.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP)						
		(i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.	09.05.17	M/s. Vishal Enterprises	17,44,911/-	16.05.18	60%	Work held up
		(ii) SH: Supply cartage, erection of RCC/PCC Pole Mtr. long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village, New Delhi	18.07.17	M/s. Laxmi Electromech Pvt. Ltd.	29,47,850/-	26.06.18	30%	Work held up
		(iii) Cartage, erection of testing and commissioning of 1600 KVA Dry type transformer, HT panel, HT panel supply and fixing of bus dusting 2500 Amp and earthing at proposed E/S/S at Pillanji Village	02.08.2017	M/s. Laxmi Electromech Pvt. Ltd.	24,35,869/-	10.05.2018	90%	Work Completed
6.	C-I	Establishing of Unitized Sub- Station at CPH, Moti Bagh						
		(i) Cartage, installation, testing and commissioning of 990 KVA Unitized Substation and big size pillars including earthing at CPH, Motibagh.	-	-	-	-	-	D.E. approved
		(ii) Laying of U/G HT XLPE cable of size 150 sqmm/3c from ESS Railway Secretary Board to ESS Shastri Niketen to LILO at proposed USS CPH, Motibagh.						
7.		Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.						
		(i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	-	-	-	-	-	Technical bid opened and under examination