## PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF JUNE -2018

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai	Technical register at page No.05, Sr. No.23 on 11,19.08.15 for Rs.15,09,85,298/-	16.02.16	10.05.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt 26.04.16		3. KV GIS boirds, 11 KV tourds, 33 KV "ower, Transformers 11 I'V Station Transformers & L' Boards.	30.05.17	ar tai c in	80%	Major installation & testing work of electrical equipments has been completed at ESS-I & commissioned on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
EE(E) C-VI	Deposit Work Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3e, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16		33K": HT Cable & 'ts.laying, t ct.ng & com.nissioning	30.05.17	inen isen	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyit Bahwan to ESS- I has been energized on 27.03.2018. Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung HospitaE)l	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17		3. KV GIS boards,33KV Power Trausformers	16.05.18		15%	33 KV cable from (1) DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the form M/s. Capital Electech Pvt. Ltd. 33/11KV,16/20 MVA PTR installed by the firm. Supply of others clectrical equipments is awaited
EE(E) IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDG) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.93.18	29.03.18	180.39 Cr. {Supply contract (170.94 Cr.)+ Installation and Commissioning contract (9.45 Cr.)}	L&T Ltd.	NDMC Council	In Progress	Str ingthening if Sub- transmission and distribution	In Progress			DRG & Specifications of Sub- Station Equipments is under approval

8 heege

EE(E)T-II

de Checked by (Sr.Asstt.)

Jr.Asstt. (T-II)