

**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF MARCH-2018**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks	
1.	C-I	Enhancement of load in M.P Flats/ Bungalows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	18.04.17	75%	Work in Progress	
2.	C-I	(i) Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.17	M/s. Control Wel Switchgears	19,40,700/-	02.05.18	30%	Work in Progress	
		(ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	16.10.17	M/s. Nav Shakti Traders	Rate Contract	60 Days from receipt of RR Permission	75%	-	
3.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP)	09.05.17	M/s. Vishal Enterprises	17,44,911/-	16.05.18	60%	Work held up	
		(i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.							
		(ii) SH: Supply cartage, erection of RCC/PCC Pole Mtr. long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village, New Delhi	18.07.17	M/s. Laxmi Electromech Pvt. Ltd.	29,47,850/-	26.06.18	30%	Work held up	
		(iii) SH: Cartage, erection of testing and commissioning of 1600 KVA Dry Type transformer, HT panel, LT panel, supply and fixing of bus ducting 2500 Amp and earthing at proposed E/S/S at Pillanji Village.	02.08.17	M/s. Laxmi Electromech Pvt. Ltd.	24,35,869/-	10.05.18	60%	Work held up	