PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF APRIL -2018

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project		Date of completion	Stage of completion	% of completion	Remarks
											12	13		14
		A THE PROPERTY.		5	6	7	8	9	10	33KV GIS	30.05.17	-	80%	Major installation & testing work
EE(E) C-VI	Establishing two 33KV ESS at Kidwai	3 Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt 26.04.16	bos bos Tr 11 Tra	boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30,000			of electrical equipments has been completed at ESS-I & commissioned on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
									-	33KV HT Cable	30.05.17	100	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV
EE(E) C-VI	Establishing two	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	No-24(B-01) dt.26.04.16		& its laying, testing & commissioning			15%	Feeder form Vidyit Bahwan to ESS-I has been energized on 27,03,2018. Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung Hospital	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17	-	33KV GIS boards,33KV Power Transformers	16.05.18		1576	Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the form M/s. Capital Electech Pvt. Ltd. 33/11KV,16/20 MVA PTR installed by the firm. Supply of others electrical equipments is awaited.

84001/2 24/05/12 checkers by Sr. Aut.

rang finte Ir.Asstt. (T-II)