


**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



**SUB:- PROGRESS REPORT OF WORK COSTING TO
Rs.1 LAKH TO 400 LAKHS FOR THE MONTH
OF APRIL-2021.**

Placed below is report of work costing to Rs. 1 lakh to
400 Lakhs for the month of April-2021.

The report may be forwarded to Dir. (I.T) to upload on
the NDMC website please.

Sr.Asstt. (T-II)

EE (T-II)

17/5/2021

CEE-II

Director(I.T)

Director(CS)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF APRIL-2021

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	D-66/EE(E) C-I Dated 25.01.2017	M/s. Control Wel Switchgears	Rs.19,40,700/-	03.02.2017	95%	Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puram and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	W.O.No.8 Dated 30/10/2017	M/s Vishal Enterprises	Rate Contract	30.10.2017	90%	Cable Laying work is Under Progress
3.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.

4.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability road Cut Permission by Civil Engineer Department
5.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Commercial meter not done by consumer
6.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	40%	Work in Progress
7.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th days of issue AL.s	80%	Non Availability of Road Cut Permission and Non Availability of HT Cable.
8.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/	60 days from the 10 th day of issue AL.	-	HT panel not available
9.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	Work in Progress
10.	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	70%	Work in Progress
11.	C-II	CITC of HT Panel Boar and Allied works for proposed Electric Sub-Station at Security Police Line Plot No.2148/A, Babu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 th day of issue AL	50%	Work in Progress
13.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/- (For three years Plus Taxes Extra)	09.11.2020	109.41%	Extension of contract for 06 months w.e.f. 10.11.20 to 09.05.21 has been approved by the competent Authority (Chairman, NDMC)
14.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/- (For three years Plus Taxes Extra)	30.04.2023	33.33%	Work in Progress

15.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/- (For three years Plus Taxes Extra)	30.11.2022	47.17%	Work in under Progress
16.	M-33 KV	Hiring of Vehicles(02 Nos.) for maintenance and breakdown for M-33 KV Division(Elect) for the period of one year Tender ID No. 2020_2020_NDMC-192667_1	04.09.2020	M/S Hira Texi Services	Rs.12,14,824/-	04.09.2021	NIL	66% Approx 6 Months Completed (Work in Progress being Annual contract)
17.	M-33 KV	AMC for 33 KV ABB make GIS Panels installed in NDMC Area for 5 th Year	05.04.2021	M/S Kay Dee Engineers	Rs. 29,70,000/- (+GST)	22.03.2021	NIL	NIL
18.	M/N	Dismantling, re-erection & commissioning of L.T. Panels at ESS A-Block in M/N-II Connaught Place area.	M/s A.B. Enterprises	W.O. No.01/EE(E)M/N/202 1-22 dt.22.04.2021	173100.00	30 Days from the date of shutdown.	-	Work in progress.
19.	M/N	Repairing, Servicing and Painting of 11KV SSG make OCB's installed at Raja Bazaar area in M/N-II Division	M/s Eversafe Enterprises	W.O. No.02/EE(E)M/N/202 1-22 dt.23.04.2021	1957343.00	45 Days from the date of shutdown.	-	Work in progress.