


**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**



नं दिल्ली नगरपालिका परिषद

न.दि.न.पा.प.
N. D. M. C.



**SUB:- PROGRESS REPORT OF WORK COSTING TO
Rs.1 LAKH TO 400 LAKHS FOR THE MONTH
OF FEBRUARY-2021.**

Placed below is report of work costing to Rs. 1 lakh to
400 Lakhs for the month of February-2021.

The report may be forwarded to Dir. (I.T) to upload on
the NDMC website please.

Asstt.
16/4/21
Sr.Asstt. (T-II)

EE (T-II)

CEE-II

Director(I.T)

Director(CS)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF FEBRUARY-2021

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	D-66/EE(E) C-I Dated 25.01.2017	M/s. Control Wel Switchgears	Rs.19,40,700/-	03.02.2017	95%	Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	W.O.No.8 Dated 30/10/2017	M/s Vishal Enterprises	Rate Contract	30.10.2017	60%	Balance cable laying work could not be done. Road cutting permission has been applied but Road Cut Permission banned upto 31.03.2021
3.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
4.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability road Cut Permission by Civil Engineer Department

5.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Commercial meter not done by consumer
6.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	40%	Work in Progress
7.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue AL.s	80%	Non Availability of Road Cut Permission and Non Availability of HT Cable.
8.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/	60 days from the 10 th day of issue AL.	-	HT panel not available
9.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	Work in Progress
10.	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	70%	Work in Progress
11.	C-II	CITC of HT Panel Boar and Allied works for proposed Electric Sub-Station at Security Police Line Plot No.2148/A, Babu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 th day of issue AL	50%	Work in Progress
12.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/- (For three years Plus Taxes Extra)	22.04.2021	95.16%	Work is under Progress
13.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/- (For three years Plus Taxes Extra)	09.11.2020	106.08%	Extension of Agreement file is under process
14.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/- (For three years Plus Taxes Extra)	30.04.2023	27.76%	Work in Progress

15.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/- (For three years Plus Taxes Extra)	30.11.2022	41.61%	Work in Progress
16.	M/S	R&M of ESS in M/S Area. SH: Repairing of 04 Nos. HT Panel (BHEL make) at ESS MTNL in Nehru Park Zone(M/S-II Area)	25.01.2021	M/s. National Electrical Traders	Rs.4,87,545/-	23.02.2021	80%	Work in Progress
17.	M/S	R&M of ESS in M/S Area. SH: Overhauling & repair of 11 KV KSL make SF6 type panel board installed at ESS Nirman Bhawan and ESS Shahjahan Road	05.02.2021	M/s. Eversafe Enterprises	Rs. 19,84,081/-	06.03.2021	90%	Work in Progress
18.	M/S	R&M of ESS in M/S Area SH: Overhauling & repair of 11KV KSL make SF6 type panel board installed at ESS Nirman Bhawan and ESS Shahjahan Road..	23.02.2021	M/S. A.B Enterprises	Rs. 4,27,763/-	24.03.2021	40%	Work in Progress
19.	M-33 KV	Hiring of Vehicles(02 Nos.) for maintenance and breakdown for M-33 KV Division(Elect) for the period of one year Tender ID No. 2020_2020_NDMC-192667_1	04.09.2020	M/S Hira Texi Services	Rs.12,14,824/-	04.09.2021	NIL	50%Approx 6 Months Completed (Work in Progress being Annual contract)
20.	M-33 KV	Fabrication and installation of informatory signage Board made from 304 grade Stainless steel Components like pipe for SOP 30 sets of 04 nos. each total 120 nos. boards at various 66 KV and 33 KV ESS. Tender ID No. 2021_NDMC_199109_1	22.02.2021	M/S Halke Ram	Rs. 19,29,187/-	22.03.2021	-	Work in Progress

EE(E)T-II

Checked by (Sr.Asstt.)


Asstt.
16/4/21
Sr.Asstt. (T-II)

**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**



नई दिल्ली नगरपालिका परिषद

न०दि०न०पा०प०
N. D. M. C.



एक कदम स्वच्छता की ओर

**SUB:- PROGRESS REPORT OF WORK COSTING TO
Rs.1 LAKH TO 400 LAKHS FOR THE MONTH
OF MARCH-2021.**

Placed below is report of work costing to Rs. 1 lakh to
400 Lakhs for the month of March-2021.

The report may be forwarded to Dir. (I.T) to upload on
the NDMC website please.

Asstt.
16/4/21
Sr.Asstt. (T-II)

EE (T-II)

CEE-II

Director(I.T)

Director(CS)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF MARCH-2021

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing	D-66/EE(E) C-I Dated 25.01.2017	M/s. Control Wel Switchgears	Rs.19,40,700/-	03.02.2017	95%	Nothing with reminder already sent to respective divisions for commissioning of laid HT cable & HT Panel
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	W.O.No.8 Dated 30/10/2017	M/s Vishal Enterprises	Rate Contract	30.10.2017	60%	Balance cable laying work could not be done. Road cutting permission has been applied but Road Cut Permission banned upto 31.03.2021
3.	C-I	P.E for Electrification of proposed New Office buildings for Central Government Offices to be constructed at Kasturba Gandhi Marg,, New Delhi. Laying of HT XLPE 400 sqmm 3/C from ESS ICE Factory and ESS 33/11 KV Tilak Marg,New Delhi to Proposed ESS KG Marg including supplying and laying of HDPE Pipe, St Th joints and end terminations.	D-577/EE(E) C-I dt. 25.02.2021 M/s Spark Utility Service Pvt. Ltd.	M/s Spark Utility Service Pvt. Ltd.	Rs.17,65,269/-	19.04.2021	70%	

4.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
5.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability road Cut Permission by Civil Engineer Department
6.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Commercial meter not done by consumer
7.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	40%	Work in Progress
8.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue AL.s	80%	Non Availability of Road Cut Permission and Non Availability of HT Cable.
9.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/	60 days from the 10 th day of issue AL.	-	HT panel not available
10.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	Work in Progress
11.	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	70%	Work in Progress
12.	C-II	CITC of HT Panel Boar and Allied works for proposed Electric Sub-Station at Security Police Line Plot No.2148/A, Bapu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 th day of issue AL	50%	Work in Progress
13.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/- (For three years Plus Taxes Extra)	22.04.2021	97.99%	Work is under Progress

14.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/- (For three years Plus Taxes Extra)	09.11.2020	107.77%	Extension of Contract for 06 Months W.E.F. 10.11.20 TO 09.05.21 hs been approved by the competent Authority Chairman, NDMC)
15.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/- (For three years Plus Taxes Extra)	30.04.2023	30.59%	Work in Progress
16.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/- (For three years Plus Taxes Extra)	30.11.2022	44.43%	Work in Progress
17.	M-33 KV	Hiring of Vehicles(02 Nos.) for maintenance and breakdown for M-33 KV Division(Elect) for the period of one year Tender ID No. 2020_2020_NDMC-192667_1	04.09.2020	M/S Hira Texi Services	Rs.12,14,824/-	04.09.2021	NIL	58% Approx 7 Months Completed (Work in Progress being Annual contract)

EE(E)T-II

Checked by (Sr.Asstt.)


Asstt.
16/4/21
Sr.Asstt. (T-II)

**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**

**SUB: PROGRESS REPORT OF WORK ON GOING SCHEME
MORE THAN 400 LAKHS FOR THE MONTH OF
FEBRUARY-2021**



नई दिल्ली नगरपालिका परिषद्
न०दि०न०पा०प०
N. D. M. C.



Placed below is report of work on going Scheme/More than 400 lakhs for the Month of February-2021.

The report may be forwarded to Dir (Co- Ordination) and Dir (IT) to upload on the N.D.M.C website please.

Asla
16/4/21
Sr.Asstt.(T-II)

EE (T-II)

CEE-II

Director(Co-ordn)

Director(I.T)

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF FEBRUARY-2021

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) C-V	Providing Mechanized Facility Management Services at NDCC Phase-II	AA/ES sanctioned by council vide Item No.19(B-04) dated 03/01/2019	24.12.18	11.02.20	11.02.20	13,27,09,962/- Plus 18% GST (For Three Years)	M/S BVG India Ltd.	NDMC Council	10.02.2023	Machanized Facility Management Services	10.02.23	-	35.04%	Work is in Progress
EE(E) IPDS	Supplying & Laying underground 11 KV Cables of size 400 Sq. MM AND It Cables of Various sizes in NDMC area.	28.08.2015 Vide referred No. 17 (B-05)	14.08.17	29.03.18	03.11.18	47,30,78,922	KEI Industries Ltd.	NDMC Council	31.03.21	Replacement/ Augmentation of HT/LT cables	In Progress	HT Cable: BOQ Qty-105 KM Supplied Qty- 104.969 KM & Laid Qty-82.762KM 2. LT Cables of Various Sizes:- BOQ Qty- 115.5 KM Supplied QTY: 115.555 KM Laid Qty: 104.992 KM	91.97%	
EE(M/F)	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility	23.06.2017	13.02.18	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg section.	28.01.19 extended up to 30.06.21	Work of 66 KV feeders from G.T. Power Station to ESS School Lane ckt-I&II and ESS Vidyut Bhawan Ckt -I&II has been completed upto Bairon Marg except Ring Road in PWD area.	92%	Cable laying work is held up at Ring Road in PWD area due to non-availability of cable corridor/duct by PWD.

<p>based on traffic and feasibility studies for the corridor/ network. (Deposit Work)</p> <p>Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.</p>													
---	--	--	--	--	--	--	--	--	--	--	--	--	--

EE(E)T-II

Checked by (Sr.Asstt.)

Asha
16/4/21
Sr.Asstt. (T-II)


**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**

**SUB: PROGRESS REPORT OF WORK ON GOING SCHEME
MORE THAN 400 LAKHS FOR THE MONTH OF
MARCH-2021**



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



एक कदम स्वच्छता की ओर

Placed below is report of work on going Scheme/More than 400 lakhs for the Month of March-2021.

The report may be forwarded to Dir (Co- Ordination) and Dir (IT) to upload on the N.D.M.C website please.

18/4/21
Sr.Asstt.(T-II)

EE (T-II)

CEE-II

Director(Co-ordn)

Director(I.T)

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF MARCH-2021

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) C-V	Providing Mechanized Facility Management Services at NDCC Phase-II	AA/ES sanctioned by council vide Item No.19(B-04) dated 03/01/2019	24.12.18	11.02.20	11.02.20	13,27,09,962/- Plus 18% GST (For Three Years)	M/S BVG India Ltd.	NDMC Council	10.02.2023	Machanized Facility Management Services	10.02.23	-	37.86%	Work is in Progress
EE(E) IPDS	Supplying & Laying underground 11 KV Cables of size 400 Sq. mm and LT Cables of Various sizes in NDMC area.	28.08.2015 Vide referred No. 17 (B-05)	14.08.17	29.03.18	03.11.18	47,30,78,922	KEI Industries Ltd.	NDMC Council	31.03.21	Replacement/ Augmentation of HT/LT cables	In Progress	HT Cable: BOQ Qty-105 KM Supplied Qty- 104.969 KM & Laid Qty-82.762KM 2. LT Cables of Various Sizes:- BOQ Qty- 115.5 KM Supplied QTY: 115.555 KM Laid Qty: 104.992 KM	90.64%	
EE(M/F)	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections	23.06.2017	13.02.18	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg section.	28.01.19 extended up to 30.06.21	Work of 66 KV feeders from G.T. Power Station to ESS School Lane ckt-I&II and ESS Vidyut Bhawan Ckt -I&II has been completed upto Bairon Marg except Ring Road in PWD area.	92%	Cable laying work is held up at Ring Road in PWD area due to non-availability of cable corridor/duct by PWD.

<p>studies for the corridor/ network. (Deposit Work)</p> <p>Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.</p>														
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

EE(E)T-II

Checked by (Sr.Asstt.)

Asstt.
16/4/21
Sr.Asstt. (T-II)

**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



**Sub.: Quarterly Progress Report of original works costing to
Rs. 1.00 Cr . & above for the quarter ending March-2021.**

Please find enclosed herewith report on the subject cited above
pertaining to Elect. Department-II for the quarter ending March-2021.

18/3
16/4/21
Sr. Asstt.(T-II)

E.E(T-II)

CEE-II


Director (vigilance)

SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS/CONTRACT COSTING TO RS.1.00 Cr.& ABOVE FOR QUARTER ENDING JANUARY 2021 TO MARCH 2021

Sr. No.	Division	Name of work	Date of Award	Name of Agency	Award Cost	Target date of Completion	% of financial progress	% of physical progress	Remarks
1	2	3	4	5	6	7	8	9	
1	C-II	Cartage, Installation, Testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos. , 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos., P& F bus ducting and providing earthing system at various E/S/S in Maintenance North area of NDMC.	27.12.2019	M/s. MEC Engineers	1,73,32,107/-	In Progress	12%	40%	Work is in progress..
2	IPDS	Supplying & Laying underground 11 KV Cables of size 400 Sq. MM AND It Cables of Various sizes in NDMC area.		KEI Industries Ltd.	47,30,78,922/-	-		90.64%	HT Cable: BOQ Qty-105 KM Supplied Qty- 104.969 KM & Laid Qty-82.762KM 2. LT Cables of Various Sizes:- BOQ Qty- 115.5 KM Supplied QTY: 115.555 KM Laid Qty: 104.992 KM

EE(E)T-II

Checked by (Sr.Asstt.)


 Sr.Asstt. (T-II)