

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF JUNE-2019**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.08.19	30%	H.T Panel not provided by Electric Store.
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	Roadcut permission is to be revalidated after raining season
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	07.01.2019	M/s. Tarun Electricals	12,75,575/-	09.07.2019	90%	HT Panel to be install

		(ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018 26.03.2018	M/S Vishal Enterprises -do-	Rate Contract -do-	- -	- -	Laying of HT Cable work is completed -
4.	C-I	Preliminary Estimate for electricity load of 542 KW for Assam House at 1-Gopi Nath Badoloi Marg, Chanakya Puir, New Delhi i) Cartage, Erection, Testing & Commissioning of HT VCB Panel, SITC of metering CT and PT at ESS Assam House.	19.06.2019	M/S. New Hi-Tech	5,90,202/-	19.07.2019	70%	HT Panel installed work under Progress
5.	C-I	Sanctioned of new electric connection of 350.00 KW (L & P/AC) at Embassy of the Federal Democratic Republic of Etholia, 7/50G, Satya Marg Chanakya Puri, New Delhi. i) Cartage, Erection, Testing and commissioning of HT VCB Panel, SITC of metering CT including earthing at Embassy of the Federal Democratic Republic of Ethiopia, Chanakya Puri, New Delhi.	19.06.2019	M/s. Tarun Electricals	6,24,301/-	15.07.2019	70%	Work in progress
6.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	70%	Work held up due to non-availability of HT Panel in store.
7.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	89%	Work held up due to non-availability of fund
8.	C-II	CITC of HT Panel Board, BTU, Earthing and allied works at proposed Electric Sub-station (Metering Room) Sardar Patel Marg, Railway Colony, New Delhi	10.06.2019	M/s. Tarun Electricals	4,13,438/-	09.08.2019	80%	Work is in progress

9.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	3,58,594/-	90 Days from the date of shut down.	70%	Work held up due to non-availability of shut down by M/s Division.
10.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	M/s. Schindler India Pvt. Ltd.	23.04.2018	29,74,482/-	22.04.2021	33.24%	Work is under Progress
11.	C-V	CAMC of HVAC System (2x110tr) at convention Centre, NDCC, Phase-II, (Block-B)	M/s Welcome Engineers	03.04.2017	30,67,740/-	02.04.2020	66.58%	Work is under Progress
12.	C-V	CAMC of Elevators/02 Nos. lifts at NDCC Phase-II	M/s Kone Elevators India Pvt. Ltd.	01.05.2017	3,30,633/-	30.04.2020	58.45%	Work is under Progress
13.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	M/s ESCO Systems Pvt. Ltd.	10.11.2015	14,54,591/-	09.11.2020	71.58%	Work is under Progress
14.	C-VI	Laying of 33 KV, 400 sqmm/3CXLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	75%	Cable Laying work is in progress.
15.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	01.03.2019	M/S Capital Electech Pvt. Ltd.	3,68,95,469/-	09.11.2019	-	Inspection call for Power Transformers is awaited.
16.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	51%	Work Started from 02.02.2018
17.	M-33 KV	Repairing of 50 MVA,66/33 KV Power Transformer at ESS Vidyut Bhawan	09.10.2018	M/s. Associated Electrical (GZB) Pvt. Ltd. (D-19, Industrial Area Site-IV, Sahibabad, Ghaziabad (UP)-201010 Airsystems WZ-66	87,49,250/-	120 days after 10 <sup>th</sup> day of handling over of Transformer whichever is later and 75 days from the date of dispatch clearance by the department (it include the shipping time from works).	-	Work in Progress

18.	M-33KV	CAMC for digital multiple unit (Variable refrigerant flow unit) for SCADA Control Room installed in Nirman Bhawan	23.12.2018	M/s. Airsystems, WZ-66/1A First Floor, Manohar Nagar, Vikash Puri Extn., New Delhi-110018	2,65,830/-	01 Year (30.11.2019)	-	Work in Progress
19.	M-33KV	Repairing & reconditioning of 33 KV KSL make SF6 Pole part assembly for breaker for PTR No. at ESS Dalhousie Road.	10.06.2019	M/S Eversafe Enterprises	1,98,110/-		-	Work in Progress
20.	M-33KV	Supply of zero pressure cylinder of 66 KV GIS breaker HOLEC make at ESS School Lane.	21.06.2019	M/s. Siemens Ltd., Tower-C, 2 nd Floor, Plot No6, Sector-18, Maruti Ind Area Huda, Gurgaon.	29,42,669/-	20.01.2020		00
21.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year.	30.04.2019	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	14,52,251/-	30.04.2020		Work in Progress
22.	M/S	R& M of ESS equipment in M/S area for the FY 2018-19. SH: Overhauling, Repairing, Servicing, Testing & Commissioning of 11 KV DBB OCB type SSG make 21 panel board with proper tripping, remote and local operated at ESS Vidyut Bhawan.	28.05.2019	M/S Eversafe Enterprises	24,55,580.58	26.06.2019	84% (approx)	Work in Progress
23.	M/N	Triennial Maintenance Contract for Energy Monitoring System, Control Room, Ground Floor, Palika Parking.	M/s Sofcon Systems India Pvt. Ltd	W.O. No.34/EE(M/N)/2016 -17 dt.25.10.2016	3,243,000/-	3 Year	85%	Work in progress
24.	M/N	Hiring of two vehicles for break-downs /maintenance works in 11 KV Maintenance North division (Elect.) for the period of one year	M/s Hira Taxi Service	W.O. No.04/EE(M/N)/2019 -20 dt.30.04.2019	1,451,658/-	1 Year	-	Work in progress
25.	M/N	Requirement of Schneider make spares for servicing of 11KV Panels (VMX) at ESS Kali Bari, 11KV Panels (HWX) at ESS B.D. Marg and 11KV Panels (VMX) at ESSTalkatora Stadium for M/N -II Raja	M/s Ceekay Engineers	S.O. No.11/EE(M/N)/2019-20	397,373/-	90 Days	-	Work in progress

		BazarArea.						
26.	M/N	Requirement of Schneider make spare parts for servicing of 11KV VCB Panels(400 A/630 A ) at 11KV ESS National Stadium and ESS BSNL	M/s Ceekay Engineers	S.O. No.12/EE(M/N)/2019-20	767,444/-	90 Days	-	Work in progress
27.	M/N	Requirement of Schneider make spare parts for servicing of 11KV CR Panels(800 A ) at 33/11KV ESS Mandi House	M/s Ceekay Engineers	S.O. No.13/EE(M/N)/2019-20	934,772/-	90 Days	-	Work in progress

EE(E)T-II

4/15/19

Checked by (Sr. Asstt.)

*Sangeeta*

Sr.Asstt. (T-II)

*Asla*  
15/7/19