

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF JUNE-2019

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.08.19	30%	H.T Panel not provided by Electric Store.
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	Roadcut permission is to be revalidated after raining season
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	07.01.2019	M/s. Tarun Electricals	12,75,575/-	09.07.2019	90%	HT Panel to be install

		(ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018 26.03.2018	M/S Vishal Enterprises -do-	Rate Contract -do-	- -	- -	Laying of HT Cable work is completed -
4.	C-I	Preliminary Estimate for electricity load of 542 KW for Assam House at 1-Gopi Nath Badoloi Marg, Chanakya Puir, New Delhi i) Cartage, Erection, Testing & Commissioning of HT VCB Panel, SITC of metering CT and PT at ESS Assam House.	19.06.2019	M/S. New Hi-Tech	5,90,202/-	19.07.2019	70%	HT Panel installed work under Progress
5.	C-I	Sanctioned of new electric connection of 350.00 KW (L & P/AC) at Embassy of the Federal Democratic Republic of Etholia, 7/50G, Satya Marg Chanakya Puri, New Delhi. i) Cartage, Erection, Testing and commissioning of HT VCB Panel, SITC of metering CT including earthing at Embassy of the Federal Democratic Republic of Ethiopia, Chanakya Puri, New Delhi.	19.06.2019	M/s. Tarun Electricals	6,24,301/-	15.07.2019	70%	Work in progress
6.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	70%	Work held up due to non-availability of HT Panel in store.
7.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	89%	Work held up due to non-availability of fund
8.	C-II	CITC of HT Panel Board, BTU, Earthing and allied works at proposed Electric Sub-station (Metering Room) Sardar Patel Marg, Railway Colony, New Delhi	10.06.2019	M/s. Tarun Electricals	4,13,438/-	09.08.2019	80%	Work is in progress