


**EXECUTIVE ENGINEER(TECH.)  
ELECTRICITY DEPARTMENT-II**

**SUB:- PROGRESS REPORT OF WORK COSTING TO  
Rs.1 LAKH TO 400 LAKHS FOR THE MONTH  
OF JUNE-2021.**



नई दिल्ली नगरपालिका परिषद्

**न०दि०न०पा०प०  
N. D. M. C.**



एक कदम स्वच्छता की ओर

Placed below is report of work costing to Rs. 1 lakh to 400 Lakhs for the month of June-2021.

The report may be forwarded to Dir. (I.T) to upload on the NDMC website please.

*[Handwritten Signature]*  
Sr. Asstt. -I

~~EE (T-II)~~

*[Handwritten Date]*  
15/7/2021

CEE-II

Director(I.T)

Director(CS)

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF JUNE-2021**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	D-66/EE(E) C-1 Dated 25.01.2017	M/s. Control Wel Switchgears	Rs.19,40,700/-	03.02.2017	95%	Nothing with Vth reminder all sent to respective divisions for commissioning of HT cable & HT Panel.
2.	C-I	P.E for Electrification of Proposed New Office building for Central Government Offices to be constructed at Kasturba Gandhi Marg, New Delhi.	D-642/EE(E)C-1 dt:01.06.2021	M/s India Care	Rs.7,32,937/-	17.06.2021	90%	ESS Work completed & energize after testing o HT Panel from Protection Division.
3.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
4.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jammagar House, New Delhi.	07.06.2019	M/s. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability road Cut Permission by Civil Engineer Department

5.	C-II	CITC of HT panel board, BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/-	08.11.2019	90%	Commercial meter not done by consumer. HT Panel energized by 13.04.2021 Work in Progress
6.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer-04 Nos. LT ACB panels in two tier formation-46 Nos. P & F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	45%	Work in Progress
7.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyt Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 <sup>th</sup> days of issue AL	80%	Non Availability of Road Cut Permission and Non Availability of HT Cable.
8.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/-	60 days from the 10 <sup>th</sup> day of issue AL.	60%	HT panel installed at 27 KG Marg. Work in Progress
9.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	60%	Work in Progress
10.	C-II	CITC of HT Panel Boar and Allied works for proposed Electric Sub-Station at Security Police Line Plot No.2148/A, Babu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 <sup>th</sup> day of issue AL	80%	Work in Progress
11.	C-II	Laying of 11KV HT XLPE cable of size 400 sq mm/3C from 33/11 KV ESS Netaji Nagar & 33/11 KV ESS Trauma Centre, AllIMS TO Proposed ESS for New Office Building for Central Government Office at Africa Avenue(Near Sarojini Nagar DTC Depot), New Delhi	09.04.2021	M/s. J.K.Power Enterprises	Rs.36,16,970/-	90 days from the 10 <sup>th</sup> day of issue AL	80%	Work is in progress
12.	C-V	CAMC of 04 Nos. Escalators installed at Convention centre NDCC Phase-II, Block-B	23.04.2018	M/s Schindler India Pvt. Ltd.	Rs.29,74,482/- (For three years Plus Taxes Extra)	22.04.2021	106.30%	Contract has been completed on 22.04.2021, further file for new CAMC is under process for approval.
13.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/- (For three years Plus Taxes Extra)	30.04.2023	38.90%	Work in Progress

14.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/- (For three years Plus Taxes Extra)	30.11.2022	52.74%	Work in under Progress
15.	M-33 KV	Hiring of Vehicles(02 Nos.) for maintenance and breakdown for M-33 KV Division(Elect) for the period of one year Tender ID No. 2020_2020_NDMC-192667_1	04.09.2020	M/S Hira Taxi Services	Rs.12,14,824/-	03.09.2021	Rs.2,86,832/- (for 03 Months) 25%	83% Approx 10 Months Completed (Work in Progress being Annual contract)
16.	M-33 KV	AMC for 33 KV ABB make GIS Panels installed in NDMC Area for 5 <sup>th</sup> Year	05.04.2021	M/S Kay Dee Engineers	Rs.29,70,000/- (+GST)	22.03.2021	NIL	NIL
17.	M-33 KV	Annual Maintenance Contract for 33 KV SIEMENS Make GIS Panels installed in NDMC Area for 3 years	19/05/2021	M/S SIEMENS Limited	18,97269/-	From the date of handling over of site.	NIL	NIL
18.	M/N	Repairing of Two 11KV existing HT ables from S/S Krishi Bhawan & Jawahar Bhawan to Parliament House damaged by Central Vista Project Division-I during laying of Drainage line at Red Cross Road.	-	M/s Spark Utility Services Pvt. Ltd.	198613/-	05 Days from the date of shutdown.	-	Work in progress.