

**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



एक कदम स्वच्छता की ओर

**SUB:- PROGRESS REPORT OF WORK COSTING TO
Rs.1 LAKH TO 400 LAKHS FOR THE MONTH
OF MAY-2021.**

Placed below is report of work costing to Rs. 1 lakh to
400 Lakhs for the month of May-2021.

The report may be forwarded to Dir. (I.T) to upload on
the NDMC website please.

EE (T-II)

9/14/6/2021

CEE-II

Director(I.T)

Director(CS)

Sangeeta
Sr. Asstt. - I 14/06/21

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF MAY-2021

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	D-66/EE(E) C-I Dated 25.01.2017	M/s. Control Wel Switchgears	Rs.19,40,700/-	03.02.2017	95%	Nothing with Vth reminder all sent to respective divisions for commissioning of HT cable & HT Panel.
2.	C-I	P.E for Electrification of Proposed New Office building for Central Government Offices to be constructed at Kasturba Gandhi Marg, New Delhi. Cartage, Installation, Testing and Commissioning of HT VCB Panel, SITC of metering CT & adaptor box including earthing for proposed New Office buildings for Central Government offices to be constructed at Kasturba Gandhi Marg, New Delhi	D-642/EE(E)C-I dt.01.06.2021	M/s India Care	Rs.7,32,937/-	17.06.2021	80%	Work is Under Progress
3.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
4.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability road Cut Permission by Civil Engineer Department

5.	C-II	CITC of HT panel board, BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Commercial meter not done by consumer. HT Panel energized by 13.04.2021
6.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	40%	Work in Progress
7.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th days of issue AL	80%	Non Availability of Road Cut Permission and Non Availability of HT Cable.
8.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/-	60 days from the 10 th day of issue AL.	60%	HT panel not available and HT cable laid.
9.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	60%	Work in Progress
10.	C-II	CITC of HT Panel Boar and Allied works for proposed Electric Sub-Station at Security Police Line Plot No.2148/A, Babu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 th day of issue AL	80%	Work in Progress
11.	C-II	Laying of 11KV HT XLPE cable of size 400 sq mm/3C from 33/11 KV ESS Netaji Nagar & 33/11 KV ESS Trauma Centre, AIIMS TO Proposed ESS for New Office Building for Central Government Office at Africa Avenue(Near Sarojini Nagar DTC Depot), New Delhi	09.04.2021	M/s. J.K.Power Enterprises	Rs.36,16,970/-	90 days from the 10 th day of issue AL	80%	Work is in progress
12.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/- (For three years Plus Taxes Extra)	09.11.2020	109.91%	Extension of contract for 06 months w.e.f. 10.11.20 to 09.05.21 has been approved by the competent Authority (Chairman, NDMC)
13.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/- (For three years Plus Taxes Extra)	30.04.2023	36.16%	Work in Progress

14.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/- (For three years Plus Taxes Extra)	30.11.2022	50%	Work in under Progress
15.	M-33 KV	Hiring of Vehicles(02 Nos.) for maintenance and breakdown for M-33 KV Division(Elect) for the period of one year Tender ID No. 2020_2020_NDMC-192667_1	04.09.2020	M/S Hira Taxi Services	Rs.12,14,824/-	04.09.2021	NIL	75% Approx 6 Months Completed (Work in Progress being Annual contract)
16.	M-33 KV	AMC for 33 KV ABB make GIS Panels installed in NDMC Area for 5 th Year	05.04.2021	M/S Kay Dee Engineers	Rs.29,70,000/- (+GST)	22.03.2021	NIL	NIL
17.	M-33 KV	Annual Maintenance Contract for 33 KV SIEMENS Make GIS Panels installed in NDMC Area for 3 years	19/05/2021	M/S SIEMENS Limited	18,97269/-	From the date of handling over of site.	NIL	NIL
18.	M/N	Repairing, Servicing, Overhauling of 11KV HT VCB Panel (630AMP)Main No.1 Peshwa Road feeder of Megawin make at ESS G-Point in M/N-II area Raja Bazaar.	M/s A.B. Enterprises	W.O. No.06/EE(E)/M/N/2021-22 dt.17.05.2021	1,65,400/-	05 Days from the date of shutdown.	-	Work in progress.