

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF SEPTEMBER-2019**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.08.19	80%	Work in progress
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K. Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	Road cut permission is awaited
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter,	07.01.2019	M/s. Tarun Electricals	12,75,575/-	09.09.2019	90%	(i) USS already energized from ESS Supreme Court.

		New Delhi. (ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018	M/S Vishal Enterprises	Rate Contract	-	-	(ii) HT Panel to be installed at FICCI after shut down.
			26.03.2018	-do-	-do-	-	-	Laying of HT Cable work is completed
4.	C-I	Establishing of Unitized Substation at CPH, Moti Bagh. (i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti bagh, New Delhi.	08.07.2019	M/s VA Technologies	21,70,969/-	10.09.2019	30%	Work in Progress
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	80%	Work held up due to non-availability of shut down from M/S Division
6.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	95%	Work held up due to non-availability of shutdown
7.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
8.	C-II	CITC of HT panel board, BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	9,34,430/--	08.11.2019	70%	Work in Progress
9.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	29,74,482/-	22.04.2021	47.95%	Work is under Progress