


**EXECUTIVE ENGINEER(TECH.)
ELECTRICITY DEPARTMENT-II**

**SUB: PROGRESS REPORT OF WORK ON GOING SCHEME
MORE THAN 400 LAKHS FOR THE MONTH OF
JUNE-2021**



नई दिल्ली नगरपालिका परिषद्


न०दि०न०पा०प०
N. D. M. C.




एक कदम स्वच्छता की ओर

Placed below is report of work on going Scheme/More than 400 lakhs for the Month of June-2021.

The report may be forwarded to Dir (Co- Ordination) and Dir (IT) to upload on the N.D.M.C website please.


Sr.Asstt.-I

EE (T-II)



CEE-II

Director(Co-ordn)

Director(I.T)

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF JUNE-2021

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) C-V	Providing Mechanized Facility Management Services at NDCC Phase-II	AA/ES sanctioned by council vide Item No.19(B-04) dated 03/01/2019	24.12.18	11.02.20	11.02.20	13,27,09,962/- Plus 18% GST (For Three Years)	M/S BVG India Ltd.	NDMC Council	10.02.2023	Machanized Facility Management Services	10.02.23	2 nd year	46.17%	Work is in Progress
EE(M/F)	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work) Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station	23.06.2017	13.02.18	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	NDMC Council	-	Work has been completed up to Bhairon Marg section.	28.01.19 extended up to 30.06.21	Work of 66 KV feeders from G.T. Power Station to ESS School Lane ckt-I&II and ESS Vidyut Bhawan Ckt -I&II has been completed upto Bairon Marg except Ring Road in PWD area.	92%	Cable laying work is held up at Ring Road in PWD area due to non-availability of cable corridor/duct by PWD and lockdown due to Covid-19.

to School Lane
CKT-I & II and 6
Nos. HT (66 KV)
1000 sq mm single
core XLPE cables
between GT
Power Station to
Vidyut Bhawan
CKT-I & II.