

ELECTRICITY DEPARTMENT-II

**Subject:- Submission of Progress report of work ongoing scheme
More Than Rs.400 Lac for the month of September &
December- 2020.**



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



It was requested to concerned divisions that submit the monthly progress report on time. In this regard, it is found that the reports in the above cited subject have been received from EE(E)-C-I, EE(E)-C-II, EE(E)-C-V, EE(E)-C-VI, EE(E)-M-33KV, EE(E)M/F, EE(E)-IPDS, EE(E)-Prot., EE(E)M/S, EE(E)D/N, EE(E)M/N, EE(E)D/S and EE(E)System Control.

A consolidated report is placed below for its onward submission to Dir. (Co-Ordination), Dir.(CS) and Dir.(IT) for uploading on the NDMC website please.

Asst
2/2/21
Sr. Asstt.

EE(E)-T-II

CEE-II


**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**


PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF SEPTEMBER-2020

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E)* C-V	Providing Mechanized facility management Services at NDCC Phase-II	AA/ES sanctioned by council vide item No.19(B-04) on dated 03.01.2019	24.12.2018	11.02.2020	11.02.2020	132709962 Plus 18% GST	M/s. BVG India Ltd.	NDMC Council	10.02.2023	Mechanized Facility Management Services	10.02.2023	1 st year	21.26%	Work under progress
EE(E) # C-VI	Deposit Work & E-4-1(Plan) SITC of 33KV GIS & Other Electrical equipments at 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi & Replacement of 33KV Panel Boards with 33KV GIS panel board at ESS Babu Dham & ESS Scindia House, New Delhi. Sub- Station work.	5. Sr.No.16,p-No.04, dt.25.09.17 Rs. 11,02,02,244/- 6. Page No.05,Sr. No.20,dt 06.10.17 Rs. 4,84,29,832/-	20.06.18	20.02.19	01.03.19	13,59,85,925.50	M/s. Siemotech Infrastructure Pvt. Ltd.	Council item No-12(B-15) dt.26.12.18		33KV GIS Boards, 11KV Boards	25.12.2019	-	90%	33KV GIS Board commissioned on 25.10.2019 at ESS Scindia House & 14.11.2019 at ESS Babu Dham respectively. Commissioning of 33 KV GIS Board is awaited at ESS Delhi Police HQ due to energization of 33 KV feed from 220KV HCM Lane, however 33KV GIS Board ready for commissioning.
EE(E)# IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.03.18	29.03.18	Supply Part A-180,17,26,780.00 Installation Part B-9,44,77,425.00 Gross Cost (Part A+B)-189,62,04,205.00 (-Buy Back)-9,22,82,763. 180,39,21	L&T Ltd.	NDMC Council	In Progress (24 Months)	Strengthening of Sub-transmission and distribution network.	In Progress	1.HT VCB Panel with separate C&R Panel:- Final Qty-13 sets. & Installed Qty. 12sets. 2.HT VCB Panel with tntegral relay:- Final Qty-810 Nos. & Installed Qty-753.	79.60%	-

EE(E) M/F*	<p>Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work)</p> <p>Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.</p>	23.06.2017	13.02.2018	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg Section	28.01.2019 extended up to 31.10.2020	Work of 66 KV feeders from GT Power Station to ESS School Lane Ckt-I & II and ESS Vidyut Bhawan Ckt-I & II has been completed upto Bhairon Marg except Ring Road in PWD Area.	92%	Cable laying work is held up at Ring Road in PWD area due to non availability of Cable corridor/duct.
---------------	---	------------	------------	----------	----------	----------------	---------------------------	---------	---	--	--------------------------------------	---	-----	---

EE(E)T-II


Checked by (Sr.Asstt.)


Sr.Asstt. (T-II)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF OCTOBER-2020

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E)# C-V	Providing Mechanized facility management Services at NDCC Phase-II	AA/ES sanctioned by council vide item No.19(B-04) on dated 03.01.2019	24.12.2018	11.02.2020	11.02.2020	132709962 Plus 18% GST	M/s. BVG India Ltd.	NDMC Council	10.02.2023	Mechanized Facility Management Services	10.02.2023	1 st year	24.09%	Work under progress
EE(E)# C-VI	Deposit Work & E-4-1(Plan) SITC of 33KV GIS & Other Electrical equipments at 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi & Replacement of 33KV Panel Boards with 33KV GIS panel board at ESS Babu Dham & ESS Scindia House, New Delhi. Sub- Station work.	3. Sr.No.16,p-No.04, dt.25.09.17 Rs. 11,02,02,244/- 4. Page No.05,Sr.No.20,dt 06.10.17 Rs. 4,84,29,832/-	20.06.18	20.02.19	01.03.19	13,59,85,925.50	M/s. Siemotech Infrastructure Pvt. Ltd.	Council item No-12(B-15) dt.26.12.18		33KV GIS Boards, 11KV Boards	25.12.2019	-	90%	33KV GIS Board commissioned on 25.10.2019 at ESS Scindia House & 14.11.2019 at ESS Babu Dham respectively. Commissioning of 33 KV GIS Board is awaited at ESS Delhi Police HQ due to energization of 33 KV feed from 220KV HCM Lane, however 33KV GIS Board ready for commissioning.
EE(E)# IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.03.18	29.03.18	Supply Part A-180,17,26,780.00 Installation Part B-9,44,77,425.00 Gross Cost (Part A+B)-189,62,04,205.00 (-Buy Back)-9,22,82,763. 180,39,21442.00Cr.	L&T Ltd.	NDMC Council	In Progress (24 Months)	Strengthening of Sub-transmission and distribution network.	In Progress	1.HT VCB Panel with separate C&R Panel:- Final Qty-13 sets. & Installed Qty. 12sets. 2.HT VCB Panel with tntegral relay:- Final Qty-810 Nos. & Installed Qty-753. 3.Conventional earthing of existing feeder pillars:- Final Qty-6000 Nos. &	86%	

												Installed Qty.3816 Nos 4.Battery charging unity:- Final Qty-132 Nos. & Installed Qty. 126 Nos. 5. Dry Type Transformers:- Final Qty- 83 Nos. & Installed Qty 60 Nos. 6.Oil Type Transformers:- Final Qty-150 Nos. & Installed 119 Nos. 7. LT ACB Panel:- Final Qty Nos.521 & Installed Qty.340Nos. 8.LV bus duct:- Final Qty-2039 Mtrs. & Installed Qty.1190 Mtrs.		
EE(E)# IPDS	Supplying & Laying underground 11KV cables of Size 400 Sqmm and LT Cables of various sizes in NDMC Area	-do-	14.08.2017	Letter of acceptance Issued on 25.10.18	03.11.18	47,30,78,922/-	KEI Industries Ltd.	NDMC Council	In progress (02.11.2020)	Replacement/ Augmentation of HT/LT Cables	In Progress	i)Layout drawings of 147.070 KM HT/LT cable received for approval. ii) HT Cable:- BOQ Qty.105 KM Received Qty-74.561 Km & Laid Qty. 49.924 KM. iii) LT Cables of Various sizes:- BOQ 115.5KM, Received Qty- 67.762 KM & Laid Qty.49.522 KM.	59%	

EE(E) /F	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work) Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.	23.06.2017	13.02.2018	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg Section	28.01.2019 extended up to 31.10.2020	Work of 66 KV feeders from GT Power Station to ESS School Lane Ckt-I & II and ESS Vidyut Bhawan Ckt-I & II has been completed upto Bhairon Marg except Ring Road in PWD Area.	92%	Cable laying work is held up at Ring Road in PWD area due to non availability of Cable corridor/duct.
----------	---	------------	------------	----------	----------	----------------	---------------------------	---------	---	--	--------------------------------------	---	-----	---

EE(E)T-II


 Checked by (Sr.Asstt.)


 Sr.Asstt. (T-II)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF NOVEMBER-2020

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E)# C-V	Providing Mechanized facility management Services at NDCC Phase-II	AA/ES sanctioned by council vide item No.19(B-04) on dated 03.01.2019	24.12.2018	11.02.2020	11.02.2020	132709962 Plus 18% GST	M/s. BVG India Ltd.	NDMC Council	10.02.2023	Mechanized Facility Management Services	10.02.2023	1 st year	26.82%	Work under progress
EE(E)# C-VI	Deposit Work & E-4-1(Plan) SITC of 33KV GIS & Other Electrical equipments at 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi & Replacement of 33KV Panel Boards with 33KV GIS panel board at ESS Bapu Dham & ESS Scindia House, New Delhi. Sub- Station work.	1. Sr.No.16,p-No.04, dt.25.09.17 Rs. 11,02,02,244/- 2. Page No.05,Sr. No.20,dt 06.10.17 Rs. 4,84,29,832/-	20.06.18	20.02.19	01.03.19	13,59,85,925.50	M/s. Siemotech Infrastructure Pvt. Ltd.	Council item No-12(B-15) dt.26.12.18		33KV GIS Boards, 11KV Boards	25.12.2019	-	100%	33KV GIS Board commissioned on 25.10.2019 at ESS Scindia House & 14.11.2019 at ESS Bapu Dham respectively. Commissioning of 33 KV GIS Board is awaited at ESS Delhi Police HQ due to energization of 33 KV feed from 220KV HCM Lane, however 33KV GIS Board ready for commissioning.
EE(E)# IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.03.18	29.03.18	Supply Part A-180,17,26,780.00 Installation Part B-9,44,77,425.00 Gross Cost (Part A+B)-189,62,04,205.00 (-Buy Back)-9,22,82,763. 180,39,21442.00Cr.	L&T Ltd.	NDMC Council	In Progress (24 Months)	Strengthening of Sub-transmission and distribution network.	In Progress	1.HT VCB Panel with separate C&R Panel:- Final Qty-13 sets. & Installed Qty. 12sets. 2.HT VCB Panel with tntegral relay:- Final Qty-810 Nos. & Installed Qty-753. 3.Conventional earthing of existing feeder pillars:- Final Qty-6000 Nos. & Installed	96%	-


												Qty.3816 Nos 4.Battery charging unity:- Final Qty-132 Nos. & Installed Qty. 126 Nos. 5. Dry Type Transformers:- Final Qty- 83 Nos. & Installed Qty 60 Nos. 6.Oil Type Transformers:- Final Qty-150 Nos. & Installed 119 Nos. 7. LT ACB Panel:- Final Qty Nos.521 & Installed Qty.340Nos. 8.LV bus duct:- Final Qty-2039 Mtrs. & Installed Qty.1190 Mtrs.		
EE(E)# IPDS	Supplying & Laying underground 11KV cables of Size 400 Sqmm and LT Cables of various sizes in NDMC Area	-do-	14.08.2017	Letter of acceptance Issued on 25.10.18	03.11.18	47,30,78,922/-	KEI Industries Ltd.	NDMC Council	In progress (02.11.2020)	Replacement/ Augmentation of HT/LT Cables	In Progress	i)Layout drawings of 147.070 KM HT/LT cable received for approval. ii) HT Cable:- BOQ Qty.105 KM Received Qty-74.561 Km & Laid Qty. 49.924 KM. iii) LT Cables of Various sizes:- BOQ 115.5KM, Received Qty- 67.762 KM & Laid Qty.49.522 KM.	69%	

EE(E)/F	<p>Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work)</p> <p>Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.</p>	23.06.2017	13.02.2018	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg Section	28.01.2019 extended up to 31.10.2020	Work of 66 KV feeders from GT Power Station to ESS School Lane Ckt-I & II and ESS Vidyut Bhawan Ckt-I & II has been completed upto Bhairon Marg except Ring Road in PWD Area.	92%	Cable laying work is held up at Ring Road in PWD area due to non availability of Cable corridor/duct.
---------	---	------------	------------	----------	----------	----------------	---------------------------	---------	---	--	--------------------------------------	---	-----	---

EE(E)T-II



Checked by (Sr.Asstt.)



Sr.Asstt. (T-II)

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF DECEMBER-2020

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E) C-V	Providing Mechanized facility management Services at NDCC Phase-II	AA/ES sanctioned by council vide item No.19(B-04) on dated 03.01.2019	24.12.2018	11.02.2020	11.02.2020	132709962 Plus 18% GST	M/s. BVG India Ltd.	NDMC Council	10.02.2023	Mechanized Facility Management Services	10.02.2023	1 st year	29.65%	Work under progress
EE(E) C-VI	Deposit Work & E-4-1(Plan) SITC of 33KV GIS & Other Electrical equipments at 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi & Replacement of 33KV Panel Boards with 33KV GIS panel board at ESS Babu Dham & ESS Scindia House, New Delhi. Sub- Station work.	1. Sr.No.16,p-No.04, dt.25.09.17 Rs. 11,02,02,244/- 2. Page No.05,Sr.No.20,dt 06.10.17 Rs. 4,84,29,832/-	20.06.18	20.02.19	01.03.19	13,59,85,925.50	M/s. Siemotech Infrastructure Pvt. Ltd.	Council item No-12(B-15) dt.26.12.18		33KV GIS Boards, 11KV Boards	25.12.2019		100%	33KV GIS Board commissioned on 25.10.2019 at ESS Scindia House & 14.11.2019 at ESS Babu Dham respectively. Commissioning of 33 KV GIS Board is awaited at ESS Delhi Police HQ due to energization of 33 KV feed from 220KV HCM Lane, however 33KV GIS Board ready for commissioning.
EE(E) IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.03.18	29.03.18	Supply Part A-180,17,26,780.00 Installation Part B-9,44,77,425.00 Gross Cost (Part A+B)-189,62,04,205.00 (-Buy Back)-9,22,82,763. 180,39,21 442.00Cr.	L&T Ltd.	NDMC Council	In Progress (24 Months)	Strengthening of Sub-transmission and distribution network.	In Progress	1.HT VCB Panel with separate C&R Panel;- Final Qty-13 sets. & Installed Qty. 12sets. 2.HT VCB Panel with integral relay:- Final Qty-810 Nos. & Installed Qty-753. 3.Conventional earthing of existing feeder pillars:- Final Qty-6000 Nos. & Installed Qty.3816 Nos 4.Battery charging unity:- Final Qty-132 Nos. & Installed Qty. 126 Nos. 5. Dry Type Transformers:- Final Qty- 83 Nos. & Installed Qty 60 Nos. 6.Oil Type Transformers:- Final Qty-150 Nos. & Installed 119 Nos. 7. LT ACB Panel:- Final Qty Nos.521 & Installed	100%	

EE(E)IPD	Supplying & Laying underground 11KV cables of Size 400 Sqmm and LT Cables of various sizes in NDMC Area	-do-	14.08.2017	Letter of acceptance Issued on 25.10.18	03.11.18	47,30,78,922/-	KEI Industries Ltd.	NDMC Council	In progress (02.11.2020)	Replacement/ Augmentation of HT/LT Cables	In Progress	Qty.340Nos. 8.LV bus duct:- Final Qty-2039 Mtrs. & Installed Qty.1190 Mtrs. i)Layout drawings of 147.070 KM HT/LT cable received for approval. ii) HT Cable:- BOQ Qty.105 KM Received Qty-74.561 Km & Laid Qty. 49.924 KM. iii) LT Cables of Various sizes:- BOQ 115.5KM, Received Qty- 67.762 KM & Laid Qty.49.522 KM.	84.95%	
EE(E) M/F	Name of work: Integrated transit corridor development and street network/connectivity plan for the corridor/influence zone along with detailed design of all intersection & mild sections based on traffic and feasibility studies for the corridor/ network. (Deposit Work) Sub-Head: Shifting of 6 Nos. HT(66 KV) 630 sq mm single core XLPE cables between GT Power Station to School Lane CKT-I & II and 6 Nos. HT (66 KV) 1000 sq mm single core XLPE cables between GT Power Station to Vidyut Bhawan CKT-I & II.	23.06.2017	13.02.2018	20.07.18	29.07.18	13,72,71,471/-	M/s Universal Cables Ltd.	Council	-	Work has been completed up to Bhairon Marg Section	28.01.2019 extended up to 31.10.2020	Work of 66 KV feeders from GT Power Station to ESS School Lane Ckt-I & II and ESS Vidyut Bhawan Ckt-I & II has been completed upto Bhairon Marg except Ring Road in PWD Area.	92%	Cable laying work is held up at Ring Road in PWD area due to non availability of Cable corridor/duct.

EE(E)T-II

Checked by (Sr.Asstt.)

Sr.Asstt. (T-II)