

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF JULY - 2014

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | |
|---------------------------|---|--------------------------------------|---------------------------|---------------|-----------------------|----------------|------------------------------|----------------------------------|-------------------------------------|---|--------------------|--|-----------------|---|
| Name of Division | Name of work | Date of AA/ES | Date of Publishing Tender | Date of Award | Date of Start of work | Value of Award | Name of the contractor | Authority approving the contract | Final date of completion of project | Major Activities | Date of completion | Stage of completion | % of completion | Remarks |
| <u>EE/E</u> <u>C-1</u> | Replacement of Oil filled Transformers with Dry type Transformers in North of Rajpath and south of Rajpath (Phase-IV) | Res. No.31 (B-23) Dated 17.012.08 | 07.11.09 | 22.07.10 | 22.07.10 | 1.32,86,000/- | M/s. Controlwel Switch gears | NDMC Council | 21.01.2015 | 1. Earthing of transformers. 2) Dismantling of old transformers. 3) Erection of new dry type transformers 4) Dismantling of old L.T Panels. 5) Erection of new L.T Panels | Jan15 | 40 Nos. 1000 KVA oil filled transformer replaced with dry type transformer & commissioned. | 78% | 40 Nos. 1000 KVA dry type transformer installed & commissioned and balance work of LT Panel to be replaced at ESS New Delhi house and installed of bus ducting at ESS Nehru Memorial New Delhi house, 31, Prithvi Raj Road are pending as these works can be only executed at the time of replacement of transformers against the work awarded to M/s New Delhi Traders No. of the shut down notices were sent to Estate Manger of ESS New Delhi House, ESS 31, Prithvi Rai Road, ESS |

| | | | | | | | | | | | | | | |
|---------------|---|-------------------------------------|----------|----------|----------|---------------|-----------------------------|--------------|----------|---|---|---|-----|---|
| EE(E) C-II | Supply, Installation, Testing & Commissioning of 12 Nos. 11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/SS in NDMC Area. | Res. No.05 (B-06) Dated 25.05.12 | 25.09.12 | 05.02.13 | 15.02.13 | 3,93,00,000/- | M/s. Shreen Electrical Ltd. | NDMC Council | 14.10.13 | 1. Site Survey & Drawing Submission etc. 2) Type Testing/ Reports etc. 3) Civil foundation work etc. 4) Equipment manufacturing etc. 5) Inspection call and inspection 6) Dispatch /MRC/ Installation 7) Testing & Commissioning work | - | - | 95% | Nehru Memorial but shut down were refused either by consumer or EE(E) D/S & EE(E) M/S Provisional extension of time granted to the firm. Physical installation work is 100% complete. Clearance from Chief Electrical Inspector is awarded |
|---------------|---|-------------------------------------|----------|----------|----------|---------------|-----------------------------|--------------|----------|---|---|---|-----|---|

| | | | | | | | | | | | | | | |
|-------------------------|---|--------------------------------------|---|----------|----------|--------------|--|---|----------|--|----------|---|-----|--|
| EE(E) (C-VI) | Establishing 33KV ESS at Aliganj- Jor Bagh, Sub-Head: SITC of Sub-Station Equipments | Res. No. 25 (B-14) Dated 15.07.09 | 20.05.13 (Through e-procurement solutions) | 21.10.13 | 31.10.13 | 5,46,97,850 | Ms. RMS Automations Ltd. | Council Reso. No. 08(B-07) dt.07.10.13 | 30.06.14 | 33KV HT Board, LT Board, 11 KV HT Board, Power Transformer | 30.06.14 | - | 10% | LT Board has been received at site and HT Board has been shifted at site. |
| EE(E) (C-VI) | Replacement of 33KV, SF6 type panel board with 33KV GIS panel board at ESS School lane | Res. No.05 (B-08) Dated 25.06.12 | 11.04.13 (Through e-procurement solutions) | 13.05.14 | 22.05.14 | 11,32,20,016 | Ms. Schneider Electric Infrastructure Ltd. | Council Reso. No. Item No. 05(B-02) dt.30.04.14 | 22.01.15 | 33 KV GIS Board | 22.01.15 | - | - | The firm has submitted drawings for approval (Completion period of 8 months shall be considered from the date of approval of drawings by NDMC) |

Accepted
21/5/14

C.E.(E-II)

E.E.(T-II)

H.A.
21/5/14
H.A.(T-II)