

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF OCTOBER-2019

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.11.2019	95%	Ready for energization, testing report awaited.
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	-
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	07.01.2019	M/s. Tarun Electricals	12,75,575/-	09.09.2019	90%	(i) USS already energized from ESS Supreme Court.

		(ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	14.03.2018 26.03.2018	M/S Vishal Enterprises -do-	Rate Contract -do-	- -	- -	(ii) HT Panel installed at FICCI and ready for energization. Laying of HT Cable work is completed
4.	C-I	Establishing of Unitized Substation at CPH, Moti Bagh. (i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti bagh, New Delhi.	08.07.2019	M/s VA Technologies	21,70,969/-	10.09.2019	50%	Work in Progress
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
6.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	95%	Work held up due to non-availability of shutdown
7.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
8.	C-II	CITC of HT panel board, BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	9,34,430/--	08.11.2019	70%	Work in Progress
9.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	29,74,482/-	22.04.2021	50.78%	Work is under Progress
10.	C-V	CAMC of HVAC System (2x110tr) at convention Centre, NDCC, Phase-II, (Block-B)	03.04.2017	M/s Welcome Engineers	30,67,740/-	02.04.2020	85.94%	Work is under Progress

11.	C-V	CAMC of Elevators/02 Nos. lifts at NDCC Phase-II	01.05.2017	M/s Kone Elevators India Pvt. Ltd.	3,30,633/-	30.04.2020	83.38%	Work is under Progress
12.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	80,37,095/-	09.11.2020	79.46%	Work is under Progress
13.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.06.2016	M/s Kone Elevators India Pvt. Ltd.	72,35,769/-	31.05.2019	113.99%	Agreement is running in extension period w.e.f 01.06.2019
14.	C-VI	Laying of 33 KV, 400 sqmm/3XLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	80%	Cable laying work stopped upto 15 th Sept.2019 due to not granting road cutting permission.
15.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	01.03.2019	M/S Capital Electech Pvt. Ltd.	3,68,95,469/-	09.11.2019	50%	Installation work of 32/11KV,16/20 MVA PTR has been completed & its testing work is in progress.
16.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	63%	Work Started from 02.02.2018
17.	M-33 KV	Repairing of 50 MVA,66/33 KV Power Transformer at ESS Vidyut Bhawan	09.10.2018	M/s. Associated Electrical (GZB) Pvt. Ltd. (D-19, Industrial Area Site-IV, Sahibabad, Ghaziabad (UP)-201010 Airsystems WZ-66	87,49,250/-	120 days after 10 th day of handling over of Transformer whichever is later and 75 days from the date of dispatch clearance by the department (it include the shipping time from works).	-	Work in Progress

18.	M-33KV	CAMC for digital multiple unit (Variable refrigerant flow unit) for SCADA Control Room installed in Nirman Bhawan	23.12.2018	M/s. Airsystems, WZ-66/1A First Floor, Manohar Nagar, Vikash Puri Extn., New Delhi-110018	2,65,830/-	01 Year (30.11.2019)	-	Work in Progress
19.	M-33KV	Repairing of OLTC and Overhauling of 66/33 KV,50 MVA, BHEL make PTR No.1 at 66 KV ESS Vidyut Bhawan	21.08.2019	M/S. CTR Manufacturing Industries LTD 505-506 International Trade Tower,Nehru Place,New Delhi-110019	19,40,809/-	45 days reckoned from the date of award of work or handling over of the site, whichever is later	-	. Work yet to be start
20.	M-33KV	Supply of zero pressure cylinder of 66 KV GIS breaker HOLEC make at ESS School Lane.	21.06.2019	M/s. Siemens Ltd., Tower-C, 2 nd Floor, Plot No6, Sector-18, Maruti Ind Area Huda, Gurgaon.	29,42,669/-	20.01.2020		Work in Progress
21.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year.	30.04.2019	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	14,52,251/-	30.04.2020		Work in Progress
22.	M/N	Hiring of two vehicles for break-downs /maintenance works in 11 KV Maintenance North division (Elect.) for the period of one year	30.04.2019	M/s Hira Taxi Service	1,451,658/-	1 Year	-	Work in progress
23.	M/N	Purchase of H.S. type Transition Joint box XLPE/PILCA cable 150/300sqmm for M/N area.	10.10.2019	M//s Fair Deal Electric Company	2,78,244/-	30 days	-	Work in progress
24.	M/N	Purchase of H.S. type Transition Joint box XLPE/PILCA cable 150/300sqmm for M/N area.	10.10.2019	M/S JPS Associates	18,12,480/-	30 days	-	Work in progress

25.	M/N	Repairing/Servicing/Overhauling/testing of 11KV 1250 HT SF-6,Kirloskar make circuit breaker with remote control panel at ESS NDCC Phase-II	28.10.2019	M/S. Eversafe Enterprises	21,42,030/-	20 days from the date of shutdown	-	Work in progress
26.	M/N	Dismantling, dragging, cartage, shifting of 06 Nos. Dry type Transformers from ESS The Lalit Hotel upto Raja Bazaar.	29.10.2019	M/S V.A.Technologies	2,39,944/-	07 days from the date of shutdown	-	Work in progress

EE(E)T-II

Checked by (D.E.O.)

Sr.Asstt. (T-II)