

**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 100 LACS FOR THE MONTH OF MARCH- 2014**

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
<b>EE(E) (C-I)</b>	Replacement of Oil filled Transformers with Dry Type Transformers in North of Rajpath and South of Rajpath (Phase-IV).	Res.No.31 (B-23)  Dated.17.12.08	07.11.09	22/07/10	22/07/10	1.32.86.000/-	M/s Control Wel Switchgears	NDMC Council	21.01.14	1. Earthing of transformers.  2) Dismantling of old transformers.  3) Erection of new dry type transformers  4) Dismantling of old L.T Panels.  5) Erection of new L.T Panels.	July 2014	40 Nos.1000 KVA oil filled transformer replaced with dry type transformer & commissioned.  6 Nos. L.T Panels replaced at Ansal Bhawan  3 Nos. L.T. Panels installed in New Delhi House	78%	40 Nos. 1000 KVA dry type transformer installed & commissioned
<b>EE(E) (C-II)</b>	Supply, Installation, Testing & Commissioning of 12 Nos.11 KV/5.4 MVAR shunt Capacitor banks with automatic power factor corrector mechanism at Various E/S/Ss in NDMC Area.	Res. No.05 (B-06)  Dated 25.05.12	25.09.12	05.02.13	15.02.13	3.93.00.000/-	M/s.Shreem Electrical Ltd.	NDMC Council	14.10.13	1. Site Survey & Drawing Submission etc.  2) Type Testing/ Reports etc.  3) Civil foundation work etc.  4) Equipment manufacturing etc.  5) Inspection call and inspection	-	-	80%	Provisional extension of time granted to the firm for 3 months.  Installation work in progress

										6)Dispatch /MRC/ Installation 7) Testing & Commissioning work				
EE(E) (C-VI)	Augmentation/ replacement of 33KV old switchgears with new GIS switchgears at ESS AHIMS, Vidyut Bhawan and Baird Lane	Res.No.12 (B-35)  Dated 26.02.09	20.04.10	07.02.11	17.02.11 Subject to the approval of drawing (Date of Approval drawing 21.07.11)	9,53,50,162	M/s.Siemens Ltd.	NDMC Council	-	Testing of 3 <sup>rd</sup> & final 33 KV GIS board installed at ESS Baird Lane	28.02.14 (Provisionally extended date of completion)	Work completed( Baird Lane board energized on 05.02.14)	99%	GIS Board & its C& R panels have been installed & commissioned at Vidyut Bhawan, Baird Lane & AHIMS.

*MS*  
C.E.(E-II) *17.02.11*

नर दिवली नगर पालिका परिषद

NDMC

*Chhaya*  
*17/02/14*  
E.E.(T-II)

*Pa*

										6)Dispatch /MRC/ Installation 7) Testing & Commissioning work				
EE(E) (C-VI)	Augmentation/ replacement of 33KV cid switchgears with new GIS switchgears at ESS AIIMS. Vidyut Bhawan and Baird Lane	Res.No.12 (B-35)  Dated 26.02.09	20.04.10	07.02.11	17.02.11 Subject to the approval of drawing (Date of Approval drawing 21.07.11)	9.53,50,162	M/s.Siemens Ltd.	NDMC Council	-	Testing of 3 <sup>rd</sup> & final 33 KV GIS board installed at ESS Baird Lane	28.02.14 (Provisionally extended date of completion)	Work completed( Baird Lane board energized on 05.02.14)	99%	GIS Board & its C& R panels have been installed & commissioned at Vidyut Bhawan, Baird Lane & AIIMS.

C.E.(E-II)

*[Signature]*  
17.02.11

नई दिल्ली नगर पालिका परिषद

E.E.(T-II)

*[Signature]*  
17/02/11