

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LACS FOR THE MONTH OF MAY-2015

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) (C-VI)	Establishing 33KV ESS at Aliganj-Jor Bagh. Sub-Head: SITC of Sub-Station Equipments	Res. No. 25 (B-14) Dated 15.07.09	20.05.13 (Through e-procurement solutions)	21.10.13	31.10.13	5,46,97,850	Ms. RMS Automations Ltd.	Council Reso. No. 08(B-07) dt.07.10.13	30.06.14	33KV HT Board, LT Board, 11 KV HT Board, Power Transformer	30.06.14	-	99%	Testing work of LT Pannel Board, 11 KV HT panel Board & 33KV HT Panel Board & 33 KV Power Transformers is in progress. 33 KV Feeder from Vidyut Bhawan has been laid.

[Handwritten Signature]
15/6/15

C.E.(E-II)

[Handwritten Signature]
15/06/15

E.E.(T-II)

[Handwritten Signature]
15/6/15

Sr. Asstt.(T-II)