

**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JANUARY-2017**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 31.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	31.07.2016	98%	1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos.
3.	C-I	Enhancement of load in M.P Flats/ Bungalows in North Avenue Area. SH: Cartage, Installation, Repairing, testing & Commissioning of HT/LT Panel . Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	17.01.2017	-	Work in Progress
4.	C-I	C/o Type-I, Staff Housing Complex at Babu Dham, San Martin Marg, Chanakyapuri, New Delhi. SH: Cartage, installation, testing and commissioning of 1500 KVA Oil Type Distribution transformer, HT/LT Panels providing earthing & P/F of bus ducting etc. at proposed ESS Type-I Staff Housing Complex at Babu Dham, Chanakyapuri, New Delhi.	13.12.16	M/s. Pan Electricals Pvt. Ltd.	25,49,580	18.01.17	10%	Work in progress.
5.	C-II	Cartage, Installation, Testing and commissioning of 11KV HT panels and aled work at ESS New C-Block, Delhi High Court, New Delhi.	06.10.16	M/s.Neha Electrical Co.	4,10,205	19.10.16	90%	Work completed except commissioning

6.	C-II	CITC of 5 Nos. SBB, VCB Type HT Panels including associated work in NDMC metering room at ASI 24 Tilak Marg, New Delhi	18.11.15	M/s India Care	3,73,440/-	26.01.16	90%	Work completed except commissioning of USS.
7.	C-II	CITC of USS 11KV/433,990 KVA providing earthing with copper plate and Cartage, installation of big size GS Pillar earthing at Hanger No.-IV (allotted to Indian Air Force) at Safdarjung Airport, New Delhi.	15.01.16	M/s A.B. Enterprise	4,26,540/-	09.03.16	90%	Detailed NIT for LT cable laying work is in progress
8.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre, Netaji Nagar
9.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	69%	Annual Maintenance contract of cable fault locating van
10.	Prot.	AMC for 2 Nos. "Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.15 (Three year)	57%	Annual Maintenance contract of cable fault locating van
11.	Prot.	CAMC of Motorola make wireless sets with allied accessories.	09.12.16	M/s. Sri Rama Telecomm. & Pvt. Ltd.	1,30,682/-	08.12.17 (One year)	8%	-
12.	M/S	Contraction of ESS Building at Circular Road. SH:- Shifting of ESS AT Circular Road including dismantling, cartage, installation, testing and commissioning of HT/LT panels, transformers etc. for providing temporarily ESS at Circular Road.	13.01.17	M/s. New Hi.tech	34,03,270/-	04.04.17	50%	Work in Progress

*Checked*  
16/02/17

*16/2/17*

CE(E-II)

EE(T-II)

Sr.Asstt. (T-II)