



**OFFICE OF THE EXECUTIVE ENGINEER (E) C-V
ELECTRICITY DEPARTMENT-II**


Sub: Progress Report of Work On Going Scheme / More than 400 Lakh for the Month of May-2023 in R/o Electric (C-V) Division.

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
Electric (C-V)	Providing Mechanized Facility management Services at NDCC Phase-II	Council Res. No.19 (B-04) dated 03/01/2020	24-Dec-18	11-Feb-20	11-Feb-20	13,27,09,962.00	M/s. BVG India Ltd.	NDMC Council	10-Feb-23	Mechanized Facility Management Services	10-Feb-23	Work completed (extension period is under progress)	100.00%	Earlier the work was awarded for three years i.e. Upto 10/02/2023 and now extension was given for three months i.e. upto 10/05/2023 with the approval of Chairman, NDMC
		Chairman, NDMC	Additional Qty	22-Dec-21	22-Dec-21	32,42,785.00	M/s. BVG India Ltd.	NDMC Council	10-Feb-23	Housekeeping Services	10-Feb-23	Work completed (extension period is under progress)	100.00%	
Electric (C-V)	Additional Quantity for 03 months for the Sr. No.1 & 2 (Extension period w.e.f. 11/02/2023 to 10/05/2023)	Chairman, NDMC	Additional Qty	11-Feb-23	11-Feb-23	1,17,71,342.00	M/s. BVG India Ltd.	NDMC Council	10-May-23	Mechanized Facility Management Services	10-May-23	Work completed upto 10/05/2023 (approval for extension period is under process)	100.00%	GST Extra


EE(E)C-V
26.6.2023


AE(E)C-V


JE(E)C-V


EE(E)T-II
27/6/2023