

31 (C-30)

ITEM NO. 31 (C-30)

Council Ordinary Meeting
30-1-2015

CONTRACTS/SCHEMES INVOLVING AN EXPENDITURE OF RS. 1 LAC BUT NOT EXCEEDING RS. 200 LACS.

Section 143 (d) of NDMC Act, 1994 provides that every contract involving an expenditure of Rs.1 lac but not exceeding Rs.200 lacs under clause 143 (c) shall be reported to the Council. In pursuance of these provisions, a list of contracts entered/executed upto December, 2014, have been prepared.

A list of the contracts, entered into for the various schemes, is accordingly laid before the Council for information. (See pages 236 - 260).

COUNCIL'S DECISION

Information noted.

16/2/15

Chairman, Council
New Delhi

BUT NOT EXCEEDING RS. 200 LAC AWARDED DURING DECEMBER 2014

1
2
3
6

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
1	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15 SH:- Annual maintenance of children park at India Gate.	01.12.14	M/s Tanu Enterprises	24.11.14	2.47	23.11.15	30%	
2	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15 SH:-Repair of mastic work under the sub div.-II (R-I).	01.12.14	M/s Tanu Enterprises	27.11.14	4.12	26.01.15	100%	
3	CE(R)/R-I	K-II Head deposit work. SH:- Restoration of footpath at C-Hexagon and Shershah road cut by ASCON working group.	01.12.14	M/s Sharma & Associates	27.11.14	2.19	26.01.15	30%	
4	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15 SH:- Repair for service road of Dr. Z.H. Marg from C-Hexagon to justice Sumanda Bhandare marg towards pandara park.	01.12.14	M/s Tanu Enterprises	01.12.14	3.07	31.01.15	work yet to be started	
5	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15. SH:- Patch repair work at Patiala Lane & Tilak Lane under the jurisdiction Sub div-V(R-I)	02.12.14	Sh. Vijay Tyagi	27.11.14	3.72	26.01.15	work yet to be started	
6	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15. SH:- Repair of toilet Children Park at India Gate.	03.12.14	M/s S.K Steel Craft	04.12.14	1.58	03.02.15	80%	
7	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15. SH:-P/F grass pavers around trees under the area of Sub Division-II (R-I).	15.12.14	Sh. Ramesh Kumar	12.12.14	3.3	11.02.14	work yet to be started	
8	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15. SH:- Patch repair work at back lane of Lawyers Chamber Tilak Lane.	15.12.14	M/s Ayush Const.	12.12.14	3.76	11.02.15	work yet to be started	
9	CE(R)/R-I	S/R of roads in NDMC area. SH:- P/L.C grass pavers around de-concentrized tree to facilitate the pedestrian/ footpath users in the area of Sub Division-I(R-I).	22.12.14	Sh. Bipin Kumar	14.12.14	5.7	13.02.15	work yet to be started	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
10	CE(R)/R-I	A/R & M/O Roads in R-I division during 14-15. SH:- Prov. Speed claiming strips at Ferozshah road K.G. Marg x-ing and entry points of Ashoka road at C-Hexagon.	23.12.14	M/s Shining India Const. & Supply	15.12.14	3.40	14.01.15	work yet to be started	
11	CE(R)/R-I	R/R work under K-II Head in R-I Division. SH:- Repair of road cut made by Elect. Deptt. Between Aditya Sadan to Windsor place	23.12.14	Sh. Halke Ram	18.12.14	3.54	17.02.15	work yet to be started	
12	CE(R)/R-I	S/R of roads in NDMC area. SH:- prov. Seprate toilet for ladies and repair/maintenance of Janpath Lane.	29.12.14	M/s Shining India Const. & Supply	01.01.15	5.74	30.03.15	work yet to be started	
13	CE(R)/R-III	Raising of boundary wall and fixing MS gates in F-Block Moti bagh (MLA LAD funds)	02.12.14	Goel Cement Agency	08.12.14	5.48	07.03.15	60%	
14	CE(R)/R-III	A/R & M/O road in R-III div during 2014-15. SH:- Supplying and filling Jamuna sand for making playing field around playing equipment in Moti Bagh area.	05.12.14	Sh. Subhash Chander	05.12.14	2.87	04.02.15	40%	
15	CE(R)/R-III	A/R & M/O roads in R-III div. during 2014-15. SH:- Constn. Of speed breakers at Agarsen marg, Laxmi Bai nagar.	05.12.14	Sh. Halke Ram	05.12.14	3.27	04.02.15	100%	
16	CE(R)/R-III	A/R & M/O roads in R-III div. during 2014-15. SH:- P/L cc slab at back lane of D-II/ C flats West Moti Bagh.	05.12.14	M/s. Chahar construction	05.12.14	4.92	04.02.15	50%	
17	CE(R)/R-III	A/R & M/O roads in R-III div 2014-15 SH:- Repairing of existing RCC slabs in back lane at Nauroji Nagar area in the jurisdiction of sub-div-I (R-III).	05.12.14	M/s. Chahar construction	05.12.14	4.93	04.03.15	10%	
18	CE(R)/R-III	Providing and fixing security gate in Sarojini nagar area (MLA LAD Fund)	05.12.14	M/s. Goel construction	12.12.14	2.75	11.02.15	Nil	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
19	CE(R)/R-III	Providing badminton court in MS flat North west Moti Bagh (MLA LAD Fund)	05.12.14	M/s. Goel construction	08.12.14	2.62	07.02.15	40%	
20	CE(R)/R-III	A/R & M/c roads in R-III div. during 2014-15. SH:- Providing cc channel at B avenue, Sarojini Nagar.	10.12.14	M/s. Siya Ram	15.12.14	3.22	14.03.15	5%	
21	CE(R)/R-III	A/R & M/O roads in R-III div. during 2014-15. SH:- Repairing of gritw washed plaster in Sarojini Nagar, Nauroji Nagar and Netaji Nagar area.	10.12.14	M/s. Goel Cement Agency	15.12.14	2.6	14.03.15	Nil	
22	CE(R)/R-III	Providing & fixing RCC garden benches in Sarojini Nagar and Laxmi Bai Nagar (MLA LaD Fund)	15.12.14	M/s. Kundu Enterprises	25.12.14	5.32	24.03.15	25%	
23	CE(R)/R-III	P/F playing equipments in Sarojini Nagar area (MLA LAD Fund)	15.12.14	M/s. Thermoblow Engineers)	25.12.14	5.6	24.03.15	Nil	
24	CE(R)/R-III	A/R & M/O roads in R-III div. during 2014-15. SH:- Repairing of existing RCC slabs in between E-1705 to 1716 & 1717 & 1728, 1656 to 1645 & 1633 to 1644, 1485 to 1496, 1565 to 1569 to 1580, Netaji Nagar.	17.12.14	Sh. Gulshan Kumar	18.12.14	2.16	17.03.15	Nil	
25	CE(R)/R-III	A/R & M/O roads in R-III div. during 2014-15. SH:- P/F interlocking pavers around parks in C-block, Sarojini nagar.	17.12.14	Sh. Souresh Choudhary	20.12.14	1.63	19.02.15	50%	
26	CE(R)/R-III	Providing and speed breaker at X block, Sarojini nagar(MLA LAD Fund)	17.12.14	Sh. Sanjeev Soni	18.12.14	2.29	17.02.15	Nil	
27	CE(R)/R-III	Repair of Kushak Nallah behind XY Block, Sarojini Nagar	23.12.14	M/s. Shivaji Const. Co.	27.12.14	69.89	26.06.15	Nil	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATE D DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATE D DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
28	CE(R)/R-III	Imp. To colony parks in NDMC area. SH:- Imp. To walkway in Sanjay lake park by providing red & white gangasaw cut sand stone flooring	28.12.14	Sh. Halke Ram	03.01.15	36.26	02.05.15	5%	
29	CE(R)/R-III	A/R & M/o roads in R-III div. during 2014-15. SH:- Providing and fixing playing equipment and RCC garden benches at Rani laxmi Bai Park, Laxmi Bai Nagar.	22.12.14	M/s. Goel Constn.	27.12.14	2.42	26.02.15	Nil	
30	CE(R)/R-III	P/L cement concrete in back side of type-I flats F block, Netaji Nagar (MLA LAD fund)	24.12.14	Sh. Bipin Kumar	03.01.15	21.49	02.05.15	10%	
31	CE(R)/R-III	P/F of porta cabins in Sarojini nagar and Laxmi Bai nagar area (MA LAD fund)	24.12.14	M/s. Arvind Techno Contracts (P) Ltd.	03.01.15	37.11	02.04.15	5%	
32	CE(R)/R-III	Constn. Of toe wall of park in between E-1693 to 1716 and E-1645 to 1668 Netaji Nagar.	29.12.14	Sh. Bipin Kumar	27.12.14	11.12	26.03.15	15%	
33	CE(R)/R-IV	Repair and Maintenance Infrastructure Assets in NDMC area. SH:- Repair/Rectification including installation of place identification/ Cautionary and mandatory signages at Niti Marg, Kautilya Marg and surrounding area.	02.12.14	M/s Anil Engineering Works	30.11.2014	3.48	29.12.2014	100%	
34	CE(R)/R-IV	Restoration of Road/footpath under K-II Head in R-IV Division. SH:- Restoration of footpath at Rajaji Marg, K. Kamraj Road, Krishna Menon Marg/Lane.	23.12.14	M/s chahar construction	19.12.2014	3.23	18.02.2015	60%	
35	CE(R)/R-IV	Repair and Maintenance of Infrastructure Assets in R-IV Division during 2014-15. SH:- Repair of road side channel at Kamal Attaturk Marg and ramp of entry gate at 7 RCR.	09.12.14	M/s chahar construction	07.12.14	3.41	06.04.2015	30%	
36	CE(R)/R-IV	Repair and Maintenance Infrastructure Assets in R-IV Division during 2014-15. SH:- Finishing and Painting of various walls and building at P. M. House Complex for a period of 1 year(at a frequency of Half yearly)	18.12.14	M/s Gulshan Kumar	12.11.14	3.77	11.11.2015	30%	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
37	CE(R)/ R-IV	Repair and Maintenance Infrastructure Assets in R-IV Division during 2014-15. SH:- Providing and applying retro reflective paint on road side kerbs and supply of safety items under Nehru Park Service Centre in R-IV Division.	15.12.14	M/s Vijay Kumar	20.12.14	31.15	19.02.2015	20%	
38	CE(R)/ R-IV	Repair and Maintenance of Infrastructure Assets in R-IV Division during 2014-15. SH:- Repair of irrigation system at S. P. Marg both sides	22.12.14	M/s S.S.Vashist & Co.	20.12.14	2.62	19.02.2015	10%	
39	CE(R)/ R-IV	Repair and Maintenance of Infrastructure Assets in R-IV Division during 2014-15. SH:- Running contract for day to day maintenance of SWD system in the area of R-IV Division.	23.12.14	M/s Goel Cement Agency	29.12.14	2.80	28.04.2015	10%	
40	CE(R)/ R-IV	Repair and Maintenance of Infrastructure Assets in R-IV Division during 2014-15. SH:- Repair of footpath under grass growing area at South Avenue Road and Part of Krishna Menon Lane	30.12.14	M/s chahar construction	02.01.15	2.96	01.03.2015	10%	
41	CE(R)/ R-IV	Repair and Maintenance of Infrastructure Assets in R-IV Division during 2014-15. SH:- Repair of Mud Phaska of Toilet Block, reception and Office Cabin and Kola Stone flooring and 7 RCR	30.12.14	M/s S.S.Vashist & Co.	27.12.14	4.03	26.02.2015	10%	
42	CE(R)/ R-IV	Strengthening & Resurfacing of Roads in NDMC Area. SH:- Resurfacing of Lane by Lane in the area of R-IV Division during 2012-13	11.12.14	M/s Mahavir Prashad Gupta & Sons	15.12.14	117.79	14.03.2015		
43	CE(R)/ R-IV	Repair and Maintenance Infrastructure Assets in R-IV Division during 2014-15. SH:- Repair of Interlocking pavement in front of Market at South Avenue Service Road near Dhubhi Ghat.		M/s Anshuman singh const.co.	06.12.14	3.06	05.02.2015	work yet to be started	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	WORK DONE	REASON FOR DELAY (IF ANY)
44	CE(R)/R-IV	R. R. Work through R. R. Charges under K-II Head in R-IV Division during 2014-15. SH:- Repair of footpath cutting done by Electrical Department along the boundary wall of sanskriti school leading to Sanjay Camp.		M/s Anshuman singh const.	18.12.14	3.84	17.01.2015	work just awarded	
45	CE(R)/R-IV	Construction of Toilet Block at Sanjay Camp under MLA LAD Fund during 2014-15.	31.12.14	Sh. Halke Ram	02.01.15	3.65	01.02.2015	work just awarded	
46	CE(R)/R-IV	Repair and Maintenance Infrastructure Assets in R-IV Division during 2014-15. SH:- Providing and applying retro reflective paint on road side kerb stone at Malcha Marg Service Centre (Sub Division-I).	18.12.14	M/s Siya Const. Co.	19.12.14	2.88	18.01.2015	work just awarded	
47	CE(R)/R-IV	Technical Maintenance of SWD system in NDMC area under R-IV Division. SH:- Bio-Remediation Treatment in Kushak Nallah from S. P. Marg to Satya Sadan during 2014-15.	22.12.14	M/s Greenway Technology	18.12.14	6.95	17.12.2015	work just awarded	
48	CE(R)/R-V	A/R & M/O Roads in R-V Division during 2014-15. SH:- Repair and rectification of RCC bollard/ kerb stone including reflection painting on kerb stone under Sub-Division-IV Area.	04.12.14	Sh. Gulshan Kumar	17.12.14	2.47	16.02.15	15%	
49	CE(R)/R-V	Deposit work under K-II Head. SH:- Restoring pavement/ flooring form GPO to Masjid BKS Marg and Shri Hanuman Mandir Vatika.	04.12.14	M/s Jaya Builders	18.12.14	2.77	17.03.15	Yet to be start	
50	CE(R)/R-V	A/R & M/O Roads in R-V Division during 2014-15. SH:- Providing and laying cement concrete interlocking pavers at J.J. Cluster, Palika Dham.	08.12.14	Sh. Halke Ram	16.12.14	2.91	15.02.15	Yet to be start	
51	CE(R)/R-V	A/R & M/O Roads in R-V Division during 2014-15. SH:- Providing and repairing of toilet in area under Church Lane Service Centre.	10.12.14	Sh. Vijay Kumar	20.12.14	3.76	19.02.15	30%	
52	CE(R)/R-V	Providing and fixing gate and RCC Benches for Sec.-I, II, III & IV, Gole Market DIZ Area under MLA Fund Scheme.	10.12.14	M/s Bahl	19.12.14	4.1	18.02.15	Yet to be started	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATE D DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATE D DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
53	CE(R)/ R-V	Providing dustbin at J.J. Camp, Kali Bari Marg under MLA LAD Fund Scheme.	09.12.14	Sh. Halke Ram	19.12.14	2.72	18.01.15	Yet to be started	
54	CE(R)/ R-V	Providing toilet block at Kali Bari Marg, J.J. Cluster under MLA LAD Fund Scheme.	10.12.14	Sh. Halke Ram	19.12.14	2.45	18.01.15	Yet to be started	
55	CE(R)/ R-V	Deposit work under K-II Head. SH:- Restoration of lane at North Avenue (cutting done by various agencies)	11.12.14	M/s Ayush Const.	11.12.14	2.85	10.02.15	25%	
56	CE(R)/ R-V	Construction of porta cabin for gymnasium hall at Block No.-18-42, Sector-II, DIZ Area under My Delhi I Care Fund Scheme.	16.12.14	M/s Jaya Builders	25.12.14	6.21	24.02.15	Yet to be started	
57	CE(R)/ R-V	Providing and fixing gate no.58 to 79 block, Kali Bari Marg under My Delhi I Care Fund Scheme.	16.12.14	M/s Shri Karishna Enterprises	18.12.14	5.11	17.02.15	Yet to be started	
58	CE(R)/ R-V	Providing and fixing porta cabin for library and recreation club at block no.58 to 79, Kali Bari Marg under My Delhi I Care Fund Scheme.	16.12.14	M/s Siya Const. Co.	20.12.14	5.16	19.02.15	40%	
59	CE(R)/ R-V	A/R & M/O Roads in R-V Division during 2014-15. SH:- Repair/ Rectification of RCC bollard/ kerb stone including reflective painting on kerb stone under Sub Division-III.	19.12.14	Sh. Raghbir Singh	19.12.14	2.58	18.02.15	10%	
60	CE(R)/ R-V	Providing and installation of precast fibre reinforced polymerized ferro crete toilet cubical under New Delhi Constituency (MLA LAD Fund Scheme).	19.12.14	M/s Grandeur Business Solution Pvt. Ltd.	03.01.15	Rs.26.77	02.03.15	10%	
61	CE(R)/ R-V	Providing toilet block at Kali Bari Sabzi Market under MLA LAD Fund Scheme.	19.12.14	Sh. Rakesh Sharma	19.12.14	2.3	18.01.15	Yet to be started	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
62	CE(R)/R-V	Repair and maintenance infrastructure assets. SH.- Maintenance of underground pedestrian walkways under R-V Division (Church Lane Sub Division & G-Point Sub Division) for year 2014-15.	24.12.14	M/s R.K. Jain & Sons Hospitality Services Pvt. Ltd.	20.12.14	Rs.25.30	19.12.15	5%	
63	CE(R)/R-V	Providing and fixing of fibre litterbins/ dustbins in various parks of colonies under New Delhi Constituency MLA LAD Fund.	24.12.14	Sh. Varun Natula	03.01.15	Rs.40.25	02.03.15	Just awarded	
64	CE(R)/R-V	Construction of porta cabin for gymnasium hall basket ball pole and ball at block no. 43 to 48, Sector II under My Delhi Care Fund Scheme.	18.12.14	M/s Creative Designers	27.12.14	6.54	26.02.15	60%	
65	CE(R)/R-V	K-II Deposit work. SH.- Restoration work of cutting done by various agencies at Shanker Road under G-Point Service Centre.	29.12.14	M/s Jaya Builders	02.01.15	8.58	01.05.15	Yet to be started	
66	CE(R)/R-V	Const. of toilet block at Chelmsford Club J.J. Camp of Raisina Road under New Delhi Constituency under MLA LAD Fund.	26.12.14	Sh. Navin Kumar Gupta	27.12.14	4.26	06.02.15	Yet to be start	
67	CE(R)/R-V	K-II Head (Deposit work). SH.- Providing and fixing C.C. Slab of damaged/ missing area at Sector-IV DIZ Area & providing & laying channel slab & granite of BKS Marg.	22.12.14	Sh. Raghbir Singh	19.12.14	2.85	18.03.15	10%	
68	CE(R)/R-V	K-II Head, in R-V Division. SH.- Restoration of parking area damaged by M/s EIL as Jain Mandir Road.	23.12.14	M/s Jaya Builders	06.01.15	2.72	05.04.15	Yet to be start	
69	CE(R)/R-V	MLA LAD Workers in the area of Sub-Division-II R-V Division. SH.- Construction of toilet block at J.J. Cluster, Palika Dham.	22.12.14	Sh. Halke Ram	31.12.14	3.66	28.02.15	15%	
70	CE(R)/EE Store	9-B Suspense Stock during 2014-15. SH.- Supply and Stacking of Synthetic enamel paint of Various Shades.	15.12.14	M/s Moonlite Glue Industries	25.12.2014	19.04	22.02.2015	yet to be supplied	

ACTION TAKEN REPORT ON THE STATUS OF PROJECT / ONGOING SCHEMES / WORKS

TILL NOVEMBER 2014

Sl. No.	DEPTT. / DIV.	NAME OF WORK	DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
1	CE(R) / R-II	Resurfacing of B.K. Dutt Colony, Aliganj Colony, Lodhi Colony, Jor Bagh Colony Road and other colony service roads in Sub-Division-III area. (Part-A Resurfacing Work).	25.5.12	370.82	M/s H.R. Builders	Council	G.I.3/N/P (Scheme No. 26.14) B.P. 424.00 Lacs/ 2013-14	5.12.2013	Resurfacing of Lanes		35%	This work resind proposal under process
2	CE(R) / R-V	S/R of Roads in NDMC Area. SH: construction of Cement concrete pavement for internal lanes and colonies of the Sector-II DIZ area.	09.02.12	861.01	M/s H.R. Builders	Council	Rs. 6.05 crores exist in the Budget Book vide scheme No. 21-4124002-35(5) at Page-326	14.05.2014	Improvement and Up-gradation of Internal lanes with RMC	14.05.14	100%	- 244 -
3	CE(R) / CP-Project	Redevelopment of Connaught Place	28.04.08	61520.00	M/s EIL	Council	H. 1.8/ JNNURM Scheme	20.11.2010	(i) CCTV PA System (ii) Fire alarm System (iv) Electrical works (v) Shifting of services	As per Bar Chart enclosed.	98.20%	M/s EIL not providing the BAR Chart

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
71	CE(R)/EE Store	9-B Suspense Stock during 2014-15. SH:- Supply and Stacking of Synthetic enamel paint of Various Shades.	15.12.14	M/s Mcornlite Glue Industries	25.12.14	19.72	22.02.2015	48%	
72	CE(R)/EE CP Project	AVR & MIO Roads in CP Project Division during 2014-15. SH:- Providing premix carpet surfacing and bitumen mastic wearing course at gate no. 1 & 7, Ceentral Park.	09.12.14	M/s J.R. Project & Construction co.	11.12.14	4.76	30.12.14	0%	

LIST OF CONTRACTS / SCHEMES INVOLVING AN EXPENDITURE OF RS. 1.00 LAC.
BUT NOT EXCEEDING RS. 200 LAC AWARDED DURING NOVEMBER 2014

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
1	CE(R)/ R-I	AVR & M/O roads in R-I division during 14-15 SH: Installation of cautionary road signage boards under jurisdiction of Sub Div-V(R-I)	03.11.14	M/s Siya Const. Co.	13.11.14	4.57	12.01.15	Work yet to be started	
2	CE(R)/ R-I	AVR & M/O roads in R-I division during 14-15 SH: Pich repair work at near M.S Apartments.	03.11.14	M/s Sharama & Associated	13.11.14	4.69	12.01.15	Work yet to be started	
3	CE(R)/ R-III	AVR & M/O roads in R-III division during 14-15 SH: Imp. To drainage systems at Ring Road market in front of shop no.141 to147 at Sarojini Nagar area.	10.11.14	M/s Chahar Const.	23.10.14	1.20	22.12.14	100%	
4	CE(R)/ R-III	AVR & M/O roads in R-III division during 14-15 SH: P/F ABS speed breaker 1st, 2nd, & 3rd cross roads, Sarojini Nagar	17.11.14	Sh. Vijay Kumar	23.10.14	1.11	22.12.14	60%	
5	CE(R)/ R-III	AVR & M/O roads in R-III division during 14-15 SH: Repair & renovation or walkway and alround status at Keshav Park, Sarojini Nagar	12.11.14	SH. Devender Kumar	10.11.14	3.62	09.02.15	10%	
6	CE(R)/ R-III	R/R work under K-II head in R-III div. during 2014-15. SH: Supplying and spreading good earth in the jurisdiction of Sub div-I (R-III) for the cutting done by electric dept and other for laying HT cable from near railway bridge, Africa Avenue across BHS road, cross road no. 3, Rajmata Vijayraje Scindia marg, A K ray marg and Sh. Vinayak Mandir Marg	25.11.14	M/s Chahar Const.	23.11.14	1.73	22.01.15	10%	
7	CE(R)/ R-III	AVR & M/O roads in R-III division during 14-15 SH: P/F Speed breaker in various place at Moli Bagh area.	27.11.14	Sh Gulshan Kumar	28.11.14	3.24	27.12.14	40%	
8	CE(R)/ R-III	T/M of storm water drain in R-III div. during 2014-15. SH: P/F CC channels and making bell mouth in baral ghar and Maharaja Agarsen Marg, Laxmi Bai Nagar	25.11.14	Sh. Ramesh Kumar	23.11.14	3.11	22.01.15	50%	
9	CE(R)/ R-III	AVR & M/O roads in R-III division during 14-15 SH: Providing of walkway footpath of red and white sand stone at Rani Laxmi Bai Park, Laxmi Bai Nagar	24.11.14	Sh.Halke Ram	23.11.14	4.97	22.01.15	95%	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
10	CE(R)/R-III	Construction of stairs and fixing steel gates at Amedkar Park, Netaji Nagar (MLA LAD fund.)	28.11.14	M/s S.K Steel Craft	05.12.14	2.09	04.02.15	40%	
11	CE(R)/R-III	P/F Security cabins in Moti Bagh area (MLA LAD fund)	28.11.14	Sh. Vinod Kumar Maini	05.12.14	3.08	04.02.15	35%	
12	CE(R)/R-IV	R.R. work in k-II head in R-IV Division during 2014-15. SH.Removed of Malba generating by Hort. Deptt. And Electric Deptt. And other agency in the are of Sub-Div.-I of R-IV	03.11.14	Sh. Bipin Kumar	07.08.14	3.19	06.02.15	60%	
13	CE(R)/R-IV	Improvement & Desilting SWD systems in R-IV Division during 2014-15. SH: Cleaning and desilting of Lagoons No. 1,2,3,4,5,6 & 7 at Kushak Nallah from S.P. Marg to Kamal-Ata-Turk Marg.	12.11.14	Sh. Halke Ram	30.10.14	1.11	29.12.14	10%	
14	CE(R)/R-IV	Repair and Maintenance Infrastructure Assesst in R-IV division during 2014-15 SH. Providing and fixing interlocking paver at the Circular road Nursery.	24.11.14	M/s A.K. Enterprises	20.11.14	3.34	19.01.15	10%	
15	CE(R)/R-IV	Repair and Maintenance Infrastructure Assesst in R-IV division during 2014-15 SH. Repair of Road applying bitumin painting treatment at Sunhari Bagh Road and K. Kamraj Marg Roundabout.	13.11.14	Sh. Halke Ram	20.11.14	2.04	19.12.14	Work just started	
16	CE(R)/R-IV	Road Improvement programme in NDMC area during 2014-15. SH: Providing central verge at South Avenue Road & Teen Murti Marg.	20.11.14	Sh. Bipin Kumar	25.11.14	1.52	24.01.15	Work just started	
17	CE(R)/R-IV	MLA LAD Fund Scheme during 2014-15. SH: Construction of Toilet Block at 16 No. Dhobi Ghat, Krishna Menon Lane.	24.11.14	Sh. Gulshan Kumar	30.11.14	4.06	01.02.15	Work just started	
18	CE(R)/R-IV	MLA LAD Fund Scheme during 2014-15. SH: Construction of Toilet Block in Sunhari Bagh Lane near Temporary Huts.	24.11.14	Sh. Gulshan Kumar	04.12.14	3.8	03.03.15	Work just started	
19	CE(R)/R-IV	MLA LAD Fund Scheme during 2014-15. SH: Providing and laying interlocking paver (Kharanja) in Kasimiri House Compound.	24.11.14	M/s Kundu Enterprises	04.12.14	3.38	03.03.15	Work just started	

Sl. No.	DEPTT.	Name of Work	DATE OF AWARD	NAME OF THE CONTRACTOR	STIPULATED DATE OF START	VALUE OF AWARD (IN LACS)	STIPULATED DATE OF COMPLETION	%AGE OF WORK DONE	REASON FOR DELAY (IF ANY)
20	CE(R)/R-IV	Repair and Maintenance Infrastructure Asset in R-IV Division during 2014-15. SH: Replacement of damaged/broken/depressed manhole cover & frame and G.T. under Sub Div-II (R-IV).	24.11.14	Sh. Siya Ram	30.11.14	3.92	29.01.15	Work just started	
21	CE(R)/R-V	K-II Head deposit work. SH: Patch repairing of bituminous roads/lanes at various locations in the area of Sub Division-II, R-V Division.	01.11.14	M/s Siya Const. Co.	01.11.14	3.39	31.12.14	work in progress	
22	CE(R)/R-V	K-II Head deposit work. SH: Restoration work of cutting done by various agency at Gandhi Sadan Lane under G-Point S/Centre.	05.11.14	M/s Kundu Enterprises	01.11.14	3.34	31.12.14	work in progress	
23	CE(R)/R-V	A/R & M/O roads in R-V division during 14-15 SH: Repairing and damaged surface at various road under G-Point S/Centre	07.11.14	M/s Siya Const. Co.	04.11.14	3.68	03.01.15	Yet to start	
24	CE(R)/R-V	A/R & M/O roads in R-V division during 14-15 SH: Repairing and relaying the interlocking portion of B.D. Lane.	12.11.14	M/s Shama Const.	04.11.14	2.56	03.01.15	20%	
25	CE(R)/R-V	Deposit work under K-II head. SH: Restoration of interlocking portions at Dhobi Ghat No.-6, (cutting done by by Electric Department).	20.11.14	Sh. Raghbir Singh	03.12.14	2.61	13.12.14	80%	
26	CE(R)/R-V	A/R & M/O Roads in R-V Division during 2014-15. SH: Maintenance work in various toilets at Kali Bari Marg	20.11.14	M/s R.K. Jain & Sons	04.12.14	4.48	03.03.15	Day to day maintenance work in progress	
27	CE(R)/R-V	A/R & M/O Roads in R-V Division during 2014-15. SH: Maintenance of underground pedestrian walkway under R-V Division.	20.11.14	M/s R.K. Jain & Sons	05.12.14	3.80	29.01.15	Day to day maintenance work in progress	
28	CE(R)/R-V	Supplying and installation of Gym Equipment for Gymnasium hall porta cabin at block 43 to 48 Kali Bari Marg.	21.11.14	Sh. Halke Ram	29.11.14	6.51	28.12.14	work in progress	
29	CE(R)/Store	Supply of Water Supply and Sanitary Fittings (White Plastic Seat Cover).	10.11.14	M/s Dinesh Enterprises	20.11.14	1.38	19.12.14	Yet to be supplied	
30	CE(R)/CP Project	Sub: A/R & M/O Roads in C.P. Project Division during 2014-15. SH: Repairing of Pillars/columns of various blocks in Connaught Place.	19.11.14	M.s J.R. Project & Construction Co.	24.14.14	3.33	03.12.14	Work Completed	

LIST OF CONTRACTS / SCHEMES INVOLVING AN EXPENDITURE OF RS. 1.00 LAC BUT NOT EXCEEDING RS. 100.00 LACS DURING DECEMBER 2014

S.No.	Deptt.	Name of Work	Stipulated date of start	Value of award (in lacs)	Stipulated / Actual date of completion	% of work done	Reasons for delay, if any	Contractor Name
1.	CE(C-III) SM Division	T/M of sewer line in NDMC area during 2014-15. SH: Replacement of sewer line and construction of damaged manhole at D-II/325 to 340, Pandara Road	24.12.2014	2,35,657/-	06.02.2015	20%		M/s Jain Construction
2.	CE(C-III) SM Division	MLA Area Development Fund. SH: Providing and laying of sewer lines in Anant Ram Dairy Colony, Sector-13, R.K. Puram	31.12.2014	14,34,490/-	28.02.2014	5%		M/s Sona Construction
3.	CE(C-III) SM Division	T/M of sewer line in NDMC area during 2014-15. SH: Replacement of 200mm dia sewer line instead of 150mm dia sewer line at Ring Road Market Rajmata Scindia Marg, Sarojini Nagar	04.12.2014	2,32,027/-	03.02.2014		Road cut permission received on 31.12.2014	M/s Shama Construction
4.	CE(C-III) WS Division	Repairs & Maintenance - Infrastructure Assets to NDMC area during 2014-15. SH: Repair of leakage/contamination of filtered water in main line under Sub-Division-IV (WS)	11.12.2014	3,32,619/-	10.04.2015	20%	Work in progress	Sh. Raj Pal Singh
5.	CE(C-III) SP Division	Waste water management/treatment for reuse of water for horticulture purpose. Construction of Territory Treatment Plant at Lodhi Garden, Nehru Park and Talkatora Garden. SH: Construction of 150 KLD Tertiary treatment plant at Talkatora Garden	17.07.2014	41,31,935/-	16.07.2015 (for construction) 16.07.2018 (for operation)	14% of construction work	Work in progress	M/s Greenway Technologies Ltd.

**LIST OF CONTRACTS / SCHEMES INVOLVING AN EXPENDITURE OF RS. 1.00 LAC
BUT NOT EXCEEDING RS. 100.00 LAC DURING DECEMBER 2014**

SL. NO	DIVISIONAL ZONE	NAME OF WORK	DATE OF AWARD	CONTRACTING AGENCY	STIPULATED DATE OF START	AWARDED COST	TARGET DATE OF COMPLETION	%AGE OF PHYSICAL PROGRESS	REMARKS
1	CE(C-II)/BM-I	Improvement to N.P. Bengali Girls Sr. Sec. School, Gole Market SH: Improvement to class rooms and laboratories at N.P. Bengali Girls Sr. Sec. School	02.12.14	M/s Mohd. Israili & Sons	12.12.14	78.46	11.12.15	-	Yet to be started.
2	CE(C-II)/BM-I	Other Charges (Office Maintenance) SH: Running operation/ maintenance of pump at Palika Dham Housing Complex	03.12.14	M/s R. K. Jain & Sons HSPL	17.12.14	3.84	16.09.15	5%	
3	CE(C-II)/BM-II	Improvement to various ESS under BM-II Division SH: Improvement civil work in ESS at D.G. Block, Pillanji Village and I-Block, Sarojini Nagar	05.12.14	M/s A.R. Construction	07.12.14	3.67	06.03.15	-	Work not started.
4	CE(C-II)/BM-II	A/R & M/O Building in BM-II Division during 2014-15 SH: Repair and maintenance of motor pump sets and accessories under Malcha Marg Service Centre (Spl. Job)	15.12.14	M/s Vishwa Karma Electric Works	04.12.14	2.53	03.12.15	5%	
5	CE(C-II)/BM-II	Improvement to various ESS under BM-II Division SH: Improvement civil works in ESS at CB & K Block, Sarojini Nagar	16.12.14	M/s A.R. Construction	01.12.14	3.69	28.02.15	-	Work not started.
6	CE(C-II)/BM-II	Improvement to various schools in NDMC area SH: Improvement to Boys toilet in N.P. Co. Ed. Senior School No. 2, Moli Bagh	22.12.14	M/s Jain Construction	24.12.14	3.55	22.02.15	15%	
7	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: POP, Distemping and Painting etc. at Navyug Sr. Sec. School, Laxmi Bai Nagar	01.12.14	M/s Vishwa Karma Electric Works	01.12.14	2.98	28.02.15	30%	
8	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Wall Painting OBD, White Lime, Synthetic Enamel Paint and exterior and some misc. work at Barat Ghar Khan Market, Disaster Management Centre and Pandara Road ESS No. 7	01.12.14	M/s Vishwa Karma Electric Works	01.12.14	3.86	28.02.15	30%	
9	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Distemping, Painting and renovation of toilets etc. of Flat No. 1/3, Palika Nilkunj Housing Complex	02.12.14	M/s Vishwa Karma Electric Works	02.12.14	3.96	01.03.15	100%	Work completed.
10	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Repair to Gypsum Board G-I sheet tray flooring fitting and fixture toilet block and misc. work at Palika Bazar	05.12.14	M/s Ayush Const.	05.12.14	4.11	04.06.15	20%	
11	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Distemping, Painting etc. N.P. Co. Edu. Sr. Sec. School, Laxmi Bai Nagar	12.12.14	M/s Vishwa Karma Electric Works	12.12.14	2.22	11.01.15	70%	
12	CE(C-II)/BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: White Washing, Painting, Distemping and misc. work at Barat Ghar, Lodhi Colony	12.12.14	M/s Pawan Koli	12.12.14	1.12	11.01.15	-	Yet to be started.

SL. NO	DIVISIONAL ZONE	NAME OF WORK	DATE OF AWARD	CONTRACTING AGENCY	STIPULATED DATE OF START	AWARDED COST	TARGET DATE OF COMPLETION	%AGE OF PHYSICAL PROGRESS	REMARKS
13	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Repairing & Rewinding of Motor Pumps under Kaka Nagar Service Centre	12.12.14	M/s S.S. Vashist & Co.	12.12.14	1.31	11.06.15	10%	
14	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Painting work of Multipurpose Hall Kaka Nagar	12.12.14	M/s Rajiv Koli	12.12.14	1.29	11.02.15	50%	
15	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Repair of wooden cabinete at Satiya Sadan Housing Complex	16.12.14	M/s Rajiv Kohli	16.12.14	4.41	10.01.15	100%	Work completed.
16	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Repair of playing equipment, painting of railing and repairing of filler water pipe line at Talkatora Garden	18.12.14	M/s Shiv Krishna Enterprises	18.12.14	4.50	17.01.15	80%	
17	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Distemping, painting work of Navyug Primary School, Pandara Park	23.12.14	M/s Raja Construction	23.12.14	1.22	22.02.15	10%	
18	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Distemping and painting work of flats against occupation/ vacaton under Kaka Nagar Service Centre	25.12.14	M/s Pramod Kr. Sharma	25.12.14	1.53	24.06.15	10%	
19	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: P/F GI Pipes for making arrangement for over flow water by connecting the over head water tanks with under ground water tank etc. at various school under Sub Div. IV BM-III	26.12.14	M/s Sim Infra	26.12.14	4.56	25.03.15		Contractor arranging the material.
20	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: Repair to Air Hoods at Palika Parking	26.12.14	M/s S.S. Vashist & Co.	26.12.14	3.41	24.02.15	20%	
21	CE(C-II)/ BM-III	A/R & M/O Building in BM-III Division during 2014-2015 SH: D/P work at Golf Link Sadan against occupation/ vacallon	26.12.14	M/s S.S. Vashist & Co.	26.12.14	1.54	25.06.15	10%	
22	CE(C-II)/ BM-PK	Improvement to Mayur Bhawan SH: Recasting of Chajjas, restoration of facade and other misc. works at Mayur Bhawan	29.12.14	Sh. Davender Kumar	13.01.15	92.84	12.10.15		Work just awarded and to be started at site.
23	CE(C-II)/ Spl. Project	MLA Area Development Fund procurement and placement of table tennis table for the existing Community Centres and Porta Cabins for New Delhi Constituency (AC-40)	16.12.14	Sh. Halke Ram	16.12.14	4.01	15.01.15	50%	

EE (S.M.-II)

1 2521

PROGRESS REPORT OF WORK COSTING TO RS. 1 LAKHS TO RS. 100 LAKHS FOR THE MONTH OF December 2014

S.NO.	DIVISIONAL ZONE	NAME OF WORK	DATE OF AWARD	NAME OF AGENCY	AWARD COST	TARGET DATE OF COMPLETION	% OF PHYSICAL PROGRESS	REMARKS
1.	EE(E)BM-II	SITC of fans, Fixtures & cubical panels including replacement of old wiring in VIP block at Charak Palika Hospital, Moti Bagh	25.08.14	M/s Kamal Electricals	14,57,880/-	31.12.14	100 %	Work Completed
2	EE(E)BM-II	Annual Maintenance for EPABX System at Vidut Bhawan for the year 2014-15	25.08.14	M/s TCIL	3,80,973/-	12.04.15	Work in Progress	AMC Works for day to day complaint
3	EE(E)BM-II	Annual Maintenance contract for EPABX system installed at Palika Health Complex, Dharam Marg, Chanakya Puri, New Delhi	01.08.14	M/s Vodacom Technologies Pvt. Ltd	59,742/-	22.06.15	-Do-	As above
4	EE(E)BM-II	Comprehensive Maintenance of 01 No. TKE make Elevator installed at Gymnasium & Social Welfare centre, Kaka Nagar, New Delhi	21.10.11	M/s Thyssen Krupp Elevator India Pvt. Ltd	4,12,226/-	20.10.16	-Do-	AMC awarded for a period of 5 years
5	EE(E)BM-II	AMC FOR EISA make lifts installed at Palika Health complex, Dharam Marg, New Delhi	14.09.12	M/s EISA Lifts Pvt. Ltd	2,04,074/-	31.05.15	-Do-	AMC awarded for a period of 3 years
6	EE(E)BM-II	Annual Maintenance for DG Sets installed in various municipal Building in NDMC area.	28.01.14	M/s OVN Trading Engineers Pvt. Ltd	3,09,000/-	31.01.2015	-Do-	AMC awarded for 365 days
7	EE(E)BM	Annual rate contract for maintenance of Ductable Ac units & AC plants installed at various municipal buildings & Barat Char South of Rajpath	09.10.14	M/s S K Engineers	18,41,900/-	08.10.2015	-Do-	AMC awarded for 365 days

8	EE(E)BM	Replacement of aluminium wiring in type-II (3nos.) flats (C-33, I-94, K-119) at Palika Awas, Sarojini Nagar.	01.12.14	M/s Kamal Electricals	1,02,241/-	08.01.2015	100%	Work completed
9	EE(E)BM	Replacement of aluminium wiring & installation of fans & fixtures at V-1, Satya Sadan, Chanakya Puri, New Delhi.	04.12.14	M/s Chauhan & Associates	4,99,500/-	12.01.2015	90%	Work in progress
10	EE(E)BM	Supply of decorative fittings & bollard light etc. in V-1 Satya Sadan, Chanakya Puri, New Delhi.	12.12.14	M/s Chauhan & Associates	5,77,884/-	18.12.2014	100%	Work completed
11	EE(E)BM	Replacement of aluminium wiring & installation of fans & fixtures at V-11, Satya Sadan, Chanakya Puri, New Delhi.	08.12.14	M/s Kamal Electricals	1,73,080/-	17.12.2014	100%	Work completed

88

88

EE (C-III)

Monthly progress report for the works costing to ₹ 1lac to 100 lacs for the month of December, 2014 in Electric C-III Division.

S. No.	Division/ Zone	Name of work	Date of award	Name of agency	Award cost	Target date of completion	% of physical progress	Remarks
1.	C-III (Elect.)	Unitized Sub-station at Palika Maternity Hospital at Lodhi Colony	Not awarded	-	-			Technical bid opened & case sent to Plg. Division for examine, returns has been issued to firm accordingly.
2.	C-III (Elect.)	SITC of silent type diesel generating set of capacity 250 KVA at Palika Maternity Hospital Lodhi Road.	Not awarded	-	-			NIT is in process.
3.	C-III (Elect.)	Installation of Parking Guidance Systems at Shivaji Stadium	Not awarded	-	-			NIT is in process.
4.	C-III (Elect.)	i) Supply and installation of silent type diesel generating set of capacity 125KVA at the proposed old people home Kali Bari Marg, Mandir Marg of 125KVA D.G	29.4.14	M/s. Sudhir Gen set	9,32,856.00	Within 12 weeks.	5%	Foundation for DG Set has been made & earthing work is in progress, but site is not clear to from civil site to cart the DG set.

1.

5/10/14

1

1
25
5

EE(R/L)

Monthly progress report for the works costing Rs. 1 Lac to Rs. 100 Lacs for the month of December 2014
(ROAD LIGHTING DIVN.)

S. No.	Divisional Zone	Name of Work	Date of Awards	Name of Agency	Awarded Cost	Target date of completion	% of Physical progress Up-to December	Remarks
1	R/L Elect.	Renewal of Comprehensive annual maintenance & repair contract of 5 nos. Boom type Hydraulic ladder UWM make.	15.03.2012	M/s Urban Waste Management	16,55,000.00	14.03.2015	92%	Work in progress
2	R/L Elect.	Annual comprehensive maintenance of SCADA system of street light in NDMC area	26.12.2013	M/s Horizon Technologies	25,70,700.00	25.12.2014	100%	Work completed
3	R/L Elect.	Cartage & erection of C.I. pole in various location in NDMC area.	17.06.2014	M/s. M-4 United Engineering Works	3,68,318.00	15.01.2015	90%	Work has been completed on 28.12.2014
4	R/L Elect.	Monitoring and operation of upgraded street lighting in NDMC area.	25.11.2014	M/s Horizon Technologies	5,68,700/-	24.11.2015	8%	Work in progress

1 255-

EE/8/10-20

12561

No. D/11/EE(BM-I)/Elect.

PROGRESS REPORT FOR THE WORK COSTING RS. 1 LAC BUT NOT EXCEEDING RS. 100 LAC FOR THE MONTH OF DECEMBER 2014.

S.No	Division Zone	Name of work/Supply	Date of Award	Name of Agency	Awarded Cost	Target date of completion	% of physical progress	Remarks
1	BM-(E)	AMC of FRPAX system installed at SBS Place Complex	20.04.2012	M/s MAS Teletch Solutions Pvt. Ltd.	1.49.000/-	28.04.2015	90%	work in progress
2	BM-(E)	AMC of 2 Nos. ECF make lifts Mahan Singh Place & 1 No lifts at CPI Moti Bazar	01.06.2012	M/s Thyssenkrupp Elevator (I) Pvt. Ltd.	7.33.155/-	31.05.2015	85%	work in progress
3	BM-(E)	AMC of 02 Nos DG Set Kirloskar-Minke installed at Palika Bazar	17.2.2014	M/s Instant Generator Services Pvt. Ltd.	1.68.540/-	16.02.2015	85%	work in progress
4	BM-(E)	AMC of AC Plant & Other connected HVAC System at Palika Kendra.	21.3.2014	M/s Sujit Electricals & Air Conditioning Works	6.84.400/-	24.03.2015	78%	work in progress
5	BM-(E)	Annual Service contract of 8 Nos. DG Set (powered by cummins & Kirloskar) installed at various mol. Bldg. North of rajpath under	02.06.2014	M/s Delhi Power Service & Co.	2.28.000/-	01.06.2015	55%	work in progress
6	BM-(E)	Annual Operation & Maint. Of AC Plant at Palika Parling.	11.6.2014	M/s Weltonne Engineers	3.52.306/-	10.06.2015	55%	work in progress
7	BM-(E)	Comprehensive AMC to OEM firm M/s carrier Airconditioning and refrigeration Ltd in r/o 3 Nos. carrier make water cooled centrifugal chilling units installed at Palika Bazar	22.08.2014	M/s Carrier Airconditioning & Refrigeration Ltd	10.28.656/-	21.08.2015	35%	work in progress
8	BM-(E)	Repl. Of wiring in N.P. Model Co. Education St. Sec. School Tilak Marg.	24.09.2014	M/s Kamal Electricals	9.34.231/-	02.04.2015	50%	work in progress
9	BM-(E)	Comprehensive AMC of Contract of Air Conditioning & Heating system at Bant Ghar Mandir Marg, New Delhi.	13.08.2014	M/s Sujit Electricals & Air Conditioning Works	2.03.500/-	13.08.2015	35%	work in progress
10	BM-(E)	Rewinding & Overhauling of single phase motor of boot ceiling /exhaust/wall fans at various wiring enquiries.	22.11.2014	M/s Prakash Power Project	4.97.582/-	21.11.2015	10%	work in progress

EE (CIV)

Subject: List of Works awarded during the month of November, 2014 exceeding and expenditure of Rs. 1 lacs but not exceeding Rs.100 lacs.

SN	Divisional Zone	Name of work	Date of Award	Name of Agency	Award Cost	Target date of completion	% of physical progress	Remarks
1	C-IV(E)	Up-gradation of R/L system in NDMC area during the year 2013-14 (SH: Providing Park Facing Road Light Poles in Sarojini Nagar area)	3-6-2014	M/S Creative Entrepreneurs	5132400/-	11-12-2014	100%	Work Completed on 09.12.2014
2	C-IV(F)	Installation of Sound Reinforcement System at Shivaji Stadium, New Delhi (SH: Appointment of Consultant for Installation of Sound Reinforcement System at Shivaji Stadium, New Delhi)	6-6-14	M/S Sound of Music (I) Pvt Ltd	393332/-	To be extended for further 6 months	10%	PE is in process for approval

- 257 -

4

WV
EE (Tech.)
1/12

EE (C-III)

Progress Report for the month of December, 2014 for the works awarded above 100 Lacs in C-III(E) division.

Sr.No	Divisional Zone	Name of work	Date of Award	Contracting agency	Awarded cost	Target date of completion	% of physical progress	Remarks
1.	C-III (Elect.)	Supply, Installation, testing & commissioning of CCTV cameras in various Buildings & Electrical sub-stations in NDMC area.	21.4.14	M/s Avana Integrated Systems Pvt Ltd.	Rs.34476165/-	29.01.15	work has been completed	Testing and commissioning of CCTV cameras is in progress.
2.	-do-	Replacement of Existing Lifts at Chandertlok Building, Palika Bhawan, Yashwant Place and Chanakya Bhawan.	5.8.14	M/s OTIS Elevator Company (I) Ltd	Rs.31037000	04.08.2015	-	Lifts parts for Three lift has been delivered at Chanakya Bhawan & Chander Lok Building remaining shall be delivered shortly by firm and upgradation shall be done accordingly.

1-101EEC-III(E)

12500

1.

EE (Tech) I

12

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF DECEMBER -2014

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.15	62.5%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.15	82.35%	Work in progress
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	21.01.15	78%	Work in progress
4.	C-II	Cartage, erection, testing & commissioning of 1600 KVA rating dry type distribution transformers, providing earthing & P/F of bus ducting etc at ESS CRIS, Chankya Puri, New Delhi	16.10.14	M/s. Neha Electrical Co.	13,04,140/-	24.12.14	90%	Work in progress
5.	C-II	Cartage, Installation, Testing and Commissioning of HT Panels, P/F of battery charger unit and providing earthing system for release of HT Connection to YMCA, Jai Singh Road, New Delhi.	27.11.14	M/s. A.B. Enterprises	4,64,142/-	04.01.15	80%	Shut down awaited
6.	C-II	Cartage, Installation, Testion and commissioning of SMC feeder pillar at	11.12.14	M/S. Laxmi Electromech Pvt.	5,86,800.00	19.01.15	50%	Work in progress

7.	C-II	various places near damage old GS pillar and SITC of AMC small pillar in Sector-II in DIZ area, Gole Market	29.12.14	M/s. A.B Enerprises Ltd	14,44,600	24.02.15	Work recently awarded
8.	C-VI	Cartage, Installation, Servicing and repairing with Testing and Commissioning of 2 Nos. 1000KVA old oil type transformer with RCC foundation and providing and fixing WTI ,OTI relay and 1600 Amp Bus Trucking and permanent Shades made of GI Sheets, Angle and wire Mesh at Cross Riad No, Africa Avenue, Sarojini Nagar, New Delhi.	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.12.14	87%
9.	Prot	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	72%
		Annual Maintenance contract for servicing & maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734					13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy. Annual Maintenance contract of cable fault locating van

[Signature]
9.0.15
CE(E-II)

[Signature]
06/1/15
EE(T-II)

[Signature]
9.1.15
H.A.(T-II)