

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF SEPTEMBER-2016

| S. No. | Div. Zone | Name of Work | Date of Awards | Contracting Agency | Awarded Cost | Target date of completion | % of Physical progress | Remarks |
|--------|-----------|--|----------------|---------------------------------|---------------|---------------------------|------------------------|--|
| 1. | C-I | Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV) | 22.07.10 | M/s. Control Wel Switchgears | 1,32,86,000/- | Extended upto 21.07.2015 | 98% | Shut down not provided by consumer at ESS 31, Prithvi Raj Road. |
| 2. | C-I | Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV) | 20.04.12 | M/s New Delhi Traders | 13,24,800/- | 31.07.2016 | 98% | 1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos. |
| 3. | C-II | Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road. | 13.11.15 | M/s Laxami Electromech (P).Ltd. | 3,51,640/- | 11.01.16 | 90% | Work completed except commissioning |
| 4. | C-II | Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi. | 18.11.15 | M/s India care | 3,73,440/- | 26.01.16 | 90% | Road cut is not available due to monsoon season |
| 5. | C-II | CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung, Airport, New Delhi | 15.01.16 | M/s A.B. Enterprise | 4,26,540/- | 24.01.16 | 90% | Work completed except commissioning |
| 6. | C-II | Laying of HT XLPE cable size 400 sq.mm/3c to provide HT feeder to the proposed 2 X 990 KVA USS at New Delhi | 09.03.16 | M/S. Vishal Enterprises | 12,11,789/- | 16.05.16 | 75% | Road cut is not available due to monsoon season |