



**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF NOVEMBER-2016

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	31.07.2016	98%	1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos.
3.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13.11.15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	90%	Work completed except commissioning
4.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	90%	Work completed except commissioning
5.	C-II	CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung Airport, New Delhi	15.01.16	M/s A.B. Enterprise	4,26,540/-	24.01.16	90%	Work completed except commissioning of USS.
6.	C-II	Laing of 11 KV HT cable 400mm ² /3 C from 33KV E/S/S Rajiv Gandhi Bhawan and 33/11KV ESS Aliganj to new proposed ESS at Safdarjung Airport, New Delhi.	31.05.16	M/s J.K Power Enterprises	17,37,530/-	30.07.16	50%	One feed has been laid and work is in progress for laying of 2 nd feed.

7.	C-II	Laying of HT XLPE cable of size 400 sqmm/3C to provide 2 HT feed to 5 Maan Singh Road, New Delhi.	16.06.16	M/s J.K Power Enterprises	11,20,296/-	14.08.16	90%	One feed has been laid and work is in progress for laying of 2 nd feed.
8.	C-II	CITC of 11KV HT panels and allied work at Electric Sub- Station New C-Block, High Court, New Delhi	06.10.16	M/s Neha Electrical Co.	4,10,205.00	19.10.16	90%	Work completed except commissioning .
9.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre, Netaji Nagar
10.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	63%	Annual Maintenance contract of cable fault locating van
11.	Prot.	AMC for 2 Nos."Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.15 (Three year)	51%	Annual Maintenance contract of cable fault locating van
12.	M/S	R&M of H.T Mains in M/S Area. S.H:- Supply of H.S Type St. Th Joint boxes suitable for 11KV PILCA Cables in M/S Area.	28.11.16	M/s. JPS Associates	6,15,180/-	27.12.16	-NIL-	Material yet to be supplied
13.	M/S	R&M of H.T Mains in M/S Area. SH:- Supply of H.S Type St.Th. Joint boxes suitable for 11KV PILCA cables in M/S Area.	28.11.16	M/s. Fair Deal Electric Co.	14,52,160/-	27.12.16	-NIL-	Material yet to be supplied


CE(E-II)


EE(T-II)


Sr.Asstt. (T-II)