

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF SEPTEMBER -2014

| S. No. | Div. Zone | NAME OF WORK | Date of Awards | Contracting Agency | Awarded Cost | Target date of completion | % of Physical progress | Remarks |
|--------|-----------|---|----------------|------------------------------|---------------|---------------------------------------|------------------------|---|
| 1. | C-I | Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV) | 20.04.12 | M/s. New Delhi Traders | 13,24,800/- | 19.04.13 Extended upto 19.10.14 | 62.5% | - 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress. |
| 2. | C-I | Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area. | 24.05.12 | M/s. New Delhi Traders | 9,50,400/- | 23.11.12 Extended upto 31.05.14 | 90% | USS has been handed over to the C-II(E) Division. |
| 3. | C-I | Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer | 25.01.11 | M/s. Ambee Engineers | 6,76,744/- | 24.01.12 Extended upto 24.08.14 | 82.35% | Work in progress |
| 4. | C-I | Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV). | 20.10.11 | M/s. Control Wel Switchgears | 1,32,86,000/- | 21.01.15 | 78% | Work in progress |
| 5. | C-II | Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road. | 14.01.13 | M/s. New Hi-tech | 6,39,260/- | 13.03.13 | 82% | Provisional extension of time granted by CE(E) w.e.f. 14.03.13. |

| | | | | | | | | |
|-----|-------|---|----------|---------------------------------|-------------|----------|-----|--|
| 6. | C-II | Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue. | 07.08.13 | M/s. Bajaj Electricals Ltd. | 49,79,111/- | 06.12.13 | 95% | Provisional extension of time is granted to firm till 06.09.14. |
| 7. | C-II | Cartage, Installation, testing & commissioning SBB,BCB type HT Switch of Electric Sub-Station ,T.V Center, Mandi house. | 09.09.14 | M/s. Neha Electrical Co. | 6,78,278/- | 17.10.14 | 80% | The work is likely to be completed within stipulated period. |
| 8. | C-II | Cartage, Installation, testing & commissioning of HT panels, P/F of battery charger unit & providing earthing system to release of H.T. Connection to E/S/S for 52 Nos., M.P. Flats at B.D.Marg. | 30.09.14 | M/S.India Care | 3,80,777/- | 19.10.14 | 85% | The work is likely to be completed within stipulated period. |
| 9. | C-VI | Supply, installation testing and commissioning of capacitor bank at various NDMC S/S | 21.12.10 | M/s. Energee Capacitors (P) Ltd | 69,89,745/- | 31.12.14 | 87% | 13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy. |
| 10. | Prot. | Annual Maintenance contract for servicing & maintenance of " Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734 | 28.03.14 | M/s. PCI Ltd | 4,97,093/- | 31.03.15 | 48% | Annual Maintenance contract of cable fault locating van |
| 11. | M/S | Redevelopment of Kidwai Nagar East, New Delhi-23(Deposit Work). SH: Dismantling, Cartage, Installation, Testing & Commissioning of HT/LT panels, Transformers etc. for shifting of ESS Safdarjung Flyover. | 27.08.14 | M/s. A.B. Enterprises | 4,98,447/- | 05.10.14 | 60% | Work in progress |

CE(E-II)

EE(T-II)