

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF OCTOBER -2017**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-1	Enhancement of load in M.P Flats/ Bungalows in North Avenue Area. SH: Cartage, Installation, Repairing, testing & Commissioning of HT/LT Panel. Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	18.04.17	75%	Work in Progress
2.	C-1	C/o Type-1, Staff Housing Complex at Babu Dham, San Martin Marg, Chanakyapuri, New Delhi. SH: Cartage, installation, testing and commissioning of 1500 KVA Oil Type Distribution transformer, HT/LT Panels providing earthing & P/F of bus ducting etc. at proposed ESS Type-1 Staff Housing Complex at Babu Dham, Chanakyapuri, New Delhi.	13.12.16	M/s. Pan Electricals Pvt. Ltd.	25,49,580/-	18.10.17	95%	Work in Progress
3.	C-1	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	13.02.17	M/s. Control Wel Switchgears	19,40,700/-	02.11.17	30%	Work in Progress
4.	C-1	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillanji Village.	09.05.17	M/s. Vishal Enterprises	17,49,911/-	16.11.17	60%	Road cut permission upto 29.07.2017
5.	C-1	Providing electric connection to J.J. Clusters in D/N & D/S division of NDMC area. SH: Supplying, cartage, erection of PCC Pole 8.5 mtr long including erection of meter board to J.J. Cluster in D/N & D/S division of NDMC area.	19.06.17	M/s. Laxmi Electromech Pvt. Ltd.	53,43,810/-	17.05.18	50%	Work in Progress



6.	C-I	Provision for new electric connection at Udyog Bhawan, New Delhi*(At President House backside) SH: Laying of U/G HT XLPE cable of size 400 sq.mm 3C including supplying and laying of HDPE pipe St. Th. Joint and indoor end termination.	31.03.17	M/s. Neha Electrical Co.	5,94,765/-	07.10.17	90%	HT Panel not available in Electric Store.
7.	C-II	Providing and fixing of 3-Panel Energy meter at outpost of Distribution Transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.I. Electromech	1,33,66,800	30.12.18	07%	Work award letter issued to M/S. S.I. Electromech Pvt. Ltd. on dated 30.06.17
8.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	96%	Annual Maintenance contract of cable fault locating van
9.	Prot.	AMC for 2 Nos. "Hagnuk" German make HT CFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.15 (Three year)	84%	Annual Maintenance contract of cable fault locating van
10.	Prot.	CAMC of wireless sets installed at various Electric Sub-Station Vide W/o No. I/EE(Prot.)2016-17 dt.18/12/16.	18.12.16	M/s. Sri Rama Telecom. & Pvt. Ltd.	1,15,958/-	17.12.17 (One year)	80%	AMC award to firm w.e.f. 18.12.16-
11.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.19	59%	Work in Progress as per availability of shutdown
12.	M/S	NOW:- Establishing Electric Sub-Station at Royal Thai Embassy, 56-N Nyay Marg, Chanakya Puri, New Delhi-110021. SH: (A) Cartage Installation, Testing & Commissioning of HT Panels & Earthing. (B) SITC of metering CT & PT BTU, Insulating mat & fire fighting /Safety Equipments.	23.10.20.17	M/s. Neha Electrical Co.	4,08,540/-	02.01.2018	30%	Work in Progress

EE(T-II)

Checked by Sr.Asstt (T-II)

Sr.Asstt. (T-II)

*Sheep*  
09/11/17

*[Signature]*

*[Signature]*  
09/11/17