

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF NOVEMBER-2019**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.  SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.2017	M/s. Control Wel Switchgears	19,40,700/-	02.01.2020	95%	Ready for energization, testing report awaited.
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.2017	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	-
3.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Laying of U/G LT XLPE cable if size 16 Sqmm/4C at College Lane.	26.03.2018	M/S Vishal Enterprises	Rate Contract	LT cable 16 Sqmm/3.5C to be laid	-	Road cut permission is awaited

4.	C-I	Establishing of Unitized Substation at CPH,Moti Bagh. (i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti bagh, New Delhi.	08.07.2019	M/s VA Technologies	21,70,969/-	10.12.2019	90%	Work in Progress
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2019	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
6.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AT & C losses in NDMC Area.	09.07.2017	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	95%	Work held up due to non-availability of shutdown
7.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
8.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	9,34,430/-	08.11.2019	70%	Work in Progress
9.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	29,74,482/-	22.04.2021	53.52%	Work is under Progress
10.	C-V	CAMC of HVAC System (2x110tr) at convention Centre, NDCC, Phase-II, (Block-B)	03.04.2017	M/s Welcome Engineers	30,67,740/-	02.04.2020	88.68%	Work is under Progress
11.	C-V	CAMC of Elevators/02 Nos. lifts at NDCC Phase-II	01.05.2017	M/s Kone Elevators India Pvt. Ltd.	3,30,633/-	30.04.2020	86.12%	Work is under Progress
12.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	80,37,095/-	09.11.2020	81.11%	Work is under Progress
13.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.06.2016	M/s Kone Elevators India Pvt. Ltd.	72,35,769/-	31.05.2019	116.73%	Agreement is running in extension period w.e.f 01.06.2019 to 30.11.2019
14.	C-VI	Laying of 33 KV, 400 sqmm/3CXLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	80%	Due NGT Cable Laying work stopped
15.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New	01.03.2019	M/S Capital Electech Pvt. Ltd.	3,68,95,469/-	09.11.2019	80%	Testing of PTR Completed

		Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.						
16.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	66%	Work Started from 02.02.2018
17.	M-33KV	Repairing of OLTC and Overhauling of 66/33 KV, 50 MVA, BHEL make PTR No.1 at 66 KV ESS Vidyut Bhawan	21.08.2019	M/S. CTR Manufacturing Industries LTD 505- 506 International Trade Tower, Nehru Place, New Delhi- 110019	19,40,809/-	20.12.2019	-	Work in Progress
18.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year.	30.04.2019	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi- 110018	14,52,251/-	30.04.2020	-	Work in Progress
19.	M/N	Hiring of two vehicles for break-downs /maintenance works in 11 KV Maintenance North division (Elect.) for the period of one year	30.04.2019	M/s Hira Taxi Service	1,451,658/-	1 Year	-	Work in progress

EE(E)T-II

19.12.19  
Checked by (D.E.O.)

Sr.Asstt. (T-II)