

ELECTRICITY DEPARTMENT
PALIKA KENDRA, NEW DELHI


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 100 LACS FOR THE MONTH OF APRIL -2014

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.14	58.33%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V. 990KVA-04 Nos. at various sites in NDMC area.	24.05.12	M/s. New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.13	90%	Work completed. payment to be made after ensuring Budget provision.
3.	C-II	Installation, testing & commissioning of 11 KV/5.04 MVAR. fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	11.01.13	M/s. New Hi-tech	6,39,260/-	13.09.13	82%	Provisional extension of time granted by CE (E) w.e.f. 14.03.13
4.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	07.08.13	M/s. Bajaj Electricals Ltd.	49,79,111/-	06.12.13	15%	File in processed to obtain road cut permission & provisional extension of time is granted to firm.

5.	C-II	Cartage, installation, testing & commissioning of HT panel board including providing and fixing MS adopter box, on HT panels for converting the cable entry from bottom to top. Cartage, installation and testing of big size GS pillars with earthing work and fire safety material at ESS Handloom Complex at Janpath Lane, New Delhi.	19.11.13	M/s. Neha Electrical Co.	7,69,650/-	28.02.14	90%	Work is complete on due date
6.	C-II	Cartage, repairing, servicing, Overhauling, installation, testing and commissioning of 01 No. 11KV HT Panel (OCB) HEL make at E/S/S Peshwa Road, New Delhi.	21.03.14	M/s. New Hi Tech.	1,66,210/-	31.04.2014	-	Work in progress
7.	C-II	Cartage, installation, testing and commissioning of 1000 KVA rating Oil type distribution transformer P & F Bus ducting and providing earthing etc. of E/S/S Sapru House, New Delhi.	21.03.14	M/s. New Hi Tech.	5,28,754/-	21.03.2014	90%	-do-
8.	C-II	Laying of HT XLPE cable 400 sq.mm/3c from E/S/S Mandi House and E/S/S Harish Chand Mathur Lane to propose E/S/S 11 KV Canning Lane.	06.02.14	M/s. Nav Shakti	10,47,015/-	16.02.2014	-	RC permission not confirmed by Civil Department
9.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	14.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	13.02.14	87%	All 15 nos. capacitor banks have been received out of which 13 nos. have been installed. 6 Nos. out of 9 Nos. capacitor bank energized at S/S Raisina Road, Raja Bazaar, Keventer Dairy, Sanjay Gandhi Camp, Trauma Centre and Netaji Nagar.

10.	M/S	N.O.W: Aug. of 11 KV S/S Pandara Park. SH: Cartage, Installation, Testing & Commissioning of Transformer including construction of transformer foundation & shed at E/S/S Pandara Park.	27.02.14	M/s. A.B. Enterprises	9,39,643/-	05.06.2014	50%	Work in progress
11.	Prot.	Annual Maintenance contract for servicing & maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	8%	Annual Maintenance contract of cable fault locating van


CE(E-II) 15-5-14


EE(T-II)