

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF AUGUST -2018

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar Sub- Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt 26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30.05.17	-	80%	33 KV ESS-I has been commissioned & energized on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyit Bahwan to ESS-I has been energized on 27.03.2018. Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung HospitaE	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17	-	33KV GIS boards,33KV Power Transformers	16.05.18	-	40%	33 KV cable from (1) DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the firm M/s. Capital Electech Pvt. Ltd. 33/11KV,16/20 MVA PTR installed by the firm. (3) The installation work of 11KV Board alongwith its C & R Panel Board, dispatch & R Panel board, dispatch clearance given to the firm.
EE(E) C-VI	Replacement of 33KV outdoor switchgear with indoor GIS switchgear at 33 KV ESS Tilak Marg. 33 KV ESS Nehru Park & augmentation of 33 KV ESS Kidwai Nagar (W).	15(B-18) DT.31.01.2013 for Rs. 361.24 Lacs(G) 14(B-17) dt.31.01.2013 for Rs. 425.95 Lacs(G) 05(B-20) dt.28.02.2013 for Rs. 557.12 Lacs(G)	23.03.17	24.04.18	15.07.18	14,49,65,302/-	M/s. Capital Electech Pvt. Ltd.	Council item No-08(B-19) dt.29.01.18	-	33KV GIS boards,33KV Power Transformers	-	-	-	Inspection calls from the firm for major electrical equipments for 33KV ESS Tilak Marg, 33KV ESS Nehru Park & 33 KV ESS Kidwai Nagar(W) are awaited.

1870
1871
1872
1873
1874
1875
1876
1877
1878
1879
1880

1881
1882
1883
1884
1885
1886
1887
1888
1889
1890

1891
1892
1893
1894
1895
1896
1897
1898
1899
1900

1901
1902
1903
1904
1905
1906
1907
1908
1909
1910

1911
1912
1913
1914
1915
1916
1917
1918
1919
1920

1921
1922
1923
1924
1925
1926
1927
1928
1929
1930

1931
1932
1933
1934
1935
1936
1937
1938
1939
1940

1941
1942
1943
1944
1945
1946
1947
1948
1949
1950

1951
1952
1953
1954
1955
1956
1957
1958
1959
1960

1961
1962
1963
1964
1965
1966
1967
1968
1969
1970

1971
1972
1973
1974
1975
1976
1977
1978
1979
1980

1981
1982
1983
1984
1985
1986
1987
1988
1989
1990

1991
1992
1993
1994
1995
1996
1997
1998
1999
2000

2001
2002
2003
2004
2005
2006
2007
2008
2009
2010

2011
2012
2013
2014
2015
2016
2017
2018
2019
2020

2021
2022
2023
2024
2025
2026
2027
2028
2029
2030

2031
2032
2033
2034
2035
2036
2037
2038
2039
2040

2041
2042
2043
2044
2045
2046
2047
2048
2049
2050

2051
2052
2053
2054
2055
2056
2057
2058
2059
2060


2061
2062
2063
2064
2065
2066
2067
2068
2069
2070


2071
2072
2073
2074
2075
2076
2077
2078
2079
2080


2081
2082
2083
2084
2085
2086
2087
2088
2089
2090

2091
2092
2093
2094
2095
2096
2097
2098
2099
2100

	SH: SITC of 33KV, SBB indoor type GIS Switchgear board at S/Stns. Nehru Park, Tilak Marg 7 at 33 KV ESS Kidwai Nagar (W) with allied equipment.													
EE(E) IPDS	Strengthening of Sub-Transmission and distribution network under Integrated Power Development Scheme (IPDS) of Ministry of Power, Government of India.	28.08.2015 Vide referred No. 17 (B-05)	30.01.2017	29.03.18	29.03.18	180.39 Cr. {Supply contract (170.94 Cr.)+ Installation and Commissioning contract (9.45 Cr.)}	L&T Ltd.	NDMC Council	In Progress	Strengthening of Sub-transmission and distribution	In Progress	-	10%	DRG & Specifications of Sub-Station Equipments is under approval


EE(E)T-II


Checked by (Sr.Asstt.)


28-09-2018
Jr.Asstt. (T-II)

